

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11329140
INVOICE DATE: 10/31/22

BILL TO: 34

Hidalgo County Pct. #1
 902 Joe Stephens
 Weslaco, TX 78596

JOB: 180503

Mile 6 WA#3 (14 1/2 to SH 107)
 PO#829916


| <u>DESCRIPTION</u> | <u>CONTRACT</u> | <u>PREVIOUS APPLICATIONS</u> | <u>CURRENT COMPLETED</u> | <u>TOTAL COMPLETED</u> | <u>% COMPL</u> | <u>BALANCE TO FINISH</u> |
|--|-----------------|------------------------------|--------------------------|------------------------|----------------|--------------------------|
| Engineering services for the month of October 2022. | | | | | | |
| Work Authorization #3 - Engineering Services for PS&E Development Roadway, Irrigation Structures, Signals, Geotechnical, Pavement Design, and Permitted Utilities Coordination | | | | | | |
| 16004-PS&E Roadway | 1,023,084.00 | 746,851.32 | 40,923.36 | 787,774.68 | 77.0 | 235,309.32 |
| 16005-PS&E Outfalls | 136,416.00 | 88,670.40 | | 88,670.40 | 65.0 | 47,745.60 |
| 16006-Plans to TxDot | 67,500.00 | 27,000.00 | | 27,000.00 | 40.0 | 40,500.00 |
| 16205-Signal Designs | 3,052.07 | 1,831.24 | | 1,831.24 | 60.0 | 1,220.83 |
| 16250-Signal Designs | 46,947.93 | 28,168.75 | | 28,168.75 | 60.0 | 18,779.18 |
| 16308-Permitted Utili | 144,000.00 | 112,320.00 | 7,200.00 | 119,520.00 | 83.0 | 24,480.00 |
| 33001-Geotech Testin | 90,000.00 | 90,000.00 | | 90,000.00 | 100.0 | |
| TOTALS: | 1,511,000.00 | 1,094,841.71 | 48,123.36 | 1,142,965.07 | 75.6 | 368,034.93 |

ORIGINAL CONTRACT SUM \$ 1,511,000.00
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 1,511,000.00
 TOTAL COMPLETED TO DATE \$ 1,142,965.07
 LESS PREVIOUS INVOICES \$ 1,094,841.71



 PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 48,123.36



November 1, 2022

Hon. David Fuentes
Hidalgo County Commissioner, Pct. #1
Attn: Amy Saenz-Smith or Erica Espinoza
1902 Joe Stevens
Weslaco, TX 78596

RE: Mile 6 Project – WA#3
Limits: SH 107 – Mile 14 ½ N
PO#829916 - L&G Project#180503

Dear Commissioner Fuentes:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of October 2022.

The following is attached:

- L & G's Invoice
- Exhibit C – Work Schedule

Work Authorization#3 – Engineering Services for PS&E Development - Roadway, Irrigation Structures, Signal Design, Geotechnical, Pavement Design, and Permitted Utility Coordination.

| | | % Complete |
|---|-----|------------|
| FC 16004 – PS&E DEVELOPMENT (ROADWAY) | | |
| L&G has addressed TxDOT comments from the 30% PS&E submittal and incorporated them into the 60% PS&E submittal. L&G is reviewing TxDOT comments on the 60% submittal and will incorporate as necessary. L&G continues to advance plan set development for the 90% submittal stage. | L&G | 77% |
| FC 16005 – PS&E DEVELOPMENT FOR IRRIGATION STRUCTURES | | |
| L&G continues to develop irrigation crossing details for irrigation structures identified during schematic development of the project. L&G has initiated coordination efforts with HCCID9 to receive comments on the proposed irrigation crossings. A meeting was held with HCCID9 to confirm active locations, sizes, and service points. Irrigation layouts have been updated for the 60% submittal. L&G will be submitting the 60% irrigation layouts to | L&G | 65% |

| | | |
|---|----------------|-------------|
| HCCID9 for comments in preparation for the 90% PS&E submittal. | | |
| FC 16006 – PLANS SUBMITTED TO TXDOT | | |
| L&G has completed the 60% PS&E package and it has been submitted to TxDOT. | L&G | 40% |
| FC 16205 – PERMANENT MULTIWAY CONTROL SIGNS AND SIGNALS AND TEMPORARY SIGNAL DESIGNS | | |
| TxDOT has agreed with the conclusions of the Traffic Signal Warrant Study. L&G continues coordination with ETSI for signal designs on this project. L&G has prepared PS&E design files for ETSI's use in developing temporary and permanent signal designs. L&G has reviewed ETSI's preliminary plans and incorporated them into the 60% plan set submitted to TxDOT. No update for this invoice. | L&G | 60% |
| FC 16250 – PERMANENT MULTIWAY CONTROL SIGNS AND SIGNALS AND TEMPORARY SIGNAL DESIGNS / SUB | | |
| ETSI has completed 60% temporary and permanent signal designs for SH107, Mile 16, Mile 15 ½, Mile 15, and Mile 14 ½ intersections. Quantities and General Notes have also been provided for inclusion in the 60% PS&E submittal. No update for this invoice. | ETSI | 60% |
| FC 16308 – PERMITTED UTILITY COORDINATION TO ADJUST | | |
| L&G has developed a utility contact list, initiated correspondence with the utility companies, and has sent out initial project advisory letters. Coordination efforts continue with utility companies and potential conflicts are being analyzed based on information received by the utility companies. L&G has developed a Utility Conflict Matrix. | L&G | 83% |
| FC 33001 – GEOTECHNICAL TESTING & PAVEMENT DESIGN FOR TXDOT | | |
| This task is complete. | L&G | 100% |

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,


Jordan Sinclair, P.E.
Project Manager

Attachments

