



**ORIGINAL
INVOICE**

Direct Inquires To: Johnson Controls, Inc.
2209 N Padre Island Drive, Suite 1
Corpus Christi, TX 78408

Federal ID#: 39-0380010

Phone: 361-289-9675
Fax: 361-289-9685

Bill To: HIDALGO COUNTY
BUILDINGS & GROUNDS DEPT
ATTN DORA GONZALEZ
2808 S BUS HWY 281
EDINBURG, TX, 78539-6243

Bill Check To: Johnson Controls
PO Box 730068
Dallas, TX 75373

For ACH/EFT information email: co-cashappusa@jci.com

Project Name / Project Site / Tax Loc	Purchase Order / Date / Authorized BCI Project / C	JCI Project Manager
HIDCO - Administration Building Controls TX7853900	854601 10/04/22 Russel Solis	3N840008 000 ALVAREZ, DANIEL

Period Covered	Application #	Invoice Number	Invoice Date	Terms
11/01/22 - 11/30/22	1	00045917424	11/18/22	NET 45

Original Contract Amount: \$140,597.25
Approved Change Orders: \$0.00
New Contract Amount: \$140,597.25

Work Completed To Date: \$123,785.25
Less Retention: \$0.00
Total Less Retention: \$123,785.25
Less Invoiced To Date: \$0.00

The Project Manager named above submits this application with knowledge, information, and belief that the work covered by this application for payment has been completed in accordance with the Contract Documents, that all amounts have been paid to Contractor for Work for which previous applications for payment were issued and for which payments were received from the Owner and that current payment shown herein is now due.

Total Amount Due This Invoice \$123,785.25

Item	Work Description	Scheduled Value	Previous Application	Work In Place	Stored Material	Total Complete and Stored	Percent	Balance To Finish	Retention
A	B	C	D	E	F	G (D+E+F)	H (G/C)	I (C-G)	J
1	General Conditions	\$4,059.00	\$0.00	\$4,059.00	\$0.00	\$4,059.00	100%	\$0.00	\$0.00
2	Engineering	\$2,089.00	\$0.00	\$2,089.00	\$0.00	\$2,089.00	100%	\$0.00	\$0.00
3	Material	\$78,409.25	\$0.00	#####	\$0.00	\$78,409.25	100%	\$0.00	\$0.00
4	Installation	\$43,200.00	\$0.00	#####	\$0.00	\$30,240.00	70%	#####	\$0.00
5	Commissioning	\$12,840.00	\$0.00	\$8,988.00	\$0.00	\$8,988.00	70%	\$3,852.00	\$0.00
Totals		\$140,597.25	\$0.00	#####	\$0.00	\$123,785.25	88%	#####	\$0.00