

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956)565-9813 Fax (956)565-9018**


**INVOICE#:** 11329171  
**INVOICE DATE:** 11/30/2022

**BILL TO:** 34  
Hidalgo County Pct. #1  
902 Joe Stephens  
Weslaco, TX 78599

**JOB:** 180501  
Mile 6 Project WA#1  
PO# 784887  
(From: Mile 11 to SH107)

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
<b>Engineering services for the month of November 2022.</b>						
Work Authorization #1 - Re-Evaluation Document, Public Involvement, Schematic and Hydrologic Design						
10206-Feasibility	30,000.00	30,000.00		30,000.00	100.0	-
11002-Schm Roadway	180,000.00	176,400.00		176,400.00	98.0	3,600.00
11005-Dsgn Schm Outfall	180,000.00	178,200.00		178,200.00	99.0	1,800.00
11007-Schm Rdwy TxDOT	45,000.00	44,100.00		44,100.00	98.0	900.00
11009-Pr1 ROW Outfall	90,000.00	90,000.00		90,000.00	100.0	-
12001-EA Reports	86,400.00	84,672.00	864.00	85,536.00	99.0	864.00
12002-Pub Invmnt (PM)	43,200.00	43,200.00		43,200.00	100.0	-
12007-Arch & Hist	10,166.40	10,166.40		10,166.40	100.0	-
12008-Eng/Pub Mtgs	36,000.00	36,000.00		36,000.00	100.0	-
12070-Arch & Hist/SUB	27,333.60	27,333.60		27,333.60	100.0	-
15007-Sub-Surfc Util	208,210.00	208,210.00		208,210.00	100.0	-
15008-Field Srvy Out	209,940.00	209,940.00		209,940.00	100.0	-
15070-SubSurface Eng	10,540.00	10,540.00		10,540.00	100.0	-
15080-Field Srvy/SUB	245,060.00	245,060.00		245,060.00	100.0	-
16101-Hydro Map	90,000.00	90,000.00		90,000.00	100.0	-
16204-Signal Warrant	8,240.56	8,240.56		8,240.56	100.0	-
16206-Trfc Prjctns	18,288.72	18,288.72		18,288.72	100.0	-
16240-Signl Wrnts/SUB	65,759.44	65,759.44		65,759.44	100.0	-
16260-Trfc Prj/SUB	21,711.28	21,711.28		21,711.28	100.0	-
Sub Total	1,605,850.00	1,597,822.00	864.00	1,598,686.00		7,164.00
Supplemental #1 to Work Authorization #1 - Revised Scope of Work						
10206-Feasibility	-30,000.00	-30,000.00		-30,000.00	100.0	-
10211-Pre Engineering	30,000.00	28,500.00		28,500.00	95.0	1,500.00
11005-Dsgn Schm Outfall	177,940.00	176,160.60		176,160.60	99.0	1,779.40
15007-Sub-Surf Util	-187,389.00	-187,389.00		-187,389.00	100.0	-
15008-Field Srvy Out	-177,940.00	-177,940.00		-177,940.00	100.0	-
16403-ProjectMngmnt	187,389.00	185,515.11		185,515.11	99.0	1,873.89
Sub Total	0.00	-5,153.29	0.00	-5,153.29		5,153.29
Supplemental #2 to WA#1 - Archeological and Historical will be performed by both L&G Engineering and AmaTerra.						
12007-Arch & Hist	24,474.60	11,013.57	7,342.38	18,355.95	75.0	6,118.65
12070-Arch & Hist/SUB	-27,333.60	-27,333.60		-27,333.60	100.0	-
12070-Arch & Hist/SUB	2,859.00	2,859.00		2,859.00	100.0	-
Sub Total	0.00	-13,461.03	7,342.38	-6,118.65		6,118.65
<b>TOTAL:</b>	<b>1,605,850.00</b>	<b>1,579,207.68</b>	<b>8,206.38</b>	<b>1,587,414.06</b>	<b>98.9</b>	<b>18,435.94</b>

ORIGINAL CONTRACT SUM	\$	1,605,850.00
CHANGE BY CHANGE ORDER	\$	0.00
CONTRACT SUM TO DATE	\$	1,605,850.00
TOTAL COMPLETED TO DATE	\$	1,587,414.06
LESS PREVIOUS INVOICES	\$	1,579,207.68
CURRENT PAYMENT DUE	\$	8,206.38

  
PROJECT MANAGER'S SIGNATURE