



# consor

14142 Denver West Pkwy, Bldg. 51, Ste. 250, Lakewood, CO 80401 | 888.451.6822

Remit To:  
Bank: CIBC Bank USA  
Routing Number: 071006486  
Account Type: Checking  
Account Number: 2764563  
ar@consoreng.com

Hidalgo County, TX  
Attn: Hector Garcia  
2812 S. Bus Hwy 281  
Edinburg, TX 78539

November 11, 2022  
Invoice No: D210905TX.01 - 2

**Invoice Total 6,396.00**

Project D210905TX.01 Hidalgo County Courthouse WA1  
Traffic Engineering Consulting and Other Services- New Hidalgo county Courthouse  
Agreement No. C-21-0833-03-08

**Professional Services from April 1, 2022 to August 31, 2022**

**Fee**

Billing Phase	Fee	Percent Complete	Total Billed	Previously Billed	Current Billed
<b>Option 1</b>					
Analysis of Proposed Driveways	9,720.00	100.00	9,720.00	9,720.00	0.00
<b>Total Option 1</b>	<b>9,720.00</b>		<b>9,720.00</b>	<b>9,720.00</b>	<b>0.00</b>
<b>Option 2</b>					
Data Collection	10,831.00	100.00	10,831.00	10,831.00	0.00
Review Previous Reports/Plans	3,209.00	100.00	3,209.00	3,209.00	0.00
Analysis	19,597.00	100.00	19,597.00	19,597.00	0.00
Preliminary Report	5,941.00	100.00	5,941.00	5,941.00	0.00
Final Report	2,800.00	100.00	2,800.00	0.00	2,800.00
Project Coordination	5,258.00	100.00	5,258.00	2,629.00	2,629.00
Deliverables	1,935.00	100.00	1,935.00	968.00	967.00
<b>Total Option 2</b>	<b>49,571.00</b>		<b>49,571.00</b>	<b>43,175.00</b>	<b>6,396.00</b>
Total Fee	59,291.00		59,291.00	52,895.00	6,396.00
<b>Fee Total</b>					<b>6,396.00</b>
<b>Invoice Total</b>					<b><u>6,396.00</u></b>

Billings to Date	Current	Prior	Total	Received
	6,396.00	52,895.00	59,291.00	52,895.00

Authorized By: Javier Martinez

Date: 11/11/2022

Javier Martinez, PE

---

## PROGRESS REPORT

**Client:** Hidalgo County  
**Project Name:** Traffic Engineering Consulting and Other Services- New Hidalgo County Courthouse  
**Contract No.:** C-21-0833-03-08  
Work Authorization No. 1

**Work Authorization No. 1**  
**PROGRESS REPORT No. 2**  
**April 1, 2022 through August 31, 2022**

### PROGRESS SUMMARY:

#### Option 1

- (Previously 100% completed and 100% billed under Invoice #1)

#### Option 2

- Final Report:
  - Revised the Preliminary Report as requested by the County.
- Project Coordination:
  - Ongoing coordination with the County by email and phone.
  - Ongoing coordination with Texas Department of Transportation (TxDOT) and City of Edinburg.
  - Performed an additional site visit on April 13, 2022, to evaluate traffic signals, perform travel runs, and observe traffic circulation.
  - Technical Review Meeting/Presentation to the County on April 14, 2022.
- Deliverables:
  - Submitted the signed and sealed Final Report on August 29<sup>th</sup>, 2022.