

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11329249
INVOICE DATE: 01/31/23

BILL TO: 93
Hidalgo County Pct. #2
300 W. Hall Acres, Suite G
Pharr, TX 78577

JOB: 151105
Cesar Chavez Rd WA#5
From: Bus 83 to Ridge Road
PO#853337, C-15-300-09-01

RECEIVED FEB 07 2023

lg

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of January 2023. ✓						
Work Authorization No. 5 - Engineering services for ROW Acquisition Services and H&H Modeling and Reporting and Compensable Utilities Coordination for Phase III.						
16108-H&H Modeling	15,063.76 ✓				0.0	15,063.76 ✓
16313-Mtgs & Coordin	15,643.60 ✓	3,754.46 ✓		3,754.46 ✓	24.0	11,889.14 ✓
16403-Prjct Mngmnt	14,737.60 ✓	3,537.02 ✓		3,537.02 ✓	24.0	11,200.58 ✓
60001-Row Acq. Admin	80,750.00 ✓	20,187.50 ✓	4,037.50 ✓	24,225.00 ✓	30.0	56,525.00 ✓
60002-Title Services	39,900.00 ✓	39,900.00 ✓		39,900.00 ✓	100.0	
60003-Appraisal Srv	19,000.00 ✓	17,000.00 ✓		17,000.00 ✓	89.5	2,000.00 ✓
60004-Appraisal Rvw	4,750.00 ✓	2,000.00 ✓	1,250.00 ✓	3,250.00 ✓	68.4	1,500.00 ✓
60005-Parcel Negotia	76,000.00 ✓				0.0	76,000.00 ✓
60006-Closing Servic	5,700.00 ✓				0.0	5,700.00 ✓
60030-Aprsl Srv/SUB	42,750.00 ✓	38,250.00 ✓		38,250.00 ✓	89.5	4,500.00 ✓
60040-Aprsl Rvw/SUB	12,350.00 ✓	5,200.00 ✓	3,250.00 ✓	8,450.00 ✓	68.4	3,900.00 ✓
60101-Comp Utlty Mgt	54,000.00 ✓	9,720.00 ✓	1,620.00 ✓	11,340.00 ✓	21.0	42,660.00 ✓
60102-Comp Utlty Co	34,367.60 ✓	6,186.17 ✓	1,031.03 ✓	7,217.20 ✓	21.0	27,150.40 ✓
TOTALS:	415,012.56	145,735.15	11,188.53	156,923.68	37.8	258,088.88

ORIGINAL CONTRACT SUM	\$	415,012.56 ✓
CHANGE BY CHANGE ORDER	\$	0.00
CONTRACT SUM TO DATE	\$	415,012.56 ✓
TOTAL COMPLETED TO DATE	\$	156,923.68 ✓
LESS PREVIOUS INVOICES	\$	145,735.15 ✓
CURRENT PAYMENT DUE	\$	11,188.53 ✓


PROJECT MANAGER'S SIGNATURE

INVOICE RECEIVED BY:
Lupita Garza ON 2/7/23
GOODS/SERVICES RECEIVED BY:
Eddie Cantu ON 01/01-31/23

PO # 853337
3 - 1315-431-00-122-156-0-710
Req # 460060
\$ 11,188.53



February 1, 2023

Mr. Armando Garza, Jr., Chief Administrator
Attn: Ms. Erika Zamora, Director of Administrative Operations
Hidalgo County Precinct No. 2
300 West Hall Acres Rd
Pharr, Texas 78589

RE: Cesar Chavez Road Project - Work Authorization No. 5
Limits: Business 83 to Ridge Rd. C-15-300-09-01
PO#853337 - L&G Project#151105

Dear Mr. Garza,

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of January 2023.

The following is attached:

- L & G's Invoice

Work Authorization #5 – To provide the ROW Acquisition Services, along with H&H Modeling and Reporting and Compensable Utility Coordination

TASK		% Complete
FC 16108 ~ HYDROLOGIC MODEL & REPORT (ENTIRE PROJECT LIMITS ~ NOLANA LOOP – RIDGE RD.)		
• This Task Has Not Begun	L&G	0%
FC 16313 ~ INTERNAL MEETINGS & COORDINATION WITH HIDALGO COUNTY		
Overall project management is being completed as a function of the coordination efforts with ROW acquisition needs and oversight of compensable utilities coord.	L&G	24%
FC 16403 ~ PROJECT MANAGEMENT		
Overall project management is being completed as a function of the coordination efforts with ROW acquisition needs and oversight of compensable utilities coord.	L&G	24%

FC 60001 ~ ROW ACQUISITION ADMINISTRATION		
<ul style="list-style-type: none"> • Project presence has been established at 900 S. Stewart Rd. in Mission, Texas 78572 @ L&G Engineering-Transportation Consulting Engineers Right of Way Office. The office is open during normal County and State work hours with available personnel to answer questions about the project. • Project files have been created and are maintained in the office. Personnel are available on a daily basis for project meetings and determined by the County. Initial property owner list has been developed. • Subs have been contracted for appraisal, review and acquisition. • The title company has been contacted for the upcoming project and their required services. Field notes and plat maps have been forwarded. • Info letters along with property owner rights have been mailed CRR to the property owners. • Appraisals have been ordered. • Communicating with property owners about the project and answering any questions they have. • Communicating with TxDOT concerning any info they may have. • Appraisals are being submitted and being sent to reviewer, some sent to County for approval. 	L&G	30%
FC 60002 ~ TITLE SERVICES		
<ul style="list-style-type: none"> • Received 19 commitments. This task is complete. 	L&G	100%
FC 60003 ~ APPRAISAL SERVICES		
<ul style="list-style-type: none"> • Appraisals have been ordered. Appraisals being submitted to County. 	L&G	89.5%
FC 60004 ~ APPRAISAL REVIEW		
<ul style="list-style-type: none"> • Appraisal reviews have been completed for 5 parcels this month 13 total. 	L&G	68.4%
FC 60005 ~ PARCEL NEGOTIATIONS		
<ul style="list-style-type: none"> • Has not begun. 	L&G	0%
FC 60006 ~ CLOSING SERVICES		
<ul style="list-style-type: none"> • Has not begun. 	L&G	0%
FC 60030 ~ APPRAISAL SERVICES / SUB		
<ul style="list-style-type: none"> • Appraisals have been ordered. Appraisals being submitted to County. 	LEONEL	89.5%
FC 60040 ~ APPRAISAL REVIEW / SUB		
<ul style="list-style-type: none"> • Appraisals reviews have been completed for 5 parcels this month, 13 total. 	RGV APPRAISAL	68.4%

FC 60101 ~ COMPENSABLE UTILITY MANAGEMENT		
<ul style="list-style-type: none"> • Project Files have been created and a list of compensable utilities is setup. • Preliminary Coordination efforts and proof of interests, etc. being analyzed. • On-going Coordination with utilities on eligibility ratio to establish DUL Setup for Agreements. • List of Compensable Utilities: AT&T/HCID#2 for this section. • DUL Packets are being prepared and will be reviewed to submit. • Meetings are being scheduled along with correspondence to confirm DUL process. • Written Agreements are being requested to formalize DUL's and finalize packets. 	L&G	21% ✓
FC 60102 ~ COORDINATION w/COMPENSABLE UTILITIES FOR ADJUSTMENT and/or JUA (HCID#2, AT&T)		
<ul style="list-style-type: none"> • Project Setup has initiated and preliminary coordination efforts have begun in an effort to verify conflict analysis. • Project Coordination is on-going with each utility on Eligibility Ratio, Proof of Interests, etc. in an effort to establish utilities that will seek Compensable Utility Process. • DUL Packets are being prepared for AT&T & HCID#2 and will be reviewed to submit. • Meetings are being scheduled along with correspondence to confirm DUL process. • Written Agreements are being requested to formalize DUL's and finalize packets. 	L&G	21% ✓

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,


 Fernando Herrera Jr, ROW Administrator

Attachments

RGV APPRAISAL SERVICES, LLC

Real Estate Consulting & Appraisals

5315 South McColl Road

Edinburg, Texas 78539

(956) 630-6690

Prepared For:

Ms. Novelia Sanchez
Right-of-Way Agent
L&G Engineering
900 South Stewart Road, Suite #10
Mission, Texas 78572

Description	Amount
For the appraisal review of five reports prepared by Leonel Garza - Garza & Associates aka Parcel Nos. 2, 6, 7, 9 and 16	\$3,250
RGV File Number: Cesar Chavez Project	
Federal Tax ID Number 76-0789572	
Invoice Date: January 20, 2023	
DV	

Total Amount Due:

\$3,250

Contact: Ms. Novelia Sanchez

Phone Number: (956) 585-1909

E-Mail Address: nsanchez@lgengineers.com



Purchase Order COUNTY OF HIDALGO

PO# 853337

DATE: 09/07/22

PAGE NO: 1 Of 1

PO TYPE:

VENDOR: 280046 **REQ:** 00460060

PHONE: (956) 565-9813

Fax: (956) 565-6746 **EMAIL:**

SHIP TO: HIDALGO CO. PCT 2
300 WEST HALL ACRES, SUITE G
PHARR TX 78577

L & G CONSULTING ENGINEERS, INC.
2100 W. EXPRESSWAY 83
MERCEDDES TX 78570

CONTACT: EDUARDO CANTU (956) 787-1891

SITE: COMMISSIONER, PRECINCT 2

CONTRACT NO: C-15-300-09-01

SPECIAL INSTRUCTIONS:

VENDOR NOTES

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		C-15-300-09-01 - TXDOT PCT 2 CESAR CHAVEZ ROAD (BUS 83-RIDGE RD) PROJECT - PROFESSIONAL ENGINEERING SERVICES		
		WORK AUTHORIZATION NO 5 APPROVED BY CC 8/9/22 AI#86915		
1.00	LOT	CC WORK AUTHORIZATION NO. 5 FOR ENGINEER TO PROVIDE ROW ACQUISITION SERVICES ALONG WITH H&H MODELING AND REPORTING AND COMPENSABLE UTILITY COORDINATION FOR THE PCT 2 CESAR CHAVEZ ROAD PROJECT FROM BUS 83 TO RIDGE ROAD	415,012.5600	415,012.56
		TOTAL:		415,012.56
		REPORT ROAD HAZARDS 1-866-HCR-SAFE OR 1-866-427-7233		
		***** For Hidalgo County use only		
		2-1315-431-00-122-156-0-710	399,948.80	
		2-1315-431-00-122-156-0-841	15,063.76	

Authorized by: _____