

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11329381
INVOICE DATE: 04/30/23

BILL TO: 34

Hidalgo County Pct. #1
 902 Joe Stephens
 Weslaco, TX 78596

JOB: 180503


Mile 6 WA#3 (14 1/2 to SH 107)
 PO#829916

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of April 2023.						
Work Authorization #3 - Engineering Services for PS&E Development Roadway, Irrigation Structures, Signals, Geotechnical, Pavement Design, and Permitted Utilities Coordination						
16004-PS&E Roadway	1,023,084.00	900,313.92	10,230.84	910,544.76	89.0	112,539.24
16005-PS&E Outfalls	136,416.00	119,364.00		119,364.00	87.5	17,052.00
16006-Plans to TxDot	67,500.00	29,025.00	1,350.00	30,375.00	45.0	37,125.00
16205-Signal Designs	3,052.07	1,831.24		1,831.24	60.0	1,220.83
16250-Signal Designs	46,947.93	28,168.75		28,168.75	60.0	18,779.18
16308-Permitted Utili	144,000.00	132,480.00	4,320.00	136,800.00	95.0	7,200.00
33001-Geotech Testin	90,000.00	90,000.00		90,000.00	100.0	
TOTALS:	1,511,000.00	1,301,182.91	15,900.84	1,317,083.75	87.2	193,916.25

ORIGINAL CONTRACT SUM	\$ 1,511,000.00
CHANGE BY CHANGE ORDER	\$ 0.00
CONTRACT SUM TO DATE	\$ 1,511,000.00
TOTAL COMPLETED TO DATE	\$ 1,317,083.75
LESS PREVIOUS INVOICES	\$ 1,301,182.91
CURRENT PAYMENT DUE	\$ 15,900.84



PROJECT MANAGER'S SIGNATURE



May 1, 2023

Hon. David Fuentes
Hidalgo County Commissioner, Pct. #1
Attn: Amy Saenz-Smith or Erica Espinoza
1902 Joe Stevens
Weslaco, TX 78596

RE: Mile 6 Project – WA#3
Limits: SH 107 – Mile 14 ½ N
PO#829916 - L&G Project#180503

Dear Commissioner Fuentes:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of April 2023.

The following is attached:

- L & G's Invoice
- Exhibit C – Work Schedule

Work Authorization#3 – Engineering Services for PS&E Development - Roadway, Irrigation Structures, Signal Design, Geotechnical, Pavement Design, and Permitted Utility Coordination.

		% Complete
FC 16004 – PS&E DEVELOPMENT (ROADWAY)		
L&G is reviewing TxDOT comments on the 60% submittal and will incorporate as necessary. L&G continues to advance plan set development for the 90% submittal stage including refinement of design, finalization of drainage and TCP, and updating quantities and estimates.	L&G	89%
FC 16005 – PS&E DEVELOPMENT FOR IRRIGATION STRUCTURES		
L&G continues to develop irrigation crossing details for irrigation structures identified during schematic development of the project. L&G has initiated coordination efforts with HCCID9 to receive comments on the proposed irrigation crossings. A meeting was held with HCCID9 to confirm active locations, sizes, and service points. Irrigation layouts are being updated for the 90% submittal.	L&G	87.5%

FC 16006 – PLANS SUBMITTED TO TXDOT		
L&G has completed the 60% PS&E package and it has been submitted to TxDOT. L&G is reviewing and incorporating TxDOT comments in preparation for the 90% submittal.	L&G	45%
FC 16205 – PERMANENT MULTIWAY CONTROL SIGNS AND SIGNALS AND TEMPORARY SIGNAL DESIGNS		
TxDOT has agreed with the conclusions of the Traffic Signal Warrant Study. L&G continues coordination with ETSI for signal designs on this project. L&G has prepared PS&E design files for ETSI's use in developing temporary and permanent signal designs. L&G has reviewed ETSI's preliminary plans and incorporated them into the 60% plan set submitted to TxDOT. No update for this invoice.	L&G	60%
FC 16250 – PERMANENT MULTIWAY CONTROL SIGNS AND SIGNALS AND TEMPORARY SIGNAL DESIGNS / SUB		
ETSI has completed 60% temporary and permanent signal designs for SH107, Mile 16, Mile 15 ½, Mile 15, and Mile 14 ½ intersections. Quantities and General Notes have also been provided for inclusion in the 60% PS&E submittal. No update for this invoice.	ETSI	60%
FC 16308 – PERMITTED UTILITY COORDINATION TO ADJUST		
L&G has developed a utility contact list, initiated correspondence with the utility companies, and has sent out initial project advisory letters. Coordination efforts continue with utility companies and potential conflicts are being analyzed based on information received by the utility companies. Construction Phasing and utility adjustment schedules are under review to ensure adjustments do not delay construction phases. L&G has developed a Utility Conflict Matrix.	L&G	95%
FC 33001 – GEOTECHNICAL TESTING & PAVEMENT DESIGN FOR TXDOT		
This task is complete.	L&G	100%

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,


Jordan B. Sinclair, P.E.
Project Manager

Attachments

