



Invoice

P.O. Box 2724
McAllen, Tx. 78502
(956) 585-3773

Date	Invoice #
7/5/2023	20381

Please send remittance with copy of invoice to:

Attn: Mrs. Aisha Gonzalez
P.O. Box 2724
McAllen, Tx. 78502

Bill To:
Hidalgo County Precinct #2
300 W. Hall Acres Rd.
Pharr, TX 78577

Project Info:
Las Milpas Road Project
Contract # C-18-075-02-27
Work Authorization #2 PG# 856176
Construction Phase Services

RECEIVED JUL 06 2023

B2Z JOB: 2309

Billing Period June 2023

Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete	Bal
Construction Contract Administration	\$ 31,265.38	\$ 6,878.38	\$ 937.97	\$ 7,816.35	25%	23,449.03
Construction Management & Inspection						
Construction Management (During Construction)	\$ 37,230.22	\$ 7,446.04	\$ 1,861.52	\$ 9,307.56	25%	27,922.66
Construction Inspection	\$ 120,386.50	\$ 24,077.30	\$ 6,019.33	\$ 30,096.63	25%	90,289.87
Construction Management (Post Construction)	\$ 5,173.42	\$ -	\$ -	\$ -	0%	5,173.42
Direct Expenses						
Mileage	\$ 6,027.84	\$ 1,205.57	\$ 301.39	\$ 1,506.96	25%	4,520.88
Construction Material Testing (CMT)	\$ 139,476.71	\$ 27,895.34	\$ 6,973.84	\$ 34,869.18	25%	104,607.53
	<u>339,560.07</u>	<u>67,502.63</u>	<u>16,094.05</u>	<u>83,596.68</u>		<u>255,963.39</u>
Total For This Billing Period						16,094.03

Work Authorization ~ Summary

WA No.	WA Amount	Previously Inv.	Percent Complete	Remaining Balance
2	\$339,560.07	\$67,502.63	24.6%	\$255,963.41

Aisha Gonzalez
Aisha Gonzalez - President

INVOICE RECEIVED BY:

Lupita Garza ON 07/06/23

GOODS/SERVICES RECEIVED BY:

Eddie Cantu ON 06/01-30/23

PO # 856176
3 -1358-431 -00-122-147 -0- 841
Req # 463284

\$ 16,094.03

July 5, 2023

Hon. Eddie Cantu
 Commissioner, Hidalgo County Pct. #2
 300 W. Hall Acres Rd.
 Pharr, TX 78577

**RE: Contract # C-18-075-02-27 ~ Las Milpas Road Project
 Work Authorization #2 ~ Construction Phase Services**

Dear Commissioner Cantu:

Attached for your review and approval is our invoice for services rendered under Work Authorization #2 during the month of June 2023 on the subject referenced project.

The following is attached:

- Invoice No. 20381 ✓

The following is a narrative of the progress for this period.

TASK	% Complete
Construction Contract Administration	25%
<p><u>UPDATED:</u></p> <p>Precinct #2 held the Preconstruction Meeting with GO Underground on October 7, 2022, to initiate the start of construction.</p> <p>The Notice to Proceed was approved for November 1, 2022. The Las Milpas Construction was delayed due to a late Texas Gas relocation plan.</p> <p>The Notice to Proceed was reissued for January 9, 2023. GO stated working on the east side of the Pharr San Juan Main Canal.</p> <p>On February 24, 2023, Precinct #2, B2Z and Texas Gas initiated the first on-site meeting to discuss the relocation plan and timeline of their gas line with respect to the Las Milpas schedule. B2Z received a full set of TG plans and a timeline schedule to coordinate the work into our project schedule. Their work was complete in May.</p> <p>B2Z will continue coordinating all the contract administration activities with Armando Garza (County RPIC), Roy Garcia(P2-PM) and Joe Olivarez (GO Underground).</p>	

Construction Management & Inspection	
Construction Management (During Construction)	25%
<p><u>UPDATED:</u></p> <p>Received GOs payment applications for January, February, and March for payment.</p> <p>Change Order #1 was approved, a cost savings for all the concrete pipe on the project. Precinct #2 purchased all the concrete pipes ahead of the construction and requested a price adjustment. GO also requested to cast in place all the box culverts rather than waiting for precast boxes. This offset the 6-month fabrication delay.</p> <p>Change Order #2 was approved to relocate a City of Hidalgo water line that was in conflict with a proposed 15" RCP at McColl Rd. CO #2 also included new TxDOT standard plan to cast in place the 7'x5' and the 7'x7' box culverts.</p> <p>CO #3 was approved to introduce new plan sheets for casting in place 12' x 8' box culvert in place of the precast boxes. The 12' x 8' drawing was designed in-house by the B2Z engineers.</p> <p>B2Z has approved 9 submittals and responded to 4 requests for information (RFI).</p> <p>The submittals include precast inlets, manholes, concrete pipe, concrete box designs, and new traffic signal equipment at 10th Street and McColl Rd. B2Z approved the bridge shop drawings for concrete piles, bridge deck panels, and concrete girders. We also coordinated with Hidalgo County Irrigation District #2 to approve a well gate submittal for their operations.</p>	
Construction Inspection	25%
<p><u>UPDATED:</u></p> <p>GO started working on the east side of the project installing drainage and irrigation lines near McColl. GO started the 7x7 concrete boxes in March 20th, and completed them by May 20th - two months. They are backfilling the structure and preparing for the bridge crossing. GO installed two 18" RCP laterals that connected to the 7x7 box culverts.</p> <p>GO encountered an abandoned Enterprise gas line in the middle of the Las Milpas</p>	

<p>Road. It was not in conflict with the 48" RCP line and will be allowed to stay in place.</p> <p>GO is installing the 48" RCP on the west side of the canal that crosses 10th Street. They continue hitting the existing 48" HDPE pipe on the same alignment. They started the HDPE removing while installing the 48" RCP. It followed the same 17' to 21'(Rt) alignment all the way to 10th Street.</p>	
<p><u>Construction Management (Post Construction)</u></p>	<p>0%</p>
<p><u>NO UPDATE:</u></p> <p><i>Task has not begun.</i></p>	
<p><u>Direct Expenses</u></p>	
<p><u>Mileage</u></p>	<p>25%</p>
<p><u>UPDATED:</u></p> <p>Project Manager visits site 2-3 Days per Week.</p> <p>Inspector visits the site 5 Days per Week.</p> <p>Lab Technicians visit the site as required for the material testing.</p>	

Construction Material Testing (CMT)	25%
UPDATED:	
The following concrete and density tests were performed for the month of June:	
B2Z Report No. LMR-4C 56 Day	6/1/2023 3:28 PM
B2Z Report No. LMR-5C 56 Day	6/12/2023 4:04 PM
B2Z Report No. LMR-6C 56 Day	6/12/2023 4:19 PM
B2Z Report No. LMR-7C 56 Day	6/16/2023 11:39 AM
B2Z Report No. LMR-8C 28 Day	5/30/2023 4:41 PM
B2Z Report No. LMR-9C 28 Day	6/2/2023 11:44 AM
B2Z Report No. LMR-10C 28 Day	6/12/2023 4:00 PM
B2Z Report No. LMR-11C 7 Day	5/30/2023 4:16 PM
B2Z Report No. LMR-11C 28 Day	6/19/2023 2:29 PM
B2Z Report No. LMR-16S	5/31/2023 4:02 PM
B2Z Report No. LMR-17S	5/31/2023 4:02 PM
B2Z Report No. LMR-20S	5/25/2023 3:25 PM
B2Z Report No. LMR-21S	5/30/2023 3:56 PM
B2Z Report No. LMR-22S	5/30/2023 3:56 PM
B2Z Report No. LMR-23S	5/30/2023 3:55 PM
B2Z Report No. LMR-24S	5/31/2023 4:02 PM
B2Z Report No. LMR-25S	6/6/2023 3:18 PM
B2Z Report No. LMR-26S	6/7/2023 3:38 PM
B2Z Report No. LMR-27S	6/8/2023 4:33 PM
B2Z Report No. LMR-28S	6/12/2023 4:12 PM
B2Z Report No. LMR-29S	6/22/2023 3:56 PM
B2Z Report No. LMR-30S	6/22/2023 3:55 PM
B2Z Report No. LMR-31S	6/22/2023 2:21 PM

Should you have any questions regarding this submittal, please do not hesitate to call me. Cell (956) 585-3773.

Sincerely,



Saul R. Munoz, P.E.
 Project Manager
 B2Z Engineering, LLC



Purchase Order COUNTY OF HIDALGO

PO# 856176

DATE: 11/15/22

PAGE NO: 1 Of 1

PO TYPE:

VENDOR: 449121

REQ: 00463284

PHONE: (956) 585-3773

Fax: (956) 583-7116

EMAIL: Reza@B2ZEng.com

SHIP TO: HIDALGO CO. PCT 2

300 WEST HALL ACRES, SUITE G
PHARR TX 78577

B2Z ENGINEERING, LLC
900 S. STEWART RD. SUITE 4
MISSION TX 78572

CONTACT: EDUARDO CANTU (956) 787-1891

SITE: COMMISSIONER, PRECINCT 2

CONTRACT NO: C-18-075-02-27

SPECIAL INSTRUCTIONS:

VENDOR NOTES

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		SAMS: #DZK2ZFJGB729		
		AI - 86927 AS APPROVED BY CC ON 08/09/2022 FOR WA#2		
		CONTINUATION OF ONGOING PROJECT AI-63894 AS APPROVED BY CC ON 02/27/2022 C-18-075-02-27 FOR WA#1		
		C-18-075-02-27 UPON COMPLETION OF THE PROJECT - PCT 2 LAS MILPAS ROAD (FROM SH 336 (10TH ST) TO MCCOLL RD) PROJECT		
		WORK AUTHORIZATION#2 APPROVED BY CC 08/09/22 AI#86927		
1.00	LOT	CC WORK AUTHORIZATION NO. 2 TO PROVIDE CONSTRUCTION PHASE SERVICES (CONSTRUCTION MANAGEMENT, INSPECTION, MATERIAL TESTING) FOR THE PCT 2 LAS MILPAS ROAD (FROM SH 336 (10TH ST) TO MCCOLL RD) PROJECT	339,560.0700	339,560.07
		TOTAL:		339,560.07
		REPORT ROAD HAZARDS 1-866-HCR-SAFE OR 1-866-427-7233		
		3 ***** For Hidalgo County use only /-1358-431-00-122-147-0-841	339,560.07	

Authorized by: _____