

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956)565-9813 Fax (956)565-9018

INVOICE#: 11329564 ✓
INVOICE DATE: 10/31/2023 ✓

BILL TO: 93

Hidalgo County Pct. #2
 300 W. Hall Acres, Suite G
 Pharr, TX 78577

JOB: 161502

Bus 281/SH 107 Roadway Drainage
 Improvements Project
 From: Bus 281-W to US 281
 PO Box 788634 ✓

RECEIVED NOV - 1 2023 *gg*


DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of October 2023.						
Work Authorization #2 - PS&E, Signal Design, Geotechnical Testing, Field Surveys and ROW Mapping for Phase II.						
13002-ROW Mapping	20,413.40 ✓	16,330.72 ✓	4,082.68 ✓	20,413.40 ✓	100.0	-
13020-ROW Map/SUB	38,500.00 ✓	28,875.00 ✓	9,625.00 ✓	38,500.00 ✓	100.0	-
15006-Field Surveys	52,491.60 ✓	52,491.60 ✓		52,491.60 ✓	100.0	-
15060-Field Surveys/SUB	99,783.00 ✓	99,783.00 ✓		99,783.00 ✓	100.0	-
16004-PS&E Development	1,474,666.00 ✓	1,459,919.34 ✓		1,459,919.34 ✓	99.0	14,746.66 ✓
16006-Plans to TxDOT	66,000.00 ✓	59,400.00 ✓		59,400.00 ✓	90.0	6,600.00 ✓
16202-Pavement Markings	16,847.45 ✓	15,162.71 ✓		15,162.71 ✓	90.0	1,684.74 ✓
16203-Signal/Illumination	30,288.30 ✓	30,288.30 ✓		30,288.30 ✓	100.0	-
16205-Signal Design	56,121.16 ✓	50,509.04 ✓		50,509.04 ✓	90.0	5,612.12 ✓
16220-Pavement Markings/SUB	55,152.54 ✓	49,787.27 ✓		49,787.27 ✓	90.3	5,365.27 ✓
16230-Signal Illuminatio/SUB	81,711.70 ✓	81,711.70 ✓		81,711.70 ✓	100.0	-
16250-Signal Design/SUB	170,878.85 ✓	153,940.96 ✓		153,940.96 ✓	90.1	16,937.89 ✓
33001-Geotech Testing	95,000.00 ✓	95,000.00 ✓		95,000.00 ✓	100.0	-
Sub Total	2,257,854.00 ✓	2,193,199.64 ✓	13,707.68 ✓	2,206,907.32 ✓		50,946.68 ✓
Supplemental #1 to Work Authorization #2 - To add Project Management to the Scope of Services						
15006-Field Surveys	-47,904.26 ✓	-47,904.26 ✓		-47,904.26 ✓	100.0	-
16403-Project Management	47,904.26 ✓	47,904.26 ✓		47,904.26 ✓	100.0	-
Sub Total	0.00 ✓	0.00 ✓	0.00 ✓	0.00 ✓		-
Supplemental #2 to Work Authorization #2 - To Reallocate funds from Illumination Design to Temporary Traffic Signal Design						
16203-Signal/Illumination	-16,658.56 ✓	-16,658.56 ✓		-16,658.56 ✓	100.0	-
16230-Signal Illuminatio/SUB	-72,602.49 ✓	-72,602.49 ✓		-72,602.49 ✓	100.0	-
16206-Temporary Signal Design	16,658.56 ✓	14,992.70 ✓		14,992.70 ✓	90.0	1,665.86 ✓
16260-Temporary Signal Desig/SUB	72,602.49 ✓	65,342.24 ✓		65,342.24 ✓	90.0	7,260.25 ✓
Sub Total	0.00 ✓	-8,926.11 ✓	0.00 ✓	-8,926.11 ✓		8,926.11 ✓
TOTAL:	2,257,854.00 ✓	2,184,273.53 ✓	13,707.68 ✓	2,197,981.21 ✓	97.3	59,872.79 ✓

ORIGINAL CONTRACT SUM	\$ 2,257,854.00 ✓
CHANGE BY CHANGE ORDER	\$ 0.00
CONTRACT SUM TO DATE	\$ 2,257,854.00 ✓
TOTAL COMPLETED TO DATE	\$ 2,197,981.21 ✓
LESS PREVIOUS INVOICES	\$ 2,184,273.53 ✓
CURRENT PAYMENT DUE	\$ 13,707.68 ✓

gg
 PROJECT MANAGER'S SIGNATURE

INVOICE RECEIVED BY:
Iupita Garza ON 11/01/23
 GOODS/SERVICES RECEIVED BY:
Armando Garza ON 10/01-31/23

PO # 788634
3 -1315-431-00-122-150-0-841
 Req # 381755
 \$ 13,707.68



L&G Consulting Engineers, Inc.

November 1, 2023

Commissioner Eduardo "Eddie" Cantu
Attn: Mr. Armando Garza, Chief Administrator
Hidalgo County Precinct 2
300 West Hall Acres Rd.
Pharr, Texas 78589

RE: SH 107/Bus 281 Intersection & Drainage Improvements (Limits: At Courthouse Square & Outfall) – WA #2 PO#788634 - L&G Project#161502

Dear Commissioner Cantu:

We are submitting a monthly progress report in sufficient detail to support the progress of the work. Attached for your approval is our invoice for services rendered for the month of October 2023.

The attached is the following:

- L&G's Invoice
- Exhibit C – Work Schedule

Work Authorization #2 – PS&E, Signal Design, Geotechnical Testing, Field Surveys and ROW Mapping for Phase II

		% Complete
FC 13002 ~ ROW MAP		
The ROW Map was completed and submitted. Parcels have been acquired. This task is complete.	L&G	100%
FC 13020 ~ ROW MAP / SUB		
All ROW Map information has been completed and submitted to L&G Engineering, the County, and TxDOT. This task is complete.	ROWSS	100%
FC 15006 ~ FIELD SURVEYS		
NO UPDATE: L&G provided final review of ROWSS's submittals. This task is complete.	L&G	100%
FC 15060 ~ FIELD SURVEYS / SUB		
NO UPDATE: ROWSS has completed all sub-tasks. This task is complete	ROWSS	100%

<p>FC 16004 ~ PS&E DEVELOPMENT</p>		
<p>NO INVOICE: L&G continues work on the plan set and is developing the following plan sheets: Title Sheet, Index of Sheets, Project Layout, Typical Sections, TCP Sequence of Construction, TCP Layouts, P&P's, & Culvert Layouts. L&G received direction from the City of Edinburg on the access of the side streets and will incorporate those parameters into the design. L&G continues to work toward a final submittal.</p> <p>Roadway profiles for the BUS 281 (Courthouse square) roadway and the SH 107 roadway were redone as they were too high to match the existing edges of the roadway. New cross sections for the BUS 281 (Courthouse Square) roadway and the SH 107 roadway were redone. The corridor model was redone with the new profiles. The entire drainage system was redone due to the update to the profiles of the BUS 281 (Courthouse square) roadway and the SH 107 roadway. The Traffic Control Plan has been updated due to requests from TxDOT to construct the BUS 281 (Courthouse Square) roadway in different phases, that are independent of the construction of SH 107 roadway. Special Traffic Control Plans were also taken I consideration underneath the I-69C (US 281 Expressway) overpass during the construction of the drainage trunkline. Additional temporary traffic signals were designed due to the increase in TCP phasing. Signing and striping sheets were updated. Storm Water Pollution and Prevention Plans (SW3P) were updated as per the TCP phasing.</p> <p>The 90% PS&E was submitted to TxDOT for their review on January 19, 2023. TxDOT has not been able to provide access to TxDOT Connect but once we receive access we will update.</p> <p>TxDOT provided access to TxDOT Connect and L&G Engineering has updated TxDOT Connect with the latest quantities. Corridor modeling was provided to TxDOT for their use.</p> <p>TxDOT provided comments on the 90% set of plans on March 14, 2023. L&G has begun to update the plan set as necessary.</p> <p>L&G Engineering is updating the PS&E documents for the 95% submittal to TxDOT, utilizing the 95% PS&E TxDOT checklist.</p> <p>L&G Engineering is coordinating with the City of Edinburg for inclusion of their utility plans into the SH 107 roadway plans. Discussions on conflicts are ongoing so that they can adjust their lines accordingly.</p> <p>Coordination continues with the City of Edinburg for inclusion of their utility plans into the plan set. The City of Edinburg is scheduled to submit the utility plan set to L&G by mid July 2023. L&G Engineering continues to QC/QA the plan set as we wait for the City of Edinburg to submit their utility plan set.</p> <p>City of Edinburg submitted their utility plan set to L&G Engineering for review on July 24, 2023. L&G Engineering reviewed their plan set for any conflicts with the proposed drainage system. L&G Engineering provided the City of Edinburg with comments on their plan set, and are waiting for their 100% PS&E package with construction cost estimate for inclusion into the SH 107 plan set.</p> <p>L&G Engineering has updated TxDOT Connect with the latest project quantities as well as the latest TxDOT low bid prices. Coordination with the irrigation district to get the title sheet signed is ongoing. L&G is expecting the City of Edinburg to submit their utility plan set, spec list, and construction estimate in October.</p> <p>Coordination with the City of Edinburg is on-going. As of October 25, 2023,</p>	<p>L&G</p>	<p>99%</p>

the City of Edinburg has not submitted their utility plan set, specification list, nor their construction estimate.		
FC 16006 ~ PLANS SUBMITTED TO TxDOT		
<p>NO UPDATE: L&G has provided a FINAL SIGNED/SEAL Change Order plan set to TxDOT for review/approval. L&G continues to coordinate the design with TxDOT to avoid utility conflict.</p> <p>The 90% PS&E was submitted to TxDOT for their review.</p> <p>TxDOT provided comments on the 90% set of plans on March 14, 2023.</p> <p>L&G has begun to update the plan set as necessary.</p> <p>L&G Engineering is updating the PS&E documents for the 95% submittal to TxDOT, utilizing the 95% PS&E TxDOT checklist.</p>	L&G	90%
FC 16202 ~ PAVEMENT MARKINGS		
<p>NO UPDATE: L&G has provided ETSI with all of the roadway files and edge of pavement for their use in the pavement marking details. L&G continues to provide guidance to ETSI on their pavement marking layouts.</p> <p>L&G held several coordination meetings with ETSI to discuss striping concepts. L&G received ETSI's 90% striping submittal and provided comments. L&G updated the project's construction cost estimate based on the quantities supplied from ETSI. L&G also updated the project's General Notes and Specifications based on ETSI's comments.</p> <p>The 90% PS&E was submitted to TxDOT for their review.</p>	L&G	90%
FC 16203 ~ SIGNAL / ILLUMINATION		
<p>NO UPDATE:</p> <p>This task has been reduced by Supplemental No. 2 to Work Authorization No. 2 which reallocates funds from Illumination to Temporary Signal Design.</p>	L&G	100%
FC 16205 ~ SIGNAL DESIGN		
<p>NO UPDATE: L&G has provided ETSI with all of the roadway and intersection files for their use in the signal design. L&G continues to provide guidance to ETSI on their signal layouts.</p> <p>L&G held several coordination meetings with ETSI to discuss the traffic signal concepts. L&G received ETSI's 90% traffic signal submittal and provided comments. L&G updated the project's construction cost estimate based on the quantities supplied from ETSI. L&G also updated the project's General Notes and Specifications based on ETSI's comments.</p>	L&G	90%
FC 16220 ~ PAVEMENT MARKINGS / SUB		
<p>NO UPDATE: ETSI has compiled the General Notes, specifications, and striping quantities for the project. Quantity summary sheets have been created. Proposed pavement marking layouts have been generated and have been submitted to L&G Engineering for inclusion into the 90% plan set</p>	ETSI	90.3%

submittal. Standard sheets were included in the submittal to L&G Engineering.		
FC 16230 ~ SIGNAL / ILLUMINATION / SUB		
NO UPDATE: This task has been reduced by Supplemental No. 2 to Work Authorization No. 2 which reallocates funds from Illumination to Temporary Signal Design.	ETSI	100%
FC 16250 ~ SIGNAL DESIGN		
NO UPDATE: ETSI has compiled the General Notes, specifications, and striping quantities for the project. Quantity summary sheets have been created. Proposed traffic signal layouts have been generated and have been submitted to L&G Engineering for inclusion into the 90% plan set submittal. Standard sheets were included in the submittal to L&G Engineering. Condition diagrams, electrical schedules, signal phasing, and timing have been completed.	ETSI	90.1%
FC 33001 ~ GEOTECHNICAL TESTING		
NO UPDATE: Task is complete.	L&G	100%

Supplemental #1 to Work Authorization #2 – To add Project Management to the Scope of Services

FC 15006 ~ FIELD SURVEYS		
Task is complete.	L&G	100%
FC 16403 ~ Project Management		
Task is complete.	L&G	100%

Supplemental #2 to Work Authorization #2 – To Reallocate funds from Illumination Design to Temporary Traffic Signal Design.

FC 16203 ~ SIGNAL / ILLUMINATION		
This task has been reduced by Supplemental No. 2 to Work Authorization No. 2 which reallocates funds from Illumination to Temporary Signal Design.	L&G	100%
FC 16230 ~ SIGNAL / ILLUMINATION / SUB		
This task has been reduced by Supplemental No. 2 to Work Authorization No. 2 which reallocates funds from Illumination to Temporary Signal Design.	ETSI	100%

FC 16206 ~ TEMPORARY SIGNAL DESIGN		
<p>NO UPDATE: ETSI submitted, to L&G Engineering, the 90% Temporary traffic signal sheets as per the updated TCP requested by TxDOT, for submittal in the 90% PS&E package.</p> <p>Comments were received from TxDOT on the 90% submittal. L&G Engineering coordinated with ETSI on the updates to the traffic control plan sheets. The Temporary traffic signals were updated accordingly and have been submitted to L&G Engineering for inclusion into the 95% PS&E package.</p>	L&G	90%
FC 16260 ~ TEMPORARY SIGNAL DESIGN / SUB		
<p>NO UPDATE: ETSI completed the Temporary Traffic Signal design sheets as per modifications to the Traffic Control Plans, that were provided by L&G Engineering. Phasing layout sheets, standard sheets, specifications, and construction cost estimates were completed and submitted to L&G Engineering for their 90% PS&E submittal.</p> <p>ETSI coordinated with L&G Engineering for the 95% submittal. Comments on the 90% submittal were received from L&G Engineering and the layouts were updated as necessary. The updated layouts were submitted to L&G Engineering.</p>	ETSI	90%

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Armando J. Sandoval, P.E.
Project Manager

R. O. W. Surveying Services, L.L.C.

900 S. Stewart Road, Suite 13
Mission, Texas 78572
TBPLS Reg. # 10193886
956-424-3335

INVOICE

INVOICE NUMBER : R21-072
Date: October 25, 2023
Our Order No.: R18127
L&G Job No.: 161502

BILL TO:
Jacinto Garza, P.E.
L & G Engineering
Attn: Roli Quintanilla, P.E.
2100 W. Expressway 83
Mercedes, Texas 78570

RE: Bus 281/SH 107 Roadway & Drainage Improvements Project (Work Authorization No. 42)
Limits: From Courthouse Square to Highway 281/Existing Outfalls to Raul Longoria
Hidalgo County Precinct No. 4 (C-16-199-07-19)

Task and Description	Contract Amount	Invoice to Date	Paid to Date	Current Amount Due	Contract Balance	Amount
Function Code 130-Phase I (ROW MAP) Lump Sum Per Parcel						
A. ROW Map, Parcel Description, Metes & Bounds Description, and Title Reports (11 Parcels @ \$3,500.00/parcel)	\$38,500.00	\$38,500.00	\$28,875.00	\$9,625.00	\$0.00	100.00%
Sub-Total (FC 130):	\$38,500.00	\$38,500.00	\$28,875.00	\$9,625.00	\$0.00	100.00%
Function Code 150:						
Phase I - FC 150 Field Surveying (Control Hz & Vt)						
A. Primary Project Control						
a. Establish Primary Control	\$1,839.00	\$1,839.00	\$1,839.00	\$0.00	\$0.00	100.00%
B. Secondary Project Control						
a. Set Additional Secondary Control Points as Needed	\$2,021.00	\$2,021.00	\$2,021.00	\$0.00	\$0.00	100.00%
b. Horizontal Values Established with RTK or VRS	\$2,021.00	\$2,021.00	\$2,021.00	\$0.00	\$0.00	100.00%
c. Vertical Values Established with Digital Level	\$2,369.00	\$2,369.00	\$2,369.00	\$0.00	\$0.00	100.00%
Phase II - DTM Topography and Cross Sections (Total Length including side streets, drain, and irrigation crossings = 2.1 Miles)						
C. Setting Benchmarks						
1. Setting Benchmark	\$3,720.00	\$3,720.00	\$3,720.00	\$0.00	\$0.00	100.00%
2. Topographic & Cross Sections	\$5,032.00	\$5,032.00	\$5,032.00	\$0.00	\$0.00	100.00%
3. Locate Visible Utilities	\$5,032.00	\$5,032.00	\$5,032.00	\$0.00	\$0.00	100.00%
4. Cross Culverts, Driveway Culverts, Inverts	\$4,376.00	\$4,376.00	\$4,376.00	\$0.00	\$0.00	100.00%
5. Right of Entry, ROW Research, Appraisal Distrist Records	\$1,281.00	\$1,281.00	\$1,281.00	\$0.00	\$0.00	100.00%
6. Proposed Centerline on Existing Pavement Pre-Construction for Utilities	\$4,165.00	\$4,165.00	\$4,165.00	\$0.00	\$0.00	100.00%
7. Profile and Cross Section Intersecting Streets	\$3,136.00	\$3,136.00	\$3,136.00	\$0.00	\$0.00	100.00%
8. Irrigation Crossings	\$1,896.00	\$1,896.00	\$1,896.00	\$0.00	\$0.00	100.00%
9. Existing Storm Drain H & V	\$3,136.00	\$3,136.00	\$3,136.00	\$0.00	\$0.00	100.00%
10. Tie Existing Underground & Overhead Utilities Coordinae w/Engineer (No SUE)	\$3,509.00	\$3,509.00	\$3,509.00	\$0.00	\$0.00	100.00%
11. Additional Field Surveying						
a. Irrigation Lines	\$2,269.00	\$2,269.00	\$2,269.00	\$0.00	\$0.00	100.00%
b. Outfalls	\$2,269.00	\$2,269.00	\$2,269.00	\$0.00	\$0.00	100.00%
c. Driveways and Turnouts	\$3,136.00	\$3,136.00	\$3,136.00	\$0.00	\$0.00	100.00%
15. Profiles of Existing Drainage Facilities	\$1,896.00	\$1,896.00	\$1,896.00	\$0.00	\$0.00	100.00%
17. Obtain Elevations of Manholes & Valves of Utilities	\$1,896.00	\$1,896.00	\$1,896.00	\$0.00	\$0.00	100.00%
18. Provide temp, signs, traffic control, flags, safety equip., etc.	\$2,480.00	\$2,480.00	\$2,480.00	\$0.00	\$0.00	100.00%
19. Ties to Existing Bridges/Culverts that may be in conflict w/New Constuction	\$3,136.00	\$3,136.00	\$3,136.00	\$0.00	\$0.00	100.00%
21. Inventory Signs, Mailboxes, & Driveways	\$3,136.00	\$3,136.00	\$3,136.00	\$0.00	\$0.00	100.00%
22. Survey Control Data Sheets per TxDOT	\$1,156.00	\$1,156.00	\$1,156.00	\$0.00	\$0.00	100.00%
24. Coordinate with Engineer for Existing CL Staking	\$498.00	\$498.00	\$498.00	\$0.00	\$0.00	100.00%
25. Right of Way Restaking (Pre-Construction)	\$3,386.00	\$3,386.00	\$3,386.00	\$0.00	\$0.00	100.00%
26. SUE Level A Data Sheets	\$2,312.00	\$2,312.00	\$2,312.00	\$0.00	\$0.00	100.00%
Phase III - Subsurface Utility Engineering						
1. Hydro Excavation SUE Level A (20 Holes at \$500 each)	\$12,500.00	\$12,500.00	\$12,500.00	\$0.00	\$0.00	100.00%
Phase IV - Final Report & Deliverables						
A. CADD file (2D & 3D) for limits of project	\$3,280.00	\$3,280.00	\$3,280.00	\$0.00	\$0.00	100.00%
B. Final Report and Deliverables	\$6,372.00	\$6,372.00	\$6,372.00	\$0.00	\$0.00	100.00%
Project Management and Oversight						
A. Meeting and Coordination w/ Engineers	\$1,970.00	\$1,970.00	\$1,970.00	\$0.00	\$0.00	100.00%
B. QC/QA Survey	\$4,558.00	\$4,558.00	\$4,558.00	\$0.00	\$0.00	100.00%
Sub-Total (FC 150):	\$99,783.00	\$99,783.00	\$99,783.00	\$0.00	\$0.00	100.00%
GRAND TOTAL:	\$138,283.00	\$138,283.00	\$128,658.00	\$9,625.00	\$0.00	100.00%
			TOTAL DUE:	\$9,625.00		

DIRECT ALL INQUIRIES TO:
JULIO CERDA, P.E.
(956)451-2670
email: julio@southtexasig.com

MAKE ALL CHECKS PAYABLE TO:
R. O. W. Surveying Services, L.L.C.
Attn: JULIO CERDA, P.E.
900 S. Stewart Road, Suite #13, Mission, Texas 78572

THANK YOU FOR YOUR BUSINESS!

DBT

Project Sponsor: Hidalgo County

PROJECT DEVELOPMENT SCHEDULE
BUS281/SH107 (CSJ: 0342-01-093)
From BUS281 to I69C (US281)
Length = 1.36 miles

TASK AND DESCRIPTION	FIRM	2021						2022												2023						2024											
		Q1	Q2	Q3	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Q1	Q2	Q3	Q4		
AGREEMENTS																																					
CA w/ City of Edinburg (Pending)(Illumination and Landscaping)	L&G																																				
Donation Agreement w/ TxDOT (Executed)	TxDOT																																				
AFA for Outfall ROW w/ TxDOT (Pending)	TxDOT																																				
GENERAL																																					
Dev Traffic Impact Analysis Report & Recommendations (COMPLETED)	L&G																																				
Closure of Business 281 Activities (COMPLETED)	L&G																																				
TxDOT Accepts TIA and Issues MO (COMPLETED)	TxDOT																																				
Geotechnical Report (Accepted)	L&G																																				
Phase I: Schematic & Environmental																																					
SCHEMATIC																																					
Develop Schematic & TxDOT Approval (COMPLETED)	L&G																																				
Public Meeting (COMPLETED)	L&G																																				
ENVIRONMENTAL																																					
D-13 CE (Completed)	TxDOT																																				
Phase II: PS&E and ROW Acquisition Services																																					
PS&E																																					
Design Survey & SUE	L&G																																				
Outfall Coordination with HCDD #1	L&G																																				
Pavement Design	TxDOT																																				
Change Order Plan Set (COMPLETED)	L&G																																				
30% PS&E Completion	L&G																																				
60% PS&E Completion	L&G																																				
90% PS&E Completion	L&G																																				
95% PS&E Completion	L&G																																				
100% PS&E Completion	L&G																																				
TxDOT Plan Set Approval	TxDOT																																				
UTILITY ADJUSTMENT																																					
Permitted Utility Adjustments	L&G																																				
ROW Map																																					
Prepare ROW Map (Corner Clips & Outfall)	L&G																																				
TXDOT Review & ROWIS Programming	TxDOT																																				
ROW Acquisition (Est. 12 Parcels)																																					
Release of ROW Acquisition	TxDOT																																				
Project Administration	L&G																																				
ROW Acquisition Complete	County																																				
Phase III: Construction																																					
Receive Bids for Construction (TxDOT LET 6-2024)(MPO:FY 2024)	TxDOT																																				
Construction Duration	TxDOT																																				



REVISED BY Damien T. 10/25/23



Purchase Order COUNTY OF HIDALGO

PO# 788634 ✓

DATE: 11/02/18

PAGE NO: 1 Of 1

PO TYPE:

VENDOR: 280046

REQ: 00381755

PHONE: (956) 565-9813

Fax: (956) 565-6746

EMAIL:

SHIP TO: HIDALGO CO. PCT 2

300 WEST HALL ACRES, SUITE G
PHARR TX 78577

L & G CONSULTING ENGINEERS, INC.
2100 W. EXPRESSWAY 83
MERCEDDES TX 78570

CONTACT: ARMANDO GARZA

(956) 787-1891

SITE: COMMISSIONER, PRECINCT 2

CONTRACT NO: C-16-199-07-19

SPECIAL INSTRUCTIONS:

VENDOR NOTES

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original Invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		WORK AUTHORIZATION APPROVED BY CC 8/21/18 AI#66211		
		C-16-199-07-19 EXPIRES		
		BUS 281/SH107 ROAD AND DRAINAGE IMPROVEMENT PROJECT		
1.00	LOT	CC WORK AUTHORIZATION NO 2 TO PROVIDE ENGINEERING SERVICES REQUIRED FOR THE PREPARATION OF THE PS&E, FIELD SURVEYS, AND ROW MAP ASSOCIATED WITH THE BUS 281/ SH 107 ROADWAY AND DRAINAGE IMPROVEMENT PROJECT	2,257,854.0000	2,257,854.00
		TOTAL:		2,257,854.00
		***** For Hidalgo County use only		
		3-1353-431-00-122-150-0-841	2,257,854.00	1,047,247.49
		3-1315-431-00-122-150-0-841		1,210,606.51

SCANNED

11/7/18

2018 NOV 7 AM 8 58

PRECINCT NO. 2
HIDALGO COUNTY

Authorized by:

Martha L Salazar