

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11329613
INVOICE DATE: 11/30/23

BILL TO: 93

Hidalgo County Pct. #2
 300 W. Hall Acres, Suite G
 Pharr, TX 78577

JOB: 151102

Cesar Chavez WA#2
 (From: Bus 83 E to Nolana)

RECEIVED DEC 01 2023

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of November 2023.						
Work Authorization #2 - To provide PS&E, ROW Mapping, Permitted Utilities Coordination, Traffic Signal Warrants and Design and Engineering Consultant Construction Management for Phase II						
13002-ROW Mapping	39,972.72	35,975.45		35,975.45	90.0	3,997.27
13020-ROW Map/Sub	279,000.00	249,000.00		249,000.00	89.2	30,000.00
15070-SUE / SUB	16,600.00	16,600.00		16,600.00	100.0	
16004-PS&E Develop.	1,192,948.32	775,416.41	29,823.71	805,240.12	67.5	387,708.20
16005-PS&E Update	65,993.04	19,797.91		19,797.91	30.0	46,195.13
16205-Sgnl Dsgn/Warr	34,905.16	4,188.62		4,188.62	12.0	30,716.54
16250-Sgnl Dsgn/Warr	228,553.99				0.0	228,553.99
16308-Permitted Utili	149,586.64	89,751.98		89,751.98	60.0	59,834.66
16403-Project Mngmnt	52,203.72	31,322.23		31,322.23	60.0	20,881.49
32001-Const. Mgmt	168,298.56				0.0	168,298.56
32004-Let Bid Packag	75,336.92				0.0	75,336.92
33001-Geotech Testin	95,951.44	95,951.44		95,951.44	100.0	
TOTALS:	2,399,350.51	1,318,004.04	29,823.71	1,347,827.75	56.2	1,051,522.76

\$29,823.71 — 721 (24%) = \$7,754.16

841 (74%) = \$22,069.55

PROJECT MANAGER'S SIGNATURE

ORIGINAL CONTRACT SUM \$ 2,399,350.51
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 2,399,350.51
 TOTAL COMPLETED TO DATE \$ 1,347,827.75
 LESS PREVIOUS INVOICES \$ 1,318,004.04
 CURRENT PAYMENT DUE \$ 29,823.71

PO # 796794
3-1315-431-00-122-117-0- 721
 Req # 391879

\$ 7,754.16

INVOICE RECEIVED BY:


Lupito garza ON 12/01/23

GOODS/SERVICES RECEIVED BY:

Eddie Cantu ON 11/01-30/23

PO # 796794
3-1315-431-00-122-117-0- 841
 Req # 391879

\$ 22,069.55



December 1, 2023

Transportation Consultants

Mr. Armando Garza, Jr., Chief Administrator
Attn: Ms. Erika Zamora, Director of Administrative Operations
 Hidalgo County Precinct No. 2
 300 West Hall Acres Rd
 Pharr, Texas 78589

RE: Cesar Chavez Road Project - Work Authorization No. 2
Limits: Business 83 to E. Nolana Loop
PO#796794 - L&G Project #151102

Dear Mr. Garza,

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of November 2023.

The following is attached:

- L & G's Invoice

Work Authorization #2 – To provide PS&E, ROW Mapping, Permitted Utilities Coordination, Traffic Signal Warrants and Design and Engineering Consultant Construction Management for Phase II

TASK		% Complete
FC 13002 ~ ROW MAPPING		
NO UPDATE: L&G has continued to meet with QHA and modify the alignment as appropriate. L&G has also provided all of the design files for their ROW Mapping effort. L&G has discussed needed locations for the SUE potholes.	L&G	90%
FC 13020 ~ ROW MAPPING / SUB		
NO UPDATE: QH&A has completed 90% of the ROW Parcels & Title Reports.	QH&A	89.2%
FC 15070 ~ SUB-SURFACE UTILITY ENGINEERING (POTHOLES) / SUB		
NO UPDATE: QH&A has completed 100% of the SUE Potholes. Task is Complete	QH&A	100%
FC 16004 ~ PS&E DEVELOPMENT ROADWAY		
UPDATE: We have continued the development of the plan set, including: typical sections, project layout, title sheet & P&P's and TCP layouts.	L&G	67.5%

FC 16005 ~ UPDATE PS&E BASED ON COMMENTS AS PROVIDED BY TxDOT (PHARR DISTRICT & AUSTIN DIVISIONS)		
NO UPDATE: L&G has updated the plans according to the comments received by TxDOT.	L&G	30%
FC 16205 ~ TRAFFIC SIGNAL WARRANTS & DESIGN		
NO UPDATE: The contract has been generated with Sub ETSI and scope of services was identified. ETSI was provided with a preliminary schematic for their reference. As directed, ETSI is prioritizing the warrant study of Ridge Road intersection.	L&G	12%
FC 16250 ~ SIGNAL DESIGNS, ADJUSTMENTS & WARRANTS / SUB		
NO UPDATE: ETSI has begun the warrant studies and is prioritizing the intersection with Ridge Road.	ETSI	0%
FC 16308 ~ PERMITTED UTILITIES COORDINATION		
NO UPDATE: L&G continues to contact the utility companies present within the project limits.	L&G	60%
FC 16403 ~ PROJECT MANAGEMENT		
NO UPDATE: L&G continues all coordination efforts to assure all aspects of project development are adequately performed.	L&G	60%
FC 32001 ~ ENGINEERING CONSULTANT CONSTRUCTION MANAGEMENT		
NO UPDATE: This task has not started.	L&G	0%
FC 32004 ~ DEVELOP LOCAL LET BID PACKAGE		
NO UPDATE: This task has not started.	L&G	0%
FC 33001 ~ GEOTECHNICAL TESTING AND PAVEMENT DESIGN FOR TxDOT		
NO UPDATE: L&G has finalized the Pavement Design Report and corresponding Geotechnical Testing. This task is complete.	L&G	100%

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Reza Badiozzamani, P.E., CFM
Project Manager



Purchase Order COUNTY OF HIDALGO

PO# 796794

DATE: 04/12/19

PAGE NO: 1 Of 1

PO TYPE:

VENDOR: 280046

REQ: 00391879

PHONE: (956) 565-9813

Fax: (956) 565-6746

EMAIL:

SHIP TO: HIDALGO CO. PCT 2

300 WEST HALL ACRES, SUITE G
PHARR TX 78577

L & G CONSULTING ENGINEERS, INC.
2100 W. EXPRESSWAY 83
MERCEDDES TX 78570

CONTACT: EDUARDO CANTU

(956) 787-1891

SITE: COMMISSIONER, PRECINCT 2

CONTRACT NO: C-15-300-09-01

SPECIAL INSTRUCTIONS:

VENDOR NOTES

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		C-15-300-09-01 - PCT 2 CESAR CHAVEZ (BUS 83-NOLANA LOOP) RD PROJECT - ENGINEERING SERVICES		
		WORK AUTH NO. 2 APPROVED BY CC 3/12/19 AI#69320 ICA W SAN JUAN & ALAMO APPROVED BY CC 9/1/15 AI#51086		
1.00	LOT	CC WORK AUTHORIZATION NO. 2 FOR THE ENGINEER TO PROVIDE PS&E, ROW MAPPING, PERMITTED UTILITIES COORDINATION, TRAFFIC SIGNAL WARRANTS, AND DESIGN AND ENGINEERING CONSULTANT CONST. MANAGEMENT FOR THE PCT 2 CESAR CHAVEZ (BUS 83 TO NOLANA LOOP) ROAD PROJECT	2,399,350.5100	2,399,350.51
		TOTAL:		2,399,350.51
		***** For Hidalgo County use only		
		9-1200-431-00-122-117-0-710	82,309.33	3,126.18
		9-1200-431-00-122-117-0-721	541,521.86	225,689.59
		9-1200-431-00-122-117-0-841	224,951.79	651,227.84
		9-1350-431-00-122-117-0-841	1,089,116.97	
		9-1353-431-00-122-117-0-841	461,451.52	
		3-1315-431-00-122-117-0-841	898,924.12	
		3-1315-431-00-122-117-0-721	315,838.21	
		3-1315-431-00-122-117-0-710	304,550.57	

SCANNED
APR 16 2019

P2 ADMIN
2019 APR 16 11:48:53

Authorized by: Martha Salazar ml