



INVOICE

Pharr, TX
956-283-8254

Project Mgr: Lupe Leal

Project: Hidalgo County PCT2 Admin Offices & Multi-Purpose
Facility Pavement Rehabilitation Project
300 W Hall Acres Rd Suite A
Pharr, TX 78577

To: Hidalgo County TX
C/O:Hidalgo County Precinct #2
Attn: Roy Garcia
4011 S. Veterans Blvd.
San Juan, TX 78589

REMIT TO:	
Invoice Number: TK79989 ✓	
Terracon Consultants, Inc. PO Box 959673 St Louis, MO 63195-9673	
Federal E.I.N.: 42-1249917	

Project Number:	88231277
Invoice Date:	2/26/2024
Services Through:	2/24/2024

PO873308

Date	Report	Description of Services	Quantity	Rate	Total
✓ 2/1/24	✓ 88231277.0001	Project Manager ✓	0.50	\$150.00 ✓	\$75.00 ✓
2/1/24	88231277.0001	Engineering Technician, hour - OT ✓	1.50	\$112.50 ✓	\$168.75 ✓
2/1/24	88231277.0001	Engineering Technician, hour ✓	4.00	\$75.00 ✓	\$300.00 ✓
2/1/24	88231277.0001	Vehicle Trip Charge, per mile	45.00	\$0.65 ✓	\$29.25 ✓
✓ 2/2/24	✓ 88231277.0002	Project Manager ✓	0.25	\$150.00 ✓	\$37.50 ✓
2/2/24	88231277.0002	Engineering Technician, hour ✓	3.00	\$75.00 ✓	\$225.00 ✓
2/2/24	88231277.0002	Vehicle Trip Charge, per mile	10.00	\$0.65 ✓	\$6.50 ✓

Invoice Total \$842.00 ✓



Please process this invoice/credit memo from this copy due to vendor not submitting original.

Hidalgo County Precinct 2 *8*

Er R 3/8/2024

PO # 873308 *8*
4 -1359-431-00-122-162-0-740
Req # 485100
\$842.00

OK
Wh
3/11/24

INVOICE RECEIVED BY:
Roy Garcia ON 3/11/24
GOODS/SERVICES RECEIVED BY:
Isaac Escamilla ON 02/01-02/24

F2 ADMIN *68*
2024 MAR 11 PM 05

3/11/2024

TERMS: DUE UPON PRESENTATION OF INVOICE

ASPHALT OBSERVATIONS REPORT



Report Number: 88231277.0001 ✓
Service Date: 02/01/24 ✓
Report Date: 02/04/24
Task: Hot Mix Asphalt Testing

1506 Mid Cities Dr
Pharr, TX 78577-2128
956-283-8254 Reg No: F-3272

Client

Hidalgo County TX
c/o Hidalgo County Precinct #2
Attn: Roy Garcia
4011 S. Veterans Blvd.
San Juan, TX 78589

Project

Hidalgo County PCT2 Admin Offices & Multi-Purpose ✓
300 W Hall Acres Rd Suite A
Pharr, TX 78577

Project Number: 88231277

On this day, Mr. Richard Pacheco with Terracon Consultants, Inc., visited the above referenced project at the request of Mr. Eddie Ramirez with GDJ Engineering. Hot-mix asphaltic concrete (HMAC) laydown was in progress. The following items were observed, tested and/or discussed:

Material Supplier: Valley Asphalt
Material: HMAC, Type D
Job Mix Id (JMF): Not Provided

Location of Asphalt Placement: South Parking Area of Hidalgo County Health Clinic

Asphalt Temperature:

Leaving Plant: Not Witnessed
At Project Site, Prior to Placement (Range): 300 - 320°F
At Laydown (Range): 265 - 285°F

Notes:


- A prime coat was applied to the base material prior to HMAC placement;
- About 2 inches of compacted HMAC were placed on this course;
- A rolling pattern was established with a Nuclear Density Gauge (Tex-207-F, Part IV);
- *Nuclear density tests ranged from 92 to 93% of the Maximum Theoretical Density (152.7 pcf) provided by Mr. Eduardo with Valley Asphalt; and
- Asphalt joints appeared visually acceptable.

*The density results obtained by this method are relative. For actual density results, a conversion factor can be developed to convert nuclear density by comparing nuclear density measurements and drilled core densities of the asphaltic concrete layer at the same randomly selected locations. Core densities should be considered more representative than nuclear densities.

Services: Observed the placement of asphalt, established a rolling pattern, and sampled material for laboratory testing.

Terracon Rep.: Richard Pacheco
Reported To: Eddie Ramirez with GDJ Engineering
Contractor: GDJ Engineering
Report Distribution:
(1) Hidalgo County TX, Roy Garcia

Reviewed By:


Guadalupe Leal
Project Manager

The tests were performed in general accordance with applicable ASTM, AASHTO, or DOT test methods. This report is exclusively for the use of the client indicated above and shall not be reproduced except in full without the written consent of our company. Test results transmitted herein are only applicable to the actual samples tested at the location(s) referenced and are not necessarily indicative of the properties of other apparently similar or identical materials.

GENERAL OBSERVATION REPORT

Report Number: 88231277.0002 ✓
Service Date: 02/02/24 ✓
Report Date: 02/05/24 ✓
Task: Concrete Observation-Testing



1506 Mid Cities Dr
Pharr, TX 78577-2128
956-283-8254 Reg No: F-3272

Client

Hidalgo County TX
c/o Hidalgo County Precinct #2
Attn: Roy Garcia
4011 S. Veterans Blvd.
San Juan, TX 78589

Project

Hidalgo County PCT2 Admin Offices & Multi-Purpose Facility
300 W Hall Acres Rd Suite A
Pharr, TX 78577

Project Number: 88231277

General Information

Eddie Ramirez with GDJ Engineering requested Terracon to be on site for concrete testing at the above referenced project.

Summary of Services

Technician arrived at the project site and was notified that they were not ready for testing until 1 pm.

Services: Traveled to the project site to provide testing/observation services as requested.

Terracon Rep.: Josh Rentfro
Reported To: Eddie Ramirez with GDJ Engineering
Contractor: Eddie ramirez
Report Distribution:
(1) Hidalgo County TX, Roy Garcia

Reviewed By: _____

Guadalupe Leal
Project Manager

The tests were performed in general accordance with applicable ASTM, AASHTO, or DOT test methods. This report is exclusively for the use of the client indicated above and shall not be reproduced except in full without the written consent of our company. Test results transmitted herein are only applicable to the actual samples tested at the location(s) referenced and are not necessarily indicative of the properties of other apparently similar or identical materials.



Purchase Order COUNTY OF HIDALGO

PO# 873308

DATE: 12/18/23

PAGE NO: 1 Of 1

PO TYPE:

VENDOR: 369756

REQ: 00485100

PHONE:

EMAIL:

SHIP TO: HIDALGO CO. PCT 2

300 WEST HALL ACRES, SUITE G
PHARR TX 78577

TERRACON CONSULTANTS, INC.
1506 MID-CITIES DRIVE
PHARR TX 78577

CONTACT: ROY GARCIA

(956) 787-1891

SITE: COMMISSIONER, PRECINCT 2

CONTRACT NO: C-23-0420-10-31

SPECIAL INSTRUCTIONS:

VENDOR NOTES

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. **TAX EXEMPTION:** This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		C-23-0420-10-31 - PCT 2 ADMINISTRATION COMPLEX PARKING LOT REHABILITATION PROJECT - CONSTRUCTION MATERIAL TESTING SERVICES		
		WORK AUTHORIZATION NO. 2 APPROVED BY CC 10/31/23 AI#93092		
1.00	LOT	CC WORK AUTHORIZATION NO. 2 FOR THE ENGINEER TO PROVIDE CONSTRUCTION MATERIAL TESTING SERVICES FOR THE PCT 2 ADMINISTRATION COMPLEX PARKING LOT REHABILITATION PROJECT	21,937.5000	21,937.50
		TOTAL:		21,937.50
		REPORT ROAD HAZARDS 1-866-HCR-SAFE OR 1-866-427-7233		
		***** For Hidalgo County use only		
		4-1359-431-00-122-162-0-740		21,937.50

Authorized by: Ignacio Amigosa