



# INVOICE

Pharr, TX  
956-283-8254

Project Mgr: Lupe Leal

**Project:** Hidalgo County Precinct No.2 - Sunlight Road Improvements  
1301 Cesar Chavez Road  
Alamo, TX 78516

REMIT TO:	
Invoice Number: TK80001	
Terracon Consultants, Inc.	
PO Box 959673	
St Louis, MO 63195-9673	
Federal E.I.N.: 42-1249917	

**To:** Hidalgo County TX  
C/O:Hidalgo County Precinct #2  
Attn: Roy Garcia  
4011 S. Veterans Blvd.  
San Juan, TX 78589

P.O. Number: 873424

Project Number:	88231315
Invoice Date:	2/26/2024
Services Through:	2/24/2024

Date	Report	Description of Services	Quantity	Rate	Total
1/30/24	88231315.0004	Project Manager	0.50	\$150.00	\$75.00
1/30/24	88231315.0004	Engineering Technician, hour	3.00	\$75.00	\$225.00
1/30/24	88231315.0004	Vehicle Trip Charge, per mile	12.00	\$0.65	\$7.80
1/30/24	88231315.0004	Field Density Test (Nuclear) - ASTM D6938/Tex-115-E, each	3.00	\$22.00	\$66.00

**Invoice Total** \$373.80



Please process this invoice/credit memo from this copy due to vendor not submitting original.

Hidalgo County Precinct 2 *B*

*OK*  
*Almer*  
*3/11/24*

INVOICE RECEIVED BY:

*Roy Garcia* ON *03/11/24*  
GOODS/SERVICES RECEIVED BY:  
*Isaac Escamilla* ON *01/30/24*

*B* PO # *873424*  
*4* -1200-431-00-122-165 -0-334  
Req # *485279*  
**\$ 373.80**

P2 ADMIN *gf*  
2024 MAR 11 PM 2:45

TERMS: DUE UPON PRESENTATION OF INVOICE

*3/11/24*  
*gf*

**FIELD DENSITY TEST REPORT**

**Report Number:** 88231315.0004 ✓  
**Service Date:** 01/30/24 ✓  
**Report Date:** 02/02/24  
**Task:** Earthwork



1506 Mid Cities Dr  
 Pharr, TX 78577-2128  
 956-283-8254 Reg No: F-3272

**Client**

Hidalgo County TX  
 c/o Hidalgo County Precinct #2  
 Attn: Roy Garcia  
 4011 S. Veterans Blvd.  
 San Juan, TX 78589

**Project**

Hidalgo County Precinct No.2 - Sunlight Road Improvements  
 1301 Cesar Chavez Road  
 Alamo, TX 78516

Project Number: 88231315

**Material Information**

Mat. No.	Proctor Ref. No.	Classification and Description	Laboratory Test Method	Lab Test Data		Project Requirements	
				Opt. Water Content (%)	Max. Lab Density (pcf)	Water Content (%)	Compaction (%)
1	88231315.0003	Reddish Brown Caliche with Lime	ASTM D1557	11.6	120.4	9.6 - 13.6	95

**Field Test Data**

Test No.	Test Location	Lift / Elev.	Mat. No.	Probe Depth (in)	Wet Density (pcf)	Water Content (pcf)	Water Content (%)	Dry Density (pcf)	Percent Compaction (%)
<b>Sunlight Road</b>									
1	STA 7+00	Final	1	6	130.3	15.9	13.9 *	114.4	95.0
2	STA 4+00	Final	1	6	131.4	15.6	13.5	115.8	96.2
3	STA 2+00	Final	1	6	131.4	16.8	14.7 *	114.6	95.2

**Datum:** Final grade

**Std. Cnt. M:** 676 **Std. Cnt. D:** 1988

**S/N:** 31517

**Make:** Troxler

**Model:** 3440

**Last Cal. Date:** 02/02/2023

**Comments:** An asterisk (\*) appears next to the test results which do not meet the project requirements as noted above.

**Services:** Performed in-place moisture content tests to determine material moisture condition.

**Terracon Rep.:** Hunter Hough

**Reported To:** Isaac Escamilla with Hidalgo Precinct 2

**Contractor:** Hidalgo County Field Operations

**Report Distribution:**

(1) Hidalgo County TX, Roy Garcia

(1) Hidalgo County TX, Mr. Issac Escamilla

**Reviewed By:**

Guadalupe Leal  
 Project Manager

**Test Methods:** ASTM D6938

The tests were performed in general accordance with applicable ASTM, AASHTO, or DOT test methods. This report is exclusively for the use of the client indicated above and shall not be reproduced except in full without the written consent of our company. Test results transmitted herein are only applicable to the actual samples tested at the location(s) referenced and are not necessarily indicative of the properties of other apparently similar or identical materials.

**DEVIATION LOG**

Report Date: 2/2/2024



1506 Mid Cities Dr  
Pharr, TX 78577-2128  
956-283-8254

**Client**

Hidalgo County TX  
Hidalgo County Precinct #2  
Attn: Roy Garcia  
4011 S. Veterans Blvd.  
San Juan, TX 78589

**Project**

Hidalgo County Precinct No.2 - Sunlight Road Improvements  
1301 Cesar Chavez Road  
Alamo, TX 78516

**Project Number:** 88231315

Deviation No.	Report No.	Service	Service Date	Description/Comments	How Resolved	Date Resolved	Status
D000001	0004	Field Density Testing	01/30/24	STA 7+00 - Moisture content does not comply, Test 1			Open
D000002	0004	Field Density Testing	01/30/24	STA 2+00 - Moisture content does not comply, Test 3			Open



# Purchase Order COUNTY OF HIDALGO

**PO# 873424**

**DATE: 12/28/23**

**PAGE NO: 1 Of 1**

**PO TYPE:**

**VENDOR:** 369756

**REQ:** 00485279

**PHONE:**

**EMAIL:**

**SHIP TO:** HIDALGO CO. PCT 2

300 WEST HALL ACRES, SUITE G  
PHARR TX 78577

TERRACON CONSULTANTS, INC.  
1506 MID-CITIES DRIVE  
PHARR TX 78577

**CONTACT:** ROY GARCIA

(956) 787-1891

**SITE:** COMMISSIONER, PRECINCT 2

**CONTRACT NO:** C-23-0420-10-31

**SPECIAL INSTRUCTIONS:**

**VENDOR NOTES**

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		C-23-0420-10-31 - PCT 2 SUNLIGHT ROAD IMPROVEMENT PROJECT - CONSTRUCTION MATERIAL TESTING SERVICES		
		WORK AUTHORIZATION NO. 3 APPROVED BY CC 12/12/23 AI#93508		
1.00	LOT	CC WORK AUTHORIZATION NO 3 FOR ENGINEER TO PROVIDE CONSTRUCTION MATERIAL TESTING SERVICES FOR THE PCT 2 SUNLIGHT ROAD IMPROVEMENT PROJECT	8,580.0000	8,580.00
		<b>TOTAL:</b>		8,580.00
		REPORT ROAD HAZARDS 1-866-HCR-SAFE OR 1-866-427-7233		
		***** For Hidalgo County use only		
		4/ 3-1200-431-00-122-165-0-334	8,580.00	

Authorized by: Ignacio Amigues