

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11329767
INVOICE DATE: 05/31/24

BILL TO: 84

Hidalgo County Pct #4
 c/o Commission Ellie Torres
 1051 N. Doolittle Rd.
 Edinburg, TX 78541

JOB: 150603

FM 1925 Project WA#3
 (From: 10th to McColl)
 PO#868045

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of May 2024.						
Work Authorization No. 3 - Hydologic and Hydraulic Report, Complete ROW Map, Project Management, & Re-Evaluation of EA						
12001-Re-Evalu EA	43,200.00	8,640.00	2,160.00	10,800.00	25.0	32,400.00
13002-ROW Mapping	3,700.00	3,700.00		3,700.00	100.0	
13020-ROW Map/Sub	3,500.00	3,500.00		3,500.00	100.0	
16108-Hydr1gc Model	95,000.00	57,000.00		57,000.00	60.0	38,000.00
16180-Hydr1gc Md1/SU	47,500.00	28,499.24		28,499.24	60.0	19,000.76
16403-Prjct Mngmnt	36,000.00	18,000.00	1,440.00	19,440.00	54.0	16,560.00
TOTALS:	228,900.00	119,339.24	3,600.00	122,939.24	53.7	105,960.76

ORIGINAL CONTRACT SUM	\$	228,900.00
CHANGE BY CHANGE ORDER	\$	0.00
CONTRACT SUM TO DATE	\$	228,900.00
TOTAL COMPLETED TO DATE	\$	122,939.24
LESS PREVIOUS INVOICES	\$	119,339.24
CURRENT PAYMENT DUE	\$	3,600.00



 PROJECT MANAGER'S SIGNATURE

4-1315-431-00-124-154-0-841

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11329768
INVOICE DATE: 05/31/24

BILL TO: 84

Hidalgo County Pct #4
 c/o Commission Ellie Torres
 1051 N. Doolittle Rd.
 Edinburg, TX 78541

JOB: 152102

FM 1925 WA#2 (1500 W of FM2220
 (Ware Rd) to 10th), PO#854100

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of May 2024.						
Work Authorization #2 - Engineering services for the preparation of Public Involvement Materials for Noise Barrier Workshop at the Monte Cristo Subdivision.						
12009-Eng/Pub Hearin	22,668.12	9,973.97		9,973.97	44.0	12,694.15
TOTALS:	22,668.12	9,973.97	0.00	9,973.97	44.0	12,694.15
16108-H&H Modeling	94,999.60	56,999.76		56,999.76	60.0	37,999.84
16180-H&H MdIng/SUB	47,500.40	28,500.24		28,500.24	60.0	19,000.16
16403-Prjct Mngmnt	36,000.00	18,000.00	1,440.00	19,440.00	54.0	16,560.00
TOTALS:	201,168.12	113,473.97	1,440.00	114,913.97	44.0	86,254.15

ORIGINAL CONTRACT SUM	\$	22,668.12
CHANGE BY CHANGE ORDER	\$	178,500.00
CONTRACT SUM TO DATE	\$	201,168.12
TOTAL COMPLETED TO DATE	\$	114,913.97
LESS PREVIOUS INVOICES	\$	113,473.97


 PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE	\$	1,440.00
---------------------	----	----------

4-1315-431-00-124-168-0-841

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956)565-9813 Fax (956)565-9018

INVOICE#: 11329770
INVOICE DATE: 5/31/2024

BILL TO: 93

Hidalgo County Pct. #4
 c/o Commissioner Ellie Torres
 1051 N. Doolittle Rd
 Edinburg, TX 78542

JOB: 131304

FM 1925 WA#4 Project PO#864922
 From: Alamo Rd to Sharp Rd

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of May 2024.						
Work Authorization #4 - To Provide Engineering services for Construction Management Plan						
32001-Construction Management Plan	17,789.76	17,789.76		17,789.76	100.0	-
Sub Total	17,789.76	17,789.76	0.00	17,789.76		-
Supplemental #1 to Work Authorization #4 - Engineering services required for Project Management and Construction Management						
16403-Project Management	8,894.88	8,894.88		8,894.88	100.0	-
32001-Construction Management Plan	-8,894.88	-8,894.88		-8,894.88	100.0	-
32001-Construction Management	54,000.00	3,618.00	7,182.00	10,800.00	20.0	43,200.00
Sub Total	54,000.00	3,618.00	7,182.00	10,800.00	20.0	43,200.00
TOTAL:	71,789.76	21,407.76	7,182.00	28,589.76	39.8	43,200.00

ORIGINAL CONTRACT SUM	\$	17,789.76
CHANGE BY CHANGE ORDER	\$	54,000.00
CONTRACT SUM TO DATE	\$	71,789.76
TOTAL COMPLETED TO DATE	\$	28,589.76
LESS PREVIOUS INVOICES	\$	21,407.76
CURRENT PAYMENT DUE	\$	7,182.00



 PROJECT MANAGER'S SIGNATURE

4-1315-431-00-124-127-0-891