

PO: 884855  
 REQ: 500093  
 Sign: J. Aule



P.O. Box 2724  
 McAllen, Tx. 78502  
 (956) 585-3773

Invoice

Date	Invoice #
12/6/2024	30074

Please send remittance with copy of invoice to:

Attn: Mrs. Aisha Gonzalez  
 P.O. Box 2724  
 McAllen, Tx. 78502

Bill To:  
 Hidalgo County Precinct #3  
 724 Breyfogle Rd.  
 Mission, TX 78574

Project Info:  
 Contract #C-23-0111-05-16  
 WA#2 - 5K Hike & Bike Trail

B2Z JOB: 3105

Billing Period	November 2024					
Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete	
Task 1 - Construction Contract Administration	\$ 13,789.80	\$ 3,447.45	\$ 1,378.98	\$ 4,826.43	35%	
Task 2 - Construction Management	\$ 21,147.92	\$ 4,229.58	\$ 3,172.19	\$ 7,401.77	35%	
Task 3 - Construction Inspection	\$ 62,286.20	\$ 12,457.24	\$ 9,342.93	\$ 21,800.17	35%	
Task 4 - Construction Management (Post Construction)	\$ 2,341.20	\$ -	\$ -	\$ -	0%	
<b>Direct Expenses</b>						
Mileage	\$ 655.00	\$ 98.25	\$ 98.25	\$ 196.50	30%	
CMT	\$ 75,090.92	\$ 7,509.09	\$ 7,509.09	\$ 15,018.18	20%	
<b>Total For This Billing Period</b>					<b>\$ 21,501.44</b>	

Work Authorization ~ Summary

WA No.	WA Amount	Previously Inv.	Percent Complete	Remaining Balance
2	\$175,311.04	\$27,741.61	28.1%	\$126,067.99

Aisha Gonzalez - President

INVOICE RECEIVED BY  
  
 ON 12/11/24  
 GOODS/SERVICES RECEIVED BY  
  
 ON 12/11/24

**Mission Office**

900 S Stewart Rd, Ste. 2  
Mission, TX 78572  
Phone: 956-585-3773

**Client:**

Hidalgo County Precinct No. 3  
724 Breyfogle Rd  
Mission, TX 78574

**Project:**

3105  
5K Hike & Bike  
various  
Mission, TX

**Sample Details**

<b>Set #:</b>	7	<b>Technician:</b>	Alvaro Robles Jr.	<b>Batched:</b>	04:58 CST
<b>Specimen Size:</b>	4 x 8 Cast Cylinder	<b>Cast By:</b>	Alvaro Robles Jr.	<b>Sampled:</b>	05:25 CST
<b>Specimens in Set:</b>	4	<b>Date Cast:</b>	11/14/24	<b>Cast:</b>	05:30 CST
<b>Truck / Ticket #:</b>	102 / 98950	<b>Sampled From:</b>	Chute	<b>Truck Empty:</b>	05:55 CST
<b>Contractor:</b>	8A Builders	<b>Placement Method:</b>	Chute	<b>Placement Time:</b>	57 (min)

**Location**

<b>Placement Location:</b>	Concrete Paving - Sidewalk
<b>Location Details:</b>	Sta 72+00
<b>Sample Location / Notes:</b>	South of Canal

**Batch Log**

<b>Supplier:</b>	Transit Ready Mix	<b>Mix Design:</b>	3600 psi	<b>Strength:</b>	3600 (psi)
<b>Plant:</b>	Plant 1				
<b>On-Site Admixtures:</b> None					

**Specifications**

**Field Measurements**

<b>Weather:</b>	Partly Cloudy	<b>Slump (in):</b>	3	<b>Plastic Unit Weight:</b>	
<b>Air Temperature (F):</b>	67	<b>Concrete Temp (F):</b>	80	<b>Air Content:</b>	
				<b>Load Volume:</b>	10.00 (yd <sup>3</sup> )

**Standard Cure**

<b>Min / Max Temp (F):</b>	63/84
<b>Initial Cure Method:</b>	Plastic Cover/Lid/Blanket
<b>Final Cure Method:</b>	Water Storage Tank

**Field Cure**

**Lab Test Results**

Testing Lab: B2Z Mission Lab, 900 S. Stewart Rd., Suite 2, Mission, TX, 78572

Specimen Number	Test Age Days	Test Date	Field / Lab Cure Days	Average Cylinder Diameter (In)	Cylinder Area (In <sup>2</sup> )	Max Load (lbs)	Strength (psi)	Fracture Type	Break Remark	Capping Method
7-1	7	11/21/24	1 / 6	4.00	12.57	48,601	3,870	3	R3	1
7-2	28	12/12/24	1 / 27							
7-3	28	12/12/24	1 / 27							
7-4	56	01/09/25	1 / 55							

Test Age Average Strengths (psi): 7 Day - 3870

**Capping Methods**

<b>R3:</b> The 7 day test results meets or exceeds the 28 day specified strength.	<b>1:</b> Neoprene Pad
<b>Tested By:</b> Jaykob Quintanilla (1)	
<b>Checked In :</b> 11/15/2024 (1,2,3,4)	



TYPE 1 TYPE 2 TYPE 3 TYPE 4 TYPE 5 TYPE 6

Respectfully Submitted by B2Z Engineering

*Jorge Solis*  
Jorge Solis, Laboratory Manager