



P.O. Box 2724  
 McAllen, Tx. 78502 ✓  
 (956) 585-3773

Invoice

Date	Invoice #
3/10/2025 ✓	20470 ✓

Please send remittance with copy of invoice to:  
 Attn: Mrs. Aisha Gonzalez  
 P.O. Box 2724  
 McAllen, Tx. 78502

**Bill To:**  
 Hidalgo County Precinct #2 ✓  
 300 W. Hall Acres Rd.  
 Pharr, TX 78577

**Project Info:**  
 Recreational Trails Connectivity McAllen Seg 2  
 Contract # C-21-0944-02-08  
 Work Authorization #4

RECEIVED MAR 11 2025  
*leg*

PO# 888353 ✓  
 B2Z JOB: 2320

**Billing Period** February 2025 ✓

Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete	Bal
Construction Contract Administration	\$ 17,346.35 ✓	\$ 1,734.64 ✓	\$ 1,734.63 ✓	\$ 3,469.27 ✓	20%	13,877.08
<b>Construction Management &amp; Inspection</b>						
Construction Management (During Construction)	\$ 22,836.75 ✓	\$ 2,283.68 ✓	\$ 2,283.67 ✓	\$ 4,567.35 ✓	20%	18,269.40
Construction Inspection	\$ 60,750.40 ✓	\$ 6,075.04 ✓	\$ 6,075.04 ✓	\$ 12,150.08 ✓	20%	48,600.32
Construction Management (Post Construction)	\$ 2,824.76 ✓	\$ 169.49 ✓	\$ (0.00)	\$ 169.49 ✓	6%	2,655.27
<b>Direct Expenses</b>						
Mileage	\$ 5,976.00 ✓	\$ 597.60 ✓	\$ 597.60 ✓	\$ 1,195.20 ✓	20%	4,780.80
Construction Material Testing (CMT)	\$ 48,147.06 ✓	\$ 4,814.71 ✓	\$ 4,814.70 ✓	\$ 9,629.41 ✓	20%	38,517.65
						126,700.52
<b>Total For This Billing Period</b>						<b>15,505.64</b>

**Work Authorization ~ Summary**

WA No.	WA Amount	Previously Inv.	Percent Complete	Remaining Balance
4	\$157,881.32 ✓	\$15,675.16 ✓	19.7%	\$126,700.52 ✓

*Aisha Gonzalez*  
 Aisha Gonzalez - President  
 INVOICE RECEIVED BY:

*Lupita Garza* ON 03/11/25  
 GOODS/SERVICES RECEIVED BY:  
*Eduardo Cantu* ON 02/01-28/25

PO # 888353  
5 -1290-452-67-115-233-2-740  
 Req # 502487  
 \$ 15,505.64

*leg 3/11*

March 10, 2025

Hon. Eddie Cantu  
 Commissioner, Hidalgo County Pct. 2  
 300 W. Hall Acres Rd.  
 Pharr, TX 78577

**RE: Contract # C-21-0944-02-08 - PCT 2**  
**Recreational Trails Connectivity McAllen Segment 2 (CDBG)**  
**Work Authorization #4 ~ Construction Management and CMT**

Dear Commissioner Cantu:

Attached for review and approval is our invoice for services rendered under Work Authorization #4 during the month of February 2025 on the subject referenced project.

The following is attached:

- Invoice No. 20470 ✓

The following is a narrative of the progress for this period.

TASK	% Complete
<b>Construction Contract Administration</b>	<b>20%</b> ✓
<p><b><u>UPDATED:</u></b></p> <ul style="list-style-type: none"> <li>▪ B2Z continues to review project plans, general notes, general conditions, change order plans and bid tabulations and other pertinent project documents.</li> <li>▪ B2Z conducted the Project Pre-Construction Meeting with HCDD1, Design Engineer of record and Construction Contractor and the City of McAllen</li> <li>▪ B2Z coordinated with Design Engineer of Record and Construction Contractor on project plan questions/concerns.</li> <li>▪ B2Z is monitoring construction activities and ensuring any deviations are redlined on the Contractor's as-built plans.</li> <li>▪ B2Z continues to prepare and submit monthly invoices.</li> </ul>	

<b>Construction Management &amp; Inspection</b>	
<b>Construction Management (During Construction)</b>	20% ✓
<b>UPDATED:</b> <b>Pay Applications:</b> <ul style="list-style-type: none"> <li>▪ #1 - \$91,675.00</li> <li>▪ #2 - \$65,645.00</li> </ul> <b>Change Orders:</b> N/A	
<b>Construction Inspection</b>	20% ✓
<b>UPDATED:</b> B2Z continues conducting daily job-site inspections to document the following: Job-site conditions, weather conditions, job-site safety, job progress, material deliveries, and installed construction.	
<b>Construction Management (Post Construction)</b>	6% ✓
<b>NO UPDATE:</b>	
<b>Direct Expenses</b>	
<b>Construction Material Testing (CMT)</b>	20% ✓
<b>UPDATED:</b> B2Z performed the following concrete tests for the month of February. <ul style="list-style-type: none"> <li>• MS2-2D</li> <li>• MS2-3D</li> <li>• MS2-4D</li> <li>• MS2-5D</li> </ul>	

Should you have any questions regarding this submittal, please do not hesitate to give me a call at 956-585-3773.

Sincerely,



David Rivera  
Project Manager



# Purchase Order COUNTY OF HIDALGO

PO# 888353

DATE: 10/28/2024

PAGE: 1 Of 1

PO TYPE: NULL

VENDOR: 449121

REQ: 00502487

PHONE: (956) 585-3773

Fax: (956) 583-7116

EMAIL: Reza@B2ZEng.com

SHIP TO: HIDALGO CO. PCT 2

300 WEST HALL ACRES, SUITE G  
PHARR TX 78577

B2Z ENGINEERING, LLC  
900 S. STEWART RD. SUITE 4  
MISSION TX 78572

CONTACT: EDUARDO CANTU

(956) 787-1891

SITE: BUDGET AND MANAGEMENT

CONTRACT: C-21-0944-02-08

**SPECIAL INSTRUCTIONS:**

**VENDOR NOTES**

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER SAM: D2K22FJGB729		
		C-21-0944-02-08 - PCT 2 RECREATIONAL TRAILS CONNECTIVITY PROJECT - MCALLEN SEGMENT 2 (CDBG) FROM WARE RD TO 23RD ST - CONSTRUCTION MANAGEMENT & CMT SERVICES		
		ARPA PROJECT NO.: ARPA-21-122-040 APPROVED BY CC 02/22/22 AI#83858 WORK AUTHORIZATION#4 APPROVED BY CC 09/17/24 AI#96743 ICA W/MCALLEN APPROVED BY CC 2/20/24 AI#94339 CC WORK AUTHORIZATION NO. 4 FOR ENGINEER TO PROVIDE CONSTRUCTION MANAGEMENT SERVICES AND CONSTRUCTION MATERIAL TESTING (CMT) SERVICES FOR THE RECREATIONAL TRAILS CONNECTIVITY PROJECT - MCALLEN SEGMENT 2 (CDBG) FROM WARE RD TO 23RD ST		
1.00	LOT		157,881.3200	157,881.32
		<b>TOTAL:</b>		157,881.32
		REPORT ROAD HAZARDS 1-866-HCR-SAFE OR 1-866-427-7233		
		***** For Hidalgo County use only		
		5-1290-452-67-115-233-2-740		157,881.32

Authorized by: Ignacio Amigues