

APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER: Farm to Market Rd. 2221 (FM 2221) Stormwater Project

ALA DOCUMENT G702

PROJECT: 4
 APPLICATION NO: 4
 DISTRIBUTION TO:
 APPLICATION DATE: 4/1/25 X OWNER
 PERIOD TO: 3/1/25 - 3/31/25 X ARCHITECT/ENGINEER
 PROJECT NO: C-24-0296-09-25 CONTRACTOR

FROM CONTRACTOR: J&R Engineering, LLC

Hidalgo County Precinct 3
 100 E. Cano, 2nd Floor
 Edinburg, Texas 78539

VIA ARCHITECT: J&R Engineering, LLC

2GS, LLC, DBA Earthworks Enterprise
 P. O. Box 595
 Peñitas, TX 78576-0595
 CONTRACT FOR:

RAIN DAYS THIS PAY APP: 3
 RAIN DAYS TOTAL: 10
 CONTRACT DAYS: 240
 CONTRACT START DATE: November 8, 2024
 CONTRACT END DATE: July 6, 2025

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703 (Schedule of Values), is attached.

The contractor, 2GS, LLC, DBA Earthworks Enterprise, certifies to the best of our knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM	\$ 776,541.29
2. Net change by Change Orders	\$ -
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$ 776,541.29
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703 - Schedule of Values)	\$ 407,049.56

5. RETAINAGE:
 a. 5% of Completed Work \$ 20,352.48
 (Column D + E on G703)
 b. 0% of Stored Material Included in above

Total Retainage (Lines 5 a + 5b or Total in Column I of G703)	\$ 20,352.48
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$ 386,697.08
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 303,445.82
8. CURRENT PAYMENT DUE	\$ 83,251.26
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 389,844.21

CONTRACTOR:

[Signature]

By: _____ Date: April 1, 2025

ARCHITECT OR ENGINEER'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect OR Engineer certifies to the Owner that to the best of the Architect OR Engineer's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 83,251.26

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT/ENGINEER:

By: *[Signature]* Date: 4/13/25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS		
NET CHANGES by Change Order	\$	

INVOICE RECEIVED BY *[Signature]* ON 4-16-25
 GOODS/SERVICES RECEIVED BY *[Signature]* ON 3/31/25

SIGNATURE: *[Signature]*
 R# 503889
 PO# 887811

AI-99153

Acct# 5-1290-431-50-115-221-3-723

CONTINUATION SHEET

APPLICATION NO: 4
 APPLICATION DATE: 4/1/25
 PERIOD TO: 3/1/25 - 3/31/25
 PROJECT NO: C-24-0286-09-25

4
 APPLICATION NO: 4
 APPLICATION DATE: 4/1/25
 PERIOD TO: 3/1/25 - 3/31/25
 PROJECT NO: C-24-0286-09-25

ITEM NO.	DESCRIPTION OF WORK	Contract Quantity	Unit	Contract Unit Price	Contract Scheduled Value	Qty This Period	D		E	F	G	H	I	J
							Work Completed This Period	From Previous Application (D+E)						
BASE BID														
1	MOBILIZATION	1	LS	23,777.00	\$23,777.00	0.31	\$7,345.91	\$16,431.09			23,777.00	100.00%	\$0.00	\$1,188.85
2	ARRICADES, SIGNS, & TRAFFIC HANDLING	1	LS	20,000.00	\$20,000.00	0.10	\$2,000.00	\$10,800.00			12,800.00	64.00%	\$7,200.00	\$640.00
3	BACKFILL EMBANKMENT	3000	CY	13.00	\$39,000.00	200	\$2,600.00	\$36,400.00			39,000.00	100.00%	\$0.00	\$1,950.00
4	STRUCTURAL BACKFILL (BETWEEN BOXES)	90	CY	12.50	\$1,125.00		\$0.00	\$1,125.00			1,125.00	100.00%	\$0.00	\$56.25
5	24" RCP CLASS IV	72	LF	157.50	\$11,340.00		\$0.00	\$11,340.00			11,340.00	100.00%	\$0.00	\$567.00
6	4X4 REINFORCE CONCRETE BOX	112	LF	577.50	\$64,680.00		\$0.00	\$64,680.00			64,680.00	100.00%	\$0.00	\$3,234.00
7	6" Reinforce Conc. Slab (UPSTREAM & DOWN STREAM)	70	SY	113.400	\$7,938.00		\$0.00	\$7,938.00			0	0.00%	\$7,938.00	0.00
8	REGRADE ROADSIDE DITCH	3700	LF	2.00	\$7,400.00		\$0.00	\$3,000.00			3,000.00	40.54%	\$4,400.00	\$150.00
9	DUST CONTROL SPRINKLING	8	MO	1,500.00	\$12,000.00	1.00	\$1,500.00	\$4,500.00			6,000.00	50.00%	\$6,000.00	\$300.00
10	SIGNAGE, OBJ MKR & GAUGE INDICATOR	1	LS	12,000.00	\$12,000.00		\$0.00	\$0.00			0	0.00%	\$12,000.00	0.00
11	WINGWALL (6' HT)	4	EA	14,700.00	\$58,800.00		\$0.00	\$0.00			0	0.00%	\$58,800.00	0.00
12	CEMENT STABILIZATION (TRANSITION)	106	SY	32.00	\$3,392.00		\$0.00	\$3,392.00			0	0.00%	\$3,392.00	0.00
13	INLET (3X3) 4FT w/GRATE	2	EA	4,573.28	\$9,146.56		\$0.00	\$9,146.56			9,146.56	100.00%	\$0.00	\$457.33
14	CONCRETE DISSIPATORS CIP	5	EA	900.00	\$4,500.00		\$0.00	\$0.00			0	0.00%	\$4,500.00	0.00
15	RIPRAP CONC 6"	404	CY	390.00	\$157,560.00		\$0.00	\$0.00			0	0.00%	\$157,560.00	0.00
16	18" RCP CLASS III	50	LF	126.00	\$6,300.00		\$0.00	\$6,300.00			6,300.00	100.00%	\$0.00	\$315.00
17	CALICHE DRIVEWAY (6')	100	SY	8.50	\$850.00		\$0.00	\$850.00			850.00	100.00%	\$0.00	\$42.50
18	MBGF	200	LF	157.50	\$31,500.00		\$0.00	\$0.00			0	0.00%	\$31,500.00	0.00
19	REFL PAV MKR TY I (W)8"(SLD)(100 MIL)	3674	LF	2.52	\$9,258.48		\$0.00	\$0.00			0	0.00%	\$9,258.48	0.00
20	REFL PAV MKR TY I (Y)8"(BRK)(100 MIL)	1838	LS	2.52	\$4,631.76		\$0.00	\$0.00			0	0.00%	\$4,631.76	0.00
21	DEMOLITION (EXISTING STRUCTURES) & DIPOSED	1	LS	7,000.00	\$7,000.00		\$0.00	\$7,000.00			7,000.00	100.00%	\$0.00	\$350.00
22	EROSION CONTROL ALTERNATE 1	1	LS	3,600.00	\$3,600.00	0.14	\$492.00	\$2,124.00			2,616.00	72.67%	\$984.00	\$130.80
1	SUBGRADE (Comp 95%)	5800	SY	4.00	\$23,200.00		\$0.00	\$23,200.00			23,200.00	100.00%	\$0.00	\$1,160.00
2	SUBGRADE 4% LIME	95	TON	420.00	\$39,900.00		\$0.00	\$39,900.00			39,900.00	100.00%	\$0.00	\$1,995.00
3	FLEXBASE COMP IN PLACE (12") (98% COMP) W/EC30(0.2 GAL/SY)	5400	CY	17.00	\$91,800.00	540.00	\$9,180.00	\$82,620.00			91,800.00	100.00%	\$0.00	\$4,590.00
4	4" HCM TYPE D (64-22)	4935	SY	23.50	\$125,842.50	2530.00	\$64,515.00	\$319,416.65			64,515.00	51.27%	\$61,327.50	\$3,225.75
TOTAL BASE BID										\$0.00	407,049.56	52%	\$369,491.74	\$20,352.48

