



Consor Engineers, LLC | FEIN: 59-3221706
 350 Indiana Street, Ste. 400, Golden, CO 80401 | 888.451.6822

ACH Remit To:
 Bank: CIBC Bank USA
 Routing Number: 071006486
 Account Type: Checking
 Account Number: 2764563

ar@consoreng.com

Hidalgo County, TX
 2802 S. Bus. Hwy 281
 Edinburg, TX 78539

February 11, 2025
 Invoice No: D210905TX.02 - 4

Invoice Total 20,189.96

Project D210905TX.02 Interim Traffic Control – Hidalgo County Court House
Professional Services from January 1, 2024 to January 31, 2025

Fee

Billing Phase	Fee	Percent Complete	Total Billed	Previously Billed	Current Billed
Task 100- Project Management	2,298.84	95.00	2,183.90	1,149.42	1,034.48
Task 200 - Design Services	26,474.48	100.00	26,474.48	26,474.48	0.00
Task 300 - Bid Phase Services	426.78	100.00	426.78	426.78	0.00
Task 400 - Construction Mgmt Services	28,523.00	0.00	0.00	0.00	0.00
Task 500 - Revise Interim TCP - Phase 1	20,163.66	100.00	20,163.66	20,163.66	0.00
Task 600 - Revise Interim TCP - Phase 2	20,163.66	95.00	19,155.48	0.00	19,155.48
ODE Other Direct Expenses	1,500.00	0.00	0.00	0.00	0.00
Total Fee	99,550.42		68,404.30	48,214.34	20,189.96

Fee Total 20,189.96

Invoice Total 20,189.96

Billings to Date	Current	Prior	Total	Received
	20,189.96	48,214.34	68,404.30	48,214.34

Authorized By: Javier Martinez Date: 2/11/2025

Javier Martinez, PE

Please pay from copy of invoice/credit memo

PO # 853655
 Acct # 5-1358-419-40-125-035-0-730

Invoice Received By: MM on 4/25/25

Goods/Services Received By: Hidalgo Co. on 1/1/24-1/31/25

Handwritten signature

Client: Hidalgo County, TX
Project Name: Interim Traffic Control – Hidalgo County Court House
Consor Project No.: D210905TX.02

PROGRESS REPORT No. 4
January 1, 2024 through January 31, 2025

Tasks Performed:

- **Sub Task 100 Project Management**
 - Coordinated with Hidalgo County, City of Edinburg and Internal Staff
- **Sub Task 200 Design Services**
 - Completed
- **Sub Task 300 Bid Phase Services**
 - Completed
- **Sub Task 400 Construction Management Services**
 - N/A
- **Sub Task 500 Revise Interim TCP - Phase 1**
 - Completed
- **Sub Task 600 Revise Interim TCP - Phase 2**
 - Submitted 95% Plans, Specifications, and Estimates (PS&E) on June 2024 for Interim Traffic Control.
 - Pending Comments from Hidalgo County and City of Edinburg.
- **ODE Other Direct Expense**
 - N/A

ANTICIPATED WORK NEXT MONTH

- **Addressing Comments from Hidalgo County and City of Edinburg**
- **Submitting 100% Signed and Sealed Plans, Specifications, and Estimates**