

L & G Consulting Engineers Inc
2100 W. Expressway 83 ✓
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11330073 ✓
INVOICE DATE: 05/31/25 ✓

BILL TO: 93 ✓
 Hidalgo County Pct. #2 ✓
 300 W. Hall Acres, Suite G
 Pharr, TX 78577

JOB: 170304 ✓
 Nolana Loop WA#4, PO#881797 ✓
 From: FM 1426 to FM 907

RECEIVED JUN - 2 2025

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of May 2025.						
Work Authorization No. 4 ~ To provide construction bid assistance and engineering construction oversight.						
16404-Bid Documents	164,223.40 ✓	164,223.40 ✓		164,223.40 ✓	100.0	
32001-Const. Mgmt	185,851.60 ✓	76,199.16 ✓	3,717.03 ✓	79,916.19 ✓	43.0	105,935.41 ✓
TOTALS:	350,075.00 ✓	240,422.56 ✓	3,717.03 ✓	244,139.59 ✓	69.7	105,935.41 ✓

$\$3,717.03 \times 40\% = \$1,486.81$

$\$3,717.03 \times 60\% = \$2,230.22$


 PROJECT MANAGER'S SIGNATURE

ORIGINAL CONTRACT SUM	\$	350,075.00 ✓
CHANGE BY CHANGE ORDER	\$	0.00
CONTRACT SUM TO DATE	\$	350,075.00 ✓
TOTAL COMPLETED TO DATE	\$	244,139.59 ✓
LESS PREVIOUS INVOICES	\$	240,422.56 ✓
CURRENT PAYMENT DUE	\$	3,717.03 ✓


PO # 881797
5-1315-431-00-122-136-0-721
 Req # 495391
 \$1,486.81

INVOICE RECEIVED BY:

Lupita Garza ON 06/02/25
 GOODS/SERVICES RECEIVED BY:

Eduardo Cantu ON 05/01-31/25

PO # 881797
5-1315-431-00-122-136-0-841
 Req # 495391
 \$2,230.22

6/2/25




June 2, 2025

Mr. Armando Garza, Jr., Chief Administrator
Attn: Ms. Erika Zamora, Director of Administrative Operations
 Hidalgo County Precinct No. 2
 300 West Hall Acres Rd
 Pharr, Texas 78589

RE: Nolana Loop Project WA#4
(FROM: FM 1426 (Raul Longoria) to FM 907 (Alamo Road)
PO #881797 / L&G Project #170304

Dear Mr. Garza,

Attached for your review and approval is our invoice for the services rendered under Work Authorization #4 on the subject referenced project for the month of May 2025.

Attached are the following:

- L&G's Invoice
- Exhibit "C"


Work Authorization #4 - To provide Construction Bid Assistance and Engineering Construction Oversight

TASK		% COMPL
FC 16404 ~ CONSTRUCTION BID ASSISTANCE		
Construction Bidding: 1.) L&G has provided Hidalgo County Pct. 2 the necessary copies of approved Plans, Specifications, Notices to Bidders, Addendums and Proposals as prepared under the PS&E. 2.) L&G has provided the County the Tabulation of Bids, Bid Analysis & Recommendations to the Owner as to the proper action on all bid proposals received, and the preparation of base of formal contract documents for the award of Construction Contract. <u>This task is complete.</u>	L&G	100%
FC 32001 ~ ENGINEERING CONSTRUCTION OVERSIGHT		
The scope is divided into Construction Bidding and Construction Contract Administration and Inspection. Construction Bidding costs are 25% of total billable amount and the remaining 75% for Construction Contract Admin. and Inspection. Construction Contract Administration and Inspection Pre-Construction meeting was held on November 20, 2024. Notice to Proceed was issued on December 11, 2024. Project barricades were set up on January 16, 2025. Work began on January 20, 2025.	L&G	43%

Work performed this month includes Structural Excavation (Spl), Prep ROW, Remove Structure (Pipe), Barricades, Signs & Traffic Control, Sand Backfill, Trench Excavation Protection, Excavation (Channel), Structure Excavation (SPL) (Alternate AA1), Concrete Box Culvert (6ft X 5ft) & (8ft X 4ft), Str (Polymer Coated)(Galv Stl 72"), Sprinkling Dust Control and Material on Hand. As of April 2025, the project construction cost is 25.40% complete (\$4,896,934.76) and contract time is 10.21% complete (67 days out of 723 working days charged).		
--	--	--

Should you have any questions regarding this submittal or would like clarification on any aspect of the project, please do not hesitate to call me at (956) 585-1909.

Sincerely,



Ricardo Gallaga Jr. P.E.
Project Manager

Attachments

Exhibit "C"
Work Schedule

Nolana Loop

CSJ: 0921-02-361
From: FM 1426 to FM 907

TASK AND DESCRIPTION	FIRM	2024				2025				2026				2027			
		Jan-Mar	Apr-Jun	Jul-Sept	Oct-Dec	Jan-Mar	Apr-Jun	Jul-Sept	Oct-Dec	Jan-Mar	Apr-Jun	Jul-Sept	Oct-Dec	Jan-Mar	Apr-Jun	Jul-Sept	Oct-Dec
Const Oversight																	
Let Project (Letting FY May 2024)	County																
Construction Duration (est 34 months)	L&G																

L&G FUNCTION ██████████



Purchase Order COUNTY OF HIDALGO

PO# 881797

DATE: 06/06/2024

PAGE: 1 Of 1

PO TYPE:

VENDOR: 280046

REQ: 00495391

PHONE: (956) 565-9813

BUYER:

Fax: (956) 565-6746

EMAIL:

SHIP TO: HIDALGO CO. PCT 2

L & G CONSULTING ENGINEERS, INC.
2100 W. EXPRESSWAY 83
MERCEDES TX 78570

300 WEST HALL ACRES, SUITE 3
PHARR TX 78577

VENDOR ACCOUNT:

CONTACT: EDUARDO CANTU

(956) 787-1891

SITE: COMMISSIONER, PRECINCT 2

CONTRACT: C-17-088-04-05

SPECIAL INSTRUCTIONS:

VENDOR NOTES

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. **TAX EXEMPTION:** This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
1.00	LOT	DO NOT DUPLICATE ORDER C-17-088-04-05 EXPIRES 12/31/2022 - PCT 2 NOLANA LOOP PROJECT FROM (FM 1426 TO FM 907) - ENGINEERING SERVICES WORK AUTHORIZATION NO. 4 APPROVED BY CC 05/28/2024 AT#95399 COUNTY LIMITS 40% CITY LIMITS 60% CC WORK AUTHORIZATION NO. 4 FOR ENGINEER TO PROVIDE CONSTRUCTION BID ASSISTANCE AND ENGINEERING CONSTRUCTION OVERSIGHT FOR THE PCT 2 NOLANA LOOP PROJECT (FROM FM 1426 (RAUL LONGORIA RD) TO FM 907 (ALAMO RD)). <div style="text-align: right;">TOTAL:</div>	350,075.0000	350,075.00
		REPORT ROAD HAZARDS 1-866-HCR-SAFE OR 1-866-427-7233 ***** <div style="text-align: center;">For Hidalgo County use only</div> 5-1315-431-00-122-136-0-721 140,030.00 5-1315-431-00-122-136-0-841 210,045.00		350,075.00

Authorized by: Ignacio Arizaga