



ENTERED

7/7/26

Invoice

HDR Architecture, Inc
8750 N. Central Expressway, Suite 100
Dallas, TX 75231
Phone: (972) 960-4000

Reference Invoice Number with Payment

HDR Invoice No. 1160062194
Invoice Date March 20, 2026
Invoice Amt Due \$ 118,876.23
Payment Terms Net 30

Hidalgo County Purchasing Department
Physical Location: 2802 S. Business Hwy. 281
Postal / Mailing: 2812 S. Business Hwy, 281
New Administration Building
Edinburg, Texas 78539

Remit to HDR Architecture, Inc
US Architecture Accounts Receivable
P.O. Box 74008204
Chicago, IL 60674-8204

Hidalgo County
PO#: C-16-141-10-31
Architectural Services for the Construction of the New Hidalgo County Courthouse
Professional Services

From:	1-Feb-2026	28-Feb-2026				
Professional Services	Fee	Percent Complete	Fee Earned To Date	Previous Fee Invoiced	Current Fee Invoiced	
Schematic Design	\$ 417,600.00	100.00%	\$ 417,600.00	\$ 417,600.00	\$ -	
Design Development						
25% Completion of Design Development	\$ 563,760.00	100.00%	\$ 563,760.00	\$ 563,760.00	\$ -	
75% Completion of Design Development	\$ 1,127,520.00	100.00%	\$ 1,127,520.00	\$ 1,127,520.00	\$ -	
Owner's NTP to the Construction Doc Phase	\$ 563,760.00	100.00%	\$ 563,760.00	\$ 563,760.00	\$ -	
Construction Documents Phase						
50% Completion of Construction Documents	\$ 835,200.00	100.00%	\$ 835,200.00	\$ 835,200.00	\$ -	
95% Completion of Construction Documents	\$ 1,252,800.00	100.00%	\$ 1,252,800.00	\$ 1,252,800.00	\$ -	
100% Completion of Construction Documents	\$ 835,200.00	100.00%	\$ 835,200.00	\$ 835,200.00	\$ -	
Construction Phase (invoiced \$84,705.88/Month)**	\$ 2,880,000.00	100.00%	\$ 2,880,000.00	\$ 2,880,000.00	\$ -	
Warranty Period	\$ 90,000.00	100.00%	\$ 90,000.00	\$ -	\$ 90,000.00	
Structural Services						
SD	\$ 32,400.00	100.00%	\$ 32,400.00	\$ 32,400.00	\$ -	
DD	\$ 174,960.00	100.00%	\$ 174,960.00	\$ 174,960.00	\$ -	
CD	\$ 226,800.00	100.00%	\$ 226,800.00	\$ 226,800.00	\$ -	
Change Order #1	\$ 2,475.00	100.00%	\$ 2,475.00	\$ 2,475.00	\$ -	
Change Order #2	\$ 515,183.00	100.00%	\$ 515,183.00	\$ 515,183.00	\$ -	
Change Order #2 (4 mos. Add Svs)	\$ 161,992.00	100.00%	\$ 161,992.00	\$ 161,992.00	\$ -	
Change Order #3	\$ 46,210.00	100.00%	\$ 46,210.00	\$ 46,210.00	\$ -	
Change Order #4	\$ 151,671.00	100.00%	\$ 151,671.00	\$ 151,671.00	\$ -	
Change Order #5	\$ 26,250.00	100.00%	\$ 26,250.00	\$ 26,250.00	\$ -	
Change Order #7	\$ 21,750.00	100.00%	\$ 21,750.00	\$ 21,750.00	\$ -	
Change Order #8	\$ 115,520.00	100.00%	\$ 115,520.00	\$ 115,520.00	\$ -	
Change Order #9	\$ 5,310.00	100.00%	\$ 5,310.00	\$ 5,310.00	\$ -	
Change Order #10	\$ 19,000.00	100.00%	\$ 19,000.00	\$ 19,000.00	\$ -	
Change Order #12	\$ 17,950.00	100.00%	\$ 17,950.00	\$ 17,950.00	\$ -	
Change Order #13	\$ 48,500.00	100.00%	\$ 48,500.00	\$ 48,500.00	\$ -	
Change Order #15 (Perimeter Elec)	\$ 25,785.00	100.00%	\$ 25,785.00	\$ 25,785.00	\$ -	
Change Order #18 (Café Changes)	\$ 31,775.00	100.00%	\$ 31,775.00	\$ 31,775.00	\$ -	
Change Order #19 (FF&E)	\$ 40,875.00	100.00%	\$ 40,875.00	\$ 40,875.00	\$ -	
Change Order #20 (6 mos. Add Svs)	\$ 242,988.00	100.00%	\$ 242,988.00	\$ 242,988.00	\$ -	
Change Order #21 (7 mos. Add Svs)	\$ 283,486.00	100.00%	\$ 283,486.00	\$ 283,486.00	\$ -	
Change Order #22 (Antenna)	\$ 37,500.00	100.00%	\$ 37,500.00	\$ 37,500.00	\$ -	
Change Order #23 (Move Mgmt)	\$ 67,775.00	100.00%	\$ 67,775.00	\$ 67,775.00	\$ -	
Change Order #24 (Bldg Sec)	\$ 121,375.00	65.00%	\$ 78,893.75	\$ 78,893.75	\$ -	
Credit for Signage Film	\$ (475.00)	100.00%	\$ (475.00)	\$ (475.00)	\$ -	
Change Order #25 (7 mos. Ext CA)	\$ 484,631.00	100.00%	\$ 484,631.00	\$ 484,631.00	\$ -	
Change Order #25 (3 mos. Ext CA)	\$ 207,699.00	100.00%	\$ 207,699.00	\$ 207,699.00	\$ -	
Change Order #25 (2 mos. Ext CA)	\$ 138,466.00	100.00%	\$ 138,466.00	\$ 138,466.00	\$ -	
Change Order #25 (12 mos. Ext CA)	\$ 830,796.00	99.62%	\$ 827,616.47	\$ 827,616.47	\$ -	
Change Order #25 (15 mos. Ext CA)	\$ 1,038,495.00	27.11%	\$ 281,574.00	\$ 251,497.00	\$ 30,077.00	
Total	\$ 13,682,982.00		\$ 12,880,400.22	\$ 12,760,323.22	\$ 120,077.00	

Retainage to Date \$ 128,804.00
Previous Retainage \$ 127,603.23
Current Retainage Withheld \$ 1,200.77

Please pay from copy of invoice/credit memo

PO # 26204547

HDR Internal Reference Only

Client Number 19002
Business Unit 20028
Project No. 10085982

Acct #

1355/1358-19-AS-000-0000-507300-

Invoice Received By:

6/30/26

Goods/Services Received By:

2/1-28/26

CO.

Amount Due this Invoice \$ 118,876.23

Fee Amount	\$ 13,682,982.00
Fee Invoiced to Date	\$ 12,880,400.22
Fee Remaining	\$ 802,581.78

Batch 5435



ENTERED

7/8/26

Invoice

HDR Architecture, Inc
 8750 N. Central Expressway, Suite 100
 Dallas, TX 75231
 Phone: (972) 960-4000

Reference Invoice Number with Payment

HDR Invoice No. **1160063163**
 Invoice Date May 21, 2026
 Invoice Amt Due \$ 102,002.42
 Payment Terms Net 30

Hidalgo County Purchasing Department
 Physical Location: 2802 S. Business Hwy. 281
 Postal / Mailing: 2812 S. Business Hwy, 281
 New Administration Building
 Edinburg, Texas 78539

Remit to HDR Architecture, Inc
 US Architecture Accounts Receivable
 P.O. Box 74008204
 Chicago, IL 60674-8204

Hidalgo County
 PO#: C-16-141-10-31
 Architectural Services for the Construction of the New Hidalgo County Courthouse
 Professional Services

From:	1-Apr-2026	30-Apr-2026				
Professional Services	Fee	Percent Complete	Fee Earned To Date	Previous Fee Invoiced	Current Fee Invoiced	
Schematic Design	\$ 417,600.00	100.00%	\$ 417,600.00	\$ 417,600.00	\$ -	
Design Development						
25% Completion of Design Development	\$ 563,760.00	100.00%	\$ 563,760.00	\$ 563,760.00	\$ -	
75% Completion of Design Development	\$ 1,127,520.00	100.00%	\$ 1,127,520.00	\$ 1,127,520.00	\$ -	
Owner's NTP to the Construction Doc Phase	\$ 563,760.00	100.00%	\$ 563,760.00	\$ 563,760.00	\$ -	
Construction Documents Phase						
50% Completion of Construction Documents	\$ 835,200.00	100.00%	\$ 835,200.00	\$ 835,200.00	\$ -	
95% Completion of Construction Documents	\$ 1,252,800.00	100.00%	\$ 1,252,800.00	\$ 1,252,800.00	\$ -	
100% Completion of Construction Documents	\$ 835,200.00	100.00%	\$ 835,200.00	\$ 835,200.00	\$ -	
Construction Phase (invoiced \$84,705.88/Month)**	\$ 2,880,000.00	100.00%	\$ 2,880,000.00	\$ 2,880,000.00	\$ -	
Warranty Period	\$ 90,000.00	100.00%	\$ 90,000.00	\$ 90,000.00	\$ -	
Structural Services						
SD	\$ 32,400.00	100.00%	\$ 32,400.00	\$ 32,400.00	\$ -	
DD	\$ 174,960.00	100.00%	\$ 174,960.00	\$ 174,960.00	\$ -	
CD	\$ 226,800.00	100.00%	\$ 226,800.00	\$ 226,800.00	\$ -	
Change Order #1	\$ 2,475.00	100.00%	\$ 2,475.00	\$ 2,475.00	\$ -	
Change Order #2	\$ 515,183.00	100.00%	\$ 515,183.00	\$ 515,183.00	\$ -	
Change Order #2 (4 mos. Add Svs)	\$ 161,992.00	100.00%	\$ 161,992.00	\$ 161,992.00	\$ -	
Change Order #3	\$ 46,210.00	100.00%	\$ 46,210.00	\$ 46,210.00	\$ -	
Change Order #4	\$ 151,671.00	100.00%	\$ 151,671.00	\$ 151,671.00	\$ -	
Change Order #5	\$ 26,250.00	100.00%	\$ 26,250.00	\$ 26,250.00	\$ -	
Change Order #7	\$ 21,750.00	100.00%	\$ 21,750.00	\$ 21,750.00	\$ -	
Change Order #8	\$ 115,520.00	100.00%	\$ 115,520.00	\$ 115,520.00	\$ -	
Change Order #9	\$ 5,310.00	100.00%	\$ 5,310.00	\$ 5,310.00	\$ -	
Change Order #10	\$ 19,000.00	100.00%	\$ 19,000.00	\$ 19,000.00	\$ -	
Change Order #12	\$ 17,950.00	100.00%	\$ 17,950.00	\$ 17,950.00	\$ -	
Change Order #13	\$ 48,500.00	100.00%	\$ 48,500.00	\$ 48,500.00	\$ -	
Change Order #15 (Perimeter Elec)	\$ 25,785.00	100.00%	\$ 25,785.00	\$ 25,785.00	\$ -	
Change Order #18 (Café Changes)	\$ 31,775.00	100.00%	\$ 31,775.00	\$ 31,775.00	\$ -	
Change Order #19 (FF&E)	\$ 40,875.00	100.00%	\$ 40,875.00	\$ 40,875.00	\$ -	
Change Order #20 (6 mos. Add Svs)	\$ 242,988.00	100.00%	\$ 242,988.00	\$ 242,988.00	\$ -	
Change Order #21 (7 mos. Add Svs)	\$ 283,486.00	100.00%	\$ 283,486.00	\$ 283,486.00	\$ -	
Change Order #22 (Antenna)	\$ 37,500.00	100.00%	\$ 37,500.00	\$ 37,500.00	\$ -	
Change Order #23 (Move Mgmt)	\$ 67,775.00	100.00%	\$ 67,775.00	\$ 67,775.00	\$ -	
Change Order #24 (Bldg Sec)	\$ 121,375.00	65.00%	\$ 78,893.75	\$ 78,893.75	\$ -	
Credit for Signage Film	\$ (475.00)	100.00%	\$ (475.00)	\$ (475.00)	\$ -	
Change Order #25 (7 mos. Ext CA)	\$ 484,631.00	100.00%	\$ 484,631.00	\$ 484,631.00	\$ -	
Change Order #25 (3 mos. Ext CA)	\$ 207,699.00	100.00%	\$ 207,699.00	\$ 207,699.00	\$ -	
Change Order #25 (2 mos. Ext CA)	\$ 138,466.00	100.00%	\$ 138,466.00	\$ 138,466.00	\$ -	
Change Order #25 (12 mos. Ext CA)	\$ 830,796.00	99.62%	\$ 827,616.47	\$ 827,616.47	\$ -	
Change Order #25 (15 mos. Ext CA)	\$ 1,038,495.00	40.35%	\$ 418,986.50	\$ 315,953.75	\$ 103,032.75	
Total	\$ 13,682,982.00		\$ 13,017,812.72	\$ 12,914,779.97	\$ 103,032.75	

Please pay from copy of invoice/credit memo

PO # 26204547

Acct # 1358-19-125-800-000-507310

Retainage to Date \$ 130,178.13
 Previous Retainage \$ 129,147.80
 Current Retainage Withheld \$ 1,030.33

Invoice Received By: BUS

Amount Due this Invoice \$ 102,002.42

HDR Internal Reference Only
 Client Number 19002
 Business Unit 20028
 Project No. 10085982

Goods/Services Received By: BUS

Fee Amount \$ 13,682,982.00
 Fee Invoiced to Date \$ 13,017,812.72
 Fee Remaining \$ 665,169.28

on 6/30/26

on 4/1-30/26

gn8