



Invoice

HDR Architecture, Inc
8750 N. Central Expressway, Suite 100
Dallas, TX 75231
Phone: (972) 960-4000

Reference Invoice Number with Payment

HDR Invoice No. **1160063610**
Invoice Date June 18, 2026
Invoice Amt Due \$ 79,523.24
Payment Terms Net 30

Hidalgo County Purchasing Department
Physical Location: 2802 S. Business Hwy. 281
Postal / Mailing: 2812 S. Business Hwy, 281
New Administration Building
Edinburg, Texas 78539

Remit to HDR Architecture, Inc
US Architecture Accounts Receivable
P.O. Box 74008204
Chicago, IL 60674-8204

Hidalgo County
PO#: C-16-141-10-31
Architectural Services for the Construction of the New Hidalgo County Courthouse
Professional Services

From:	1-May-2026	31-May-2026				
Professional Services	Fee	Percent Complete	Fee Earned To Date	Previous Fee Invoiced	Current Fee Invoiced	
Schematic Design	\$ 417,600.00	100.00%	\$ 417,600.00	\$ 417,600.00	\$ -	
Design Development						
25% Completion of Design Development	\$ 563,760.00	100.00%	\$ 563,760.00	\$ 563,760.00	\$ -	
75% Completion of Design Development	\$ 1,127,520.00	100.00%	\$ 1,127,520.00	\$ 1,127,520.00	\$ -	
Owner's NTP to the Construction Doc Phase	\$ 563,760.00	100.00%	\$ 563,760.00	\$ 563,760.00	\$ -	
Construction Documents Phase						
50% Completion of Construction Documents	\$ 835,200.00	100.00%	\$ 835,200.00	\$ 835,200.00	\$ -	
95% Completion of Construction Documents	\$ 1,252,800.00	100.00%	\$ 1,252,800.00	\$ 1,252,800.00	\$ -	
100% Completion of Construction Documents	\$ 835,200.00	100.00%	\$ 835,200.00	\$ 835,200.00	\$ -	
Construction Phase (invoiced \$84,705.88/Month)**	\$ 2,880,000.00	100.00%	\$ 2,880,000.00	\$ 2,880,000.00	\$ -	
Warranty Period	\$ 90,000.00	100.00%	\$ 90,000.00	\$ 90,000.00	\$ -	
Structural Services						
SD	\$ 32,400.00	100.00%	\$ 32,400.00	\$ 32,400.00	\$ -	
DD	\$ 174,960.00	100.00%	\$ 174,960.00	\$ 174,960.00	\$ -	
CD	\$ 226,800.00	100.00%	\$ 226,800.00	\$ 226,800.00	\$ -	
Change Order #1	\$ 2,475.00	100.00%	\$ 2,475.00	\$ 2,475.00	\$ -	
Change Order #2	\$ 515,183.00	100.00%	\$ 515,183.00	\$ 515,183.00	\$ -	
Change Order #2 (4 mos. Add Svs)	\$ 161,992.00	100.00%	\$ 161,992.00	\$ 161,992.00	\$ -	
Change Order #3	\$ 46,210.00	100.00%	\$ 46,210.00	\$ 46,210.00	\$ -	
Change Order #4	\$ 151,671.00	100.00%	\$ 151,671.00	\$ 151,671.00	\$ -	
Change Order #5	\$ 26,250.00	100.00%	\$ 26,250.00	\$ 26,250.00	\$ -	
Change Order #7	\$ 21,750.00	100.00%	\$ 21,750.00	\$ 21,750.00	\$ -	
Change Order #8	\$ 115,520.00	100.00%	\$ 115,520.00	\$ 115,520.00	\$ -	
Change Order #9	\$ 5,310.00	100.00%	\$ 5,310.00	\$ 5,310.00	\$ -	
Change Order #10	\$ 19,000.00	100.00%	\$ 19,000.00	\$ 19,000.00	\$ -	
Change Order #12	\$ 17,950.00	100.00%	\$ 17,950.00	\$ 17,950.00	\$ -	
Change Order #13	\$ 48,500.00	100.00%	\$ 48,500.00	\$ 48,500.00	\$ -	
Change Order #15 (Perimeter Elec)	\$ 25,785.00	100.00%	\$ 25,785.00	\$ 25,785.00	\$ -	
Change Order #18 (Café Changes)	\$ 31,775.00	100.00%	\$ 31,775.00	\$ 31,775.00	\$ -	
Change Order #19 (FF&E)	\$ 40,875.00	100.00%	\$ 40,875.00	\$ 40,875.00	\$ -	
Change Order #20 (6 mos. Add Svs)	\$ 242,988.00	100.00%	\$ 242,988.00	\$ 242,988.00	\$ -	
Change Order #21 (7 mos. Add Svs)	\$ 283,486.00	100.00%	\$ 283,486.00	\$ 283,486.00	\$ -	
Change Order #22 (Antenna)	\$ 37,500.00	100.00%	\$ 37,500.00	\$ 37,500.00	\$ -	
Change Order #23 (Move Mgmt)	\$ 67,775.00	100.00%	\$ 67,775.00	\$ 67,775.00	\$ -	
Change Order #24 (Bldg Sec)	\$ 121,375.00	65.00%	\$ 78,893.75	\$ 78,893.75	\$ -	
Credit for Signage Film	\$ (475.00)	100.00%	\$ (475.00)	\$ (475.00)	\$ -	
Change Order #25 (7 mos. Ext CA)	\$ 484,631.00	100.00%	\$ 484,631.00	\$ 484,631.00	\$ -	
Change Order #25 (3 mos. Ext CA)	\$ 207,699.00	100.00%	\$ 207,699.00	\$ 207,699.00	\$ -	
Change Order #25 (2 mos. Ext CA)	\$ 138,466.00	100.00%	\$ 138,466.00	\$ 138,466.00	\$ -	
Change Order #25 (12 mos. Ext CA)	\$ 830,796.00	99.62%	\$ 827,616.47	\$ 827,616.47	\$ -	
Change Order #25 (15 mos. Ext CA)	\$ 1,038,495.00	48.08%	\$ 499,313.00	\$ 418,986.50	\$ 80,326.50	
Total	\$ 13,682,982.00		\$ 13,098,139.22	\$ 13,017,812.72	\$ 80,326.50	

Retainage to Date \$ 130,981.39
Previous Retainage \$ 130,178.13
Current Retainage Withheld \$ 803.26

Amount Due this Invoice \$ 79,523.24

HDR Internal Reference Only
Client Number 19002
Business Unit 20028
Project No. 10085982
Please pay from copy of invoice/credit memo
PO # 26204547
Acct # 1357158-14-125-000-0000-507300

Fee Amount \$ 13,682,982.00
Fee Invoiced to Date \$ 13,098,139.22
Fee Remaining \$ 584,842.78

Invoice Received By: [Signature] on 7/23/26
Goods/Services Received By: [Signature] on May '26

