

Hidalgo County

26202551

PROFESSIONAL SERVICES
ENGINEERING AND SURVEYING

REQUEST FOR PAYMENT NO: 06 LIBERTY BLVD (MILE 3-FM2221) WA#1

WORK PERIOD: JUNE 2026
CLIENT NAME: County of Hidalgo Texas, Precinct 3
PROJECT NAME: Professional Engineering Services for Construction Management, Material Testing and Inspection for the Liberty Blvd. Phase II Project (Mile 3 to FM 2221)
ENG./ARCH. FIRM: SAMES, Inc. (SAM Engineering and Surveying)
ADDRESS: 4943 S. Jackson Rd. Suite 101
CITY/STATE: Edinburg, Texas ZIP: 78539

CONTRACT AMOUNT \$898,345.95

ACCOUNT #: 5-1315-431-00-123-128-0-841

SCOPE OF SERVICES	ESTIMATED AMOUNT	% COMPLETED TO DATE	TOTAL DUE	LESS PREVIOUS PAYMENTS	AMOUNT DUE THIS REQUEST
1 – Construction Administration	\$98,160.00	61.00%	\$59,877.60	\$57,914.40	\$1,963.20
<i>Construction Management & Inspection</i>					
2-Task 1-10 Construction Management (During Construction)	\$93,230.00	34.00%	\$31,698.20	\$23,307.50	\$8,390.70
3-Task 1-7 Construction Inspection	\$495,895.00	30.00%	\$148,768.50	\$99,179.00	\$49,589.50
4-Task 1-3 Construction Management (Post Construction)	\$24,090.00	0.00%	\$0.00	\$0.00	\$0.00
5-Miscellaneous Technical Activities	\$60,495.00	40.00%	\$24,198.00	\$21,173.25	\$3,024.75
6-Direct Expenses Mileage	\$7,798.75	27.81%	\$2,168.80	\$1,700.80	\$468.00
7-Direct Expense Construction Material Testing	\$118,677.20	11.27%	\$13,370.50	\$10,999.50	\$2,371.00
TOTAL	\$898,345.95	31.2%	\$280,081.60	\$214,274.45	\$65,807.15
Work Authorization Summary					
<u>WA No. 1</u>	<u>WA Amount</u>	<u>Previously Invoiced</u>	<u>Percentage Complete</u>	<u>Remaining Balance</u>	
	\$898,345.95	\$214,274.45	31.2%	\$618,264.35	

* Supporting deliverable documents to this request, were previously submitted.
I certify that the above is true and correct to the best of my knowledge.

Jessica M. Maldonado 08/14/2026
Jessica M. Maldonado, PE, PMP, CFM, SIT Date
Project Manager
SAMES, Inc.

INVOICE RECEIVED BY
Wagner ON 8/14/2026
GOODS/SERVICES RECEIVED BY
Wagner ON 06/01/2026



Engineering Firm Reg # 10602 Surveying Firm Reg # 101416-00
4943 S. Jackson Rd. Suite 101, Edinburg, Texas 78539 Phone: (956) 702-8880 Fax: (956) 702-8883

August 14, 2026

Honorable Everardo "Ever" Villarreal Commissioner
Hidalgo County Precinct 3
724 N. Breyfogle
Mission, TX 78574

Re: Pay Application No. 6
 Work Authorization No. I: Professional Engineering Services for Construction Management,
 Material Testing & Inspection for the Liberty Blvd. Phase II Project (Mile 3 to FM 2221)

Dear Commissioner Villarreal,

Attached for your review and approval is our invoice for services rendered under Purchase Order No. 907395, executed on December 17, 2025, on the subject referenced project, for June 2026.

The following is a narrative of the progress for this period:

1 – Construction Administration **61.00%**

- Preparation of Monthly presentation, agenda, meeting minutes to latest updates on construction progress.

2 – Construction Management – Tasks 1-10 Construction Mgmt. (During) **34.00%**

- Review contractor pay application and compile support documentation to state and local requirements.
- Coordinate with design engineer on RFI 21 response status.
- Coordinate abandoned gas line removal proposal with County approved vendor, review proposal and provide recommendation for approval.

3 – Construction Inspection - Tasks 1-7 **30.00%**

- Preparation of daily work reports, project diaries and photographic records.
- Oversight of job site safety measures, complying with OSHA requirements.
- Review of SW3P and traffic control appurtenances for compliance and effectiveness.

4 – Construction Management - Tasks 1-3 Construction Mgmt. (Post) **0.00%**

- n/a

5 – Miscellaneous Technical Activities **40.00%**

- Coordinate with AEP, Spectrum and ATT for utility conflicts by providing exhibits of conflict and continuous follow-up.

6- Direct Expense

27.81%

Mileage = 20 Works Days @ 720 miles = \$468.00

7- Direct Expense


11.27%

Construction Material Testing

This invoice reflects a total amount due of \$65,807.15.

Should you have any questions or wish to discuss further, please feel free to contact me at (956) 569-0599.

Respectfully Submitted,



08/14/2026

Jessica M. Maldonado, PE, PMP, CFM, SIT

Date

VP of Professional Services/Project Manager

SAMES, Inc.



INVOICE
 Invoice Date: 05/31/2026
 Invoice No: 26-05-0070

Page 1 of 2

Pharr, Texas 78577
 San Benito, Texas 78556
 Laredo, Texas 78041

Client Address: SAMES, Inc.
 Jessica Maldonado/, Saul Maldonado
 200 S. 10th St. Ste. 1500
 McAllen, TX. 78501 USA

Account No.: SAM2017
 Project No: 01-26-19112
 Project Desc.: Liberty Blvd. Phase II Roadway

===== Invoice Detail by Report =====

Report No.	Sampled	Qty	Billing Code	Unit Type	Unit Rate	Extension
44306-1	05/20/2026	0.50	CEI Engineering Coord. - Sr. Eng. Tech.	hour	\$134.00	\$67.00
44306-1	05/20/2026	0.25	CEI Project Eng. - Project Engineer	hour	\$176.00	\$44.00
44306-1	05/20/2026	1.00	CEI Report - Report	each	\$30.00	\$30.00
44306-1	05/20/2026	0.25	CEI-Admin/Clerical - Administrative/Clerical	hour	\$63.00	\$15.75
44306-1	05/20/2026	0.25	CEI-CMT-Eng. - CMT Engineering Coord. w/CEI&CMT	hour	\$134.00	\$33.50
44306-1	05/20/2026	3.00	CEI-Tech-S - Tech Time (Soils)	hour	\$75.00	\$225.00
44306-1	05/20/2026	1.00	CEI-Trip S - Tech Soil Trip	trip	\$40.00	\$40.00
44306-1	05/20/2026	1.00	Tex-115-E - In-place Density	each	\$28.00	\$28.00
Report Number 44306-1 for a Subtotal of:						\$483.25
44307-1	05/20/2026	0.50	CEI Engineering Coord. - Sr. Eng. Tech.	hour	\$134.00	\$67.00
44307-1	05/20/2026	0.25	CEI Project Eng. - Project Engineer	hour	\$176.00	\$44.00
44307-1	05/20/2026	1.00	CEI Report - Report	each	\$30.00	\$30.00
44307-1	05/20/2026	0.25	CEI-Admin/Clerical - Administrative/Clerical	hour	\$63.00	\$15.75
44307-1	05/20/2026	0.25	CEI-CMT-Eng. - CMT Engineering Coord. w/CEI&CMT	hour	\$134.00	\$33.50
44307-1	05/20/2026	3.00	CEI-Tech-S - Tech Time (Soils)	hour	\$75.00	\$225.00
44307-1	05/20/2026	1.00	Tex-115-E - In-place Density	each	\$28.00	\$28.00
Report Number 44307-1 for a Subtotal of:						\$443.25
44338-1	05/22/2026	0.50	CEI Engineering Coord. - Sr. Eng. Tech.	hour	\$134.00	\$67.00
44338-1	05/22/2026	0.25	CEI Project Eng. - Project Engineer	hour	\$176.00	\$44.00
44338-1	05/22/2026	1.00	CEI Report - Report	each	\$30.00	\$30.00
44338-1	05/22/2026	0.25	CEI-Admin/Clerical - Administrative/Clerical	hour	\$63.00	\$15.75
44338-1	05/22/2026	0.25	CEI-CMT-Eng. - CMT Engineering Coord. w/CEI&CMT	hour	\$134.00	\$33.50
44338-1	05/22/2026	6.00	CEI-Tech-S - Tech Time (Soils)	hour	\$75.00	\$450.00
44338-1	05/22/2026	1.00	CEI-Trip S - Tech Soil Trip	trip	\$40.00	\$40.00

REMIT TO: Millennium Engineers Group, Inc.
 PO BOX 4569
 Edinburg, Texas 78540

Net 30 Days

Past Due Balances Subject to 1.5% Service Charge Per Month



INVOICE
 Invoice Date: 05/31/2026
 Invoice No: 26-05-0070

Page 2 of 2

Pharr, Texas 78577
 San Benito, Texas 78556
 Laredo, Texas 78041

===== Invoice Detail by Report =====

<u>Report No.</u>	<u>Sampled</u>	<u>Qty</u>	<u>Billing Code</u>	<u>Unit Type</u>	<u>Unit Rate</u>	<u>Extension</u>
44338-1	05/22/2026	1.00	Tex-115-E - In-place Density	each	\$28.00	\$28.00
Report Number 44338-1 for a Subtotal of:						\$708.25
44371-1	05/29/2026	0.50	CEI Engineering Coord. - Sr. Eng. Tech.	hour	\$134.00	\$67.00
44371-1	05/29/2026	0.25	CEI Project Eng. - Project Engineer	hour	\$176.00	\$44.00
44371-1	05/29/2026	1.00	CEI Report - Report	each	\$30.00	\$30.00
44371-1	05/29/2026	0.25	CEI-Admin/Clerical - Administrative/Clerical	hour	\$63.00	\$15.75
44371-1	05/29/2026	0.25	CEI-CMT-Eng. - CMT Engineering Coord. w/CEI&CMT	hour	\$134.00	\$33.50
44371-1	05/29/2026	6.00	CEI-Tech-S - Tech Time (Soils)	hour	\$75.00	\$450.00
44371-1	05/29/2026	1.00	CEI-Trip S - Tech Soil Trip	trip	\$40.00	\$40.00
44371-1	05/29/2026	2.00	Tex-115-E - In-place Density	each	\$28.00	\$56.00
Report Number 44371-1 for a Subtotal of:						\$736.25
Total for this Invoice:						\$2,371.00

REMIT TO: Millennium Engineers Group, Inc.
 PO BOX 4569
 Edinburg, Texas 78540

Net 30 Days

Past Due Balances Subject to 1.5% Service Charge Per Month