

Pay Estimate Summary Sheet
IP 08-34 Bituminous Paving of 151st, 152nd, and Fluorine Street
City of Ramsey

Estimate No. 3

TOTAL CONTRACT	\$	271,987.39
EXTRA WORK	\$	8,441.60
CHANGE ORDER NO 1	\$	41,129.25
TOTAL WITH CHANGE ORDERS	\$	321,558.24
STORED MATERIALS	\$	-
TOTAL, COMPLETED WORK TO DATE	\$	319,522.67
TOTAL WORK COMPLETED PLUS STORED MATERIALS	\$	319,522.67
RETAINED PERCENTAGE 3%	\$	9,585.68
NET AMOUNT DUE TO CONTRACTOR TO DATE	\$	309,936.99
TOTAL AMOUNT PAID ON PREVIOUS ESTIMATES	\$	270,041.62
PAY CONTRACTOR PER ESTIMATE NO. 3	\$	39,895.37

Certificate for Partial Payment

I hereby certify that, to the best of my knowledge and belief, all items, quantities and prices of work and material shown on the this Estimate are correct and that all work has been performed in full accordance with the terms and conditions of the Contract for this project between owner and the undersigned Contractor, and as amended by any authorized changes and the foregoing is a true and correct statement of the contract amount for the period covered by this estimate.

Contractor: Rum River Contracting Co.

By Scott E. Hill Name PRES Title

Date 1-19-11

CHECKED AND APPROVED AS TO QUANTITIES AND AMOUNT:

ENGINEER: CITY OF RAMSEY

By Leonard Linton Name Civil Engineer II Title

Date 1-19-11

APPROVED FOR PAYMENT:

OWNER: City of Ramsey

~~SEE~~ contingent upon CC approval of C.O. per PW Recommend.

By B. Decker * Name DPW/PCE Title 1/19/11 Date