

Pay Estimate Summary Sheet  
IP 12-28; Rum River Hills Storm Sewer Replacement

City of Ramsey

ADDITIONAL WORK

TOTAL CONTRACT W/ ADDITIONAL WORK 3

TOTAL CONTRACT	\$	98,211.40
ADDITIONAL WORK	\$	1,950.00
TOTAL CONTRACT W/ ADDITIONAL WORK	\$	100,161.40
STORED MATERIALS		
TOTAL, COMPLETED WORK TO DATE	\$	95,312.81
TOTAL WORK COMPLETED PLUS STORED MATERIALS	\$	95,312.81
RETAINED PERCENTAGE 0%	\$	-
NET AMOUNT DUE TO CONTRACTOR TO DATE	\$	95,312.81
TOTAL AMOUNT PAID ON PREVIOUS ESTIMATES	\$	91,502.91
PAY CONTRACTOR PER ESTIMATE NO. 3	\$	3,809.90

Certificate for Final Payment

I hereby certify that, to the best of my knowledge and belief, all items, quantities and prices of work and material shown on the this Estimate are correct and that all work has been performed in full accordance with the terms and conditions of the Contract for this project between owner and the undersigned Contractor, and as amended by any authorized changes and the foregoing is a true and correct statement of the amount for the Final Estimate, the provisions of M.S. 290.92 have been

Contractor: North Pine Aggregate, Inc

By [Signature] Project Manager  
Name Title

Date 7/15/13

CHECKED AND APPROVED AS TO QUANTITIES AND AMOUNT:

ENGINEER: CITY OF RAMSEY

By [Signature] Civil Engineer II  
Leonard Linton, PE

Date 7/16/13

APPROVED FOR PAYMENT:

OWNER: City of Ramsey

By [Signature] City Engineer 7/16/13  
Name Title Date