

**Contractor's Application for Payment**

<b>Owner:</b> <u>City of Ramsey</u>	<b>Owner's Project No.:</b> <u>CP# 21-00; 21-07</u>
<b>Engineer:</b> <u>Bolton &amp; Menk, Inc.</u>	<b>Engineer's Project No.:</b> <u>OR1.124017</u>
<b>Contractor:</b> <u>Kuechle Underground, Inc.</u>	<b>Agency's Project No.:</b> <u>SAP 199-108-004; 199-010-013</u>
<b>Project:</b> <u>Riverdale Drive Improvements</u>	
<b>Contract:</b> _____	
<b>Application No.:</b> <u>2</u>	<b>Application Date:</b> <u>6/14/2021</u>
<b>Application Period:</b> From <u>5/1/2021</u> to <u>5/28/2021</u>	

1. Original Contract Price	\$	771,913.13
2. Net change by Change Orders	\$	73,988.48
3. Current Contract Price (Line 1 + Line 2)	\$	845,901.61
4. Total Work completed and materials stored to date (Sum of Column G Lump Sum Total and Column J Unit Price Total)	\$	286,919.64
5. Retainage		
a. <u>5%</u> X \$ <u>286,919.64</u> Work Completed	\$	14,345.98
b. _____ X \$ _____ Stored Materials	\$	-
c. Total Retainage (Line 5.a + Line 5.b)	\$	14,345.98
6. Amount eligible to date (Line 4 - Line 5.c)	\$	272,573.66
7. Less previous payments (Line 6 from prior application)	\$	49,537.75
8. Amount due this application	\$	223,035.91
9. Balance to finish, including retainage (Line 3 - Line 4)	\$	558,981.97

**Contractor's Certification**


The undersigned Contractor certifies, to the best of its knowledge, the following:

(1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment;

(2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such liens, security interest, or encumbrances); and

(3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

**Contractor:** Kuechle Underground, Inc.

**Signature:**  **Date:** 14 June, 2019

**Name:** \_\_\_\_\_ **Title:** Project Manager

<p><b>Recommended by Engineer</b></p> <p><b>By:</b> <u></u></p> <p><b>Name:</b> <u>Kevin Kielb</u></p> <p><b>Title:</b> <u>Project Engineer</u></p> <p><b>Date:</b> <u>6/14/2021</u></p>	<p><b>Approved by Owner (City of Ramsey)</b></p> <p><b>By:</b> <u></u></p> <p><b>Name:</b> <u>Bruce Westby</u></p> <p><b>Title:</b> <u>City Engineer</u></p> <p><b>Date:</b> <u>6/14/21</u></p>
---	---

Progress Estimate - Unit Price Work

Owner: City of Ramsey  
 Bolton & Menk, Inc.  
 Engineer: Kuechle Underground, Inc.  
 Contractor: Riverdale Drive Improvements  
 Contract:

Contractor's Application for Payment

Owner's Project No.: CP# 21-00; 21-07  
 Engineer's Project No.: OR1.124017  
 Contractor's Project No.:  
 Agency's Project No.: SAP 199-108-004; 199-010-013

Application No.: 2		From 05/01/21 to 05/28/21		Application Period:		Application Date: 06/14/21								
A Bid Item No.	B Description	C Item Quantity		D Contract Information		E Unit Price (\$)		F Value of Bid Item (C X E) (\$)	G Work Completed Estimated Quantity Incorporated in the Work	H Value of Work Completed to Date (E X G) (\$)	I Materials Currently Stored (not in G) (\$)	J Work Completed and Materials Stored to Date (H + I) (\$)	K % of Value of Item (J / F) (%)	L Balance to Finish (F - J) (\$)
		Quantity	Units	Unit Price	Value of Bid Item	Quantity	Value of Work Completed							
Original Contract														
1	MOBILIZATION	1.00	LUMP SUM	25,000.00		25,000.00		25,000.00	0.40	10,000.00		10,000.00	40%	15,000.00
2	REMOVE CATCH BASIN	6.00	EACH	200.00		1,200.00		1,200.00	5.00	1,000.00		1,000.00	83%	200.00
3	REMOVE CASTING	9.00	EACH	50.00		450.00		450.00	16.00	800.00		800.00	178%	(350.00)
4	SALVAGE GATE VALVE & BOX	3.00	EACH	50.00		150.00		150.00	19.00	950.00		950.00	633%	(800.00)
5	REMOVE GATE VALVE & BOX	2.00	EACH	50.00		100.00		100.00	-	-		-	-	100.00
6	REMOVE PIPE SEWERS (STORM)	240.00	LIN FT	8.00		1,920.00		1,920.00	182.00	1,456.00		1,456.00	76%	464.00
7	REMOVE WATER MAIN	30.00	LIN FT	0.01		30.00		30.00	20.00	0.20		0.20	67%	0.10
8	REMOVE CURB AND GUTTER	6,140.00	LIN FT	2.50		15,350.00		15,350.00	6,140.00	15,350.00		15,350.00	100%	-
9	SAWING CONCRETE PAVEMENT (FULL DEPTH)	60.00	LIN FT	3.00		180.00		180.00	18.00	54.00		54.00	30%	126.00
10	SAWING BITUMINOUS PAVEMENT (FULL DEPTH)	550.00	LIN FT	3.00		1,650.00		1,650.00	205.00	615.00		615.00	37%	1,035.00
11	REMOVE BITUMINOUS PAVEMENT (DRIVEWAY)	690.00	SQ YD	3.00		2,070.00		2,070.00	346.55	1,039.65		1,039.65	50%	1,030.35
12	REMOVE CONCRETE WALK	120.00	SQ YD	3.00		360.00		360.00	90.00	270.00		270.00	75%	90.00
13	REMOVE CONCRETE PAVEMENT	120.00	SQ YD	3.00		360.00		360.00	90.00	270.00		270.00	75%	90.00
14	SALVAGE LANDSCAPE ROCK	10.00	SQ YD	5.00		50.00		50.00	8.00	40.00		40.00	80%	10.00
15	COMMON EXCAVATION (EV) (P)	2,205.00	CU YD	17.00		37,485.00		37,485.00	2,205.00	37,485.00		37,485.00	100%	-
16	SUBGRADE EXCAVATION (EV)	100.00	CU YD	0.01		1.00		1.00	-	-		-	-	1.00
17	DEWATERING	1.00	LUMP SUM	5,000.00		5,000.00		5,000.00	1.00	5,000.00		5,000.00	100%	-
18	HAUL & STOCKPILE RECLAIM MATERIAL (LV) (P)	3,610.00	CU YD	8.00		28,880.00		28,880.00	3,610.00	28,880.00		28,880.00	100%	-
19	GRANULAR BORROW	150.00	TON	0.01		1.50		1.50	-	-		-	-	1.50
20	STREET SWEEPER (WITH PICKUP BROOM)	20.00	HOUR	150.00		3,000.00		3,000.00	-	-		-	-	3,000.00
21	AGGREGATE BASE CLASS 5 MODIFIED (TRAIL)	400.00	TON	0.01		4.00		4.00	-	-		-	-	4.00
22	AGGREGATE BASE (CV) FROM STOCKPILE (DRIVEWAYS)	150.00	CU YD	0.01		1.50		1.50	-	-		-	-	1.50
23	AGGREGATE BASE (CV) FROM STOCKPILE (ROADWAY)	2,065.00	CU YD	0.01		20.65		20.65	-	-		-	-	20.65
24	FULL DEPTH RECLAMATION (9") (P)	13,965.00	SQ YD	3.00		41,895.00		41,895.00	13,965.00	41,895.00		41,895.00	100%	-
25	TYPE 9.5 WEARING COURSE MIX (3,C) (TRAIL)	190.00	TON	76.00		14,440.00		14,440.00	-	-		-	-	14,440.00
26	TYPE 9.5 WEARING COURSE MIX (3,C) (DRIVEWAY)	120.00	TON	116.00		13,920.00		13,920.00	-	-		-	-	13,920.00
27	TYPE 9.5 WEARING COURSE MIX (3,C) (ROADWAY)	1,390.00	TON	67.00		93,130.00		93,130.00	-	-		-	-	93,130.00
28	TYPE 12.5 NON WEARING COURSE MIX (3,C) (ROADWAY)	1,390.00	TON	62.00		86,180.00		86,180.00	-	-		-	-	86,180.00
29	CONCRETE FLUME	3.00	EACH	750.00		2,250.00		2,250.00	-	-		-	-	2,250.00
30	12" RC PIPE SEWER DESIGN 3006 CLASS III	15.00	LIN FT	57.50		862.50		862.50	-	-		-	-	862.50
31	15" RC PIPE SEWER DESIGN 3006 CLASS III	986.00	LIN FT	55.50		54,723.00		54,723.00	976.00	54,168.00		54,168.00	99%	555.00
32	27" RC PIPE SEWER DESIGN 3006 CLASS III	52.00	LIN FT	81.25		4,225.00		4,225.00	26.00	2,112.50		2,112.50	50%	2,112.50
33	15" PIPE PLUG	1.00	EACH	85.00		85.00		85.00	1.00	85.00		85.00	100%	-
34	CONNECT TO EXISTING STORM SEWER	3.00	EACH	1,875.00		5,625.00		5,625.00	2.00	3,750.00		3,750.00	67%	1,875.00
35	CONNECT TO EXISTING WATER MAIN	4.00	EACH	2,000.00		8,000.00		8,000.00	2.00	4,000.00		4,000.00	50%	4,000.00
36	8" GATE VALVE & BOX	1.00	EACH	1,875.00		1,875.00		1,875.00	1.00	1,875.00		1,875.00	100%	-
37	12" GATE VALVE & BOX	1.00	EACH	3,550.00		3,550.00		3,550.00	1.00	3,550.00		3,550.00	100%	-
38	INSTALL GATE VALVE & BOX	3.00	EACH	700.00		2,100.00		2,100.00	2.00	1,400.00		1,400.00	67%	700.00
39	ADJUST VALVE & BOX	19.00	EACH	500.00		9,500.00		9,500.00	-	-		-	-	9,500.00

**Progress Estimate - Unit Price Work**

Owner: City of Ramsey  
 Engineer: Bolton & Menk, Inc.  
 Contractor: Kuechle Underground, Inc.  
 Project: Riverdale Drive Improvements  
 Contract:

**Contractor's Application for Payment**

Owner's Project No.: CP# 21-00; 21-07  
 Engineer's Project No.: OR1.124017  
 Contractor's Project No.:  
 Agency's Project No.: SAP 199-108-004; 199-010-013

Application No.: 2		Application Period: From 05/01/21 to 05/28/21		Application Date: 06/14/21											
A Bid Item No.	B Description	C Item Quantity		D Contract Information		E Unit Price (\$)	F Value of Bid Item (C X E) (\$)	G Work Completed Estimated Quantity Incorporated in the Work	H Value of Work Completed to Date (E X G) (\$)	I Materials Currently Stored (not in G) (\$)	J Work Completed and Materials Stored to Date (H + I) (\$)	K % of Value of Item (J / F) (%)	L Balance to Finish (F - J) (\$)		
		Quantity	Units	Quantity	Units										
40	RELOCATE HYDRANT & VALVE	1.00	EACH	1.575.00		1,575.00	1,575.00	1.00	1,575.00		1,575.00	100%	-		
41	REPAIR WATER SERVICE	16.00	EACH	2,700.00		43,200.00	48,600.00	18.00	48,600.00		48,600.00	113%	(5,400.00)		
42	6" WATERMAIN DUCTILE IRON CL 53	30.00	LIN FT	95.00		2,850.00	-	-	-		-	-	2,850.00		
43	WATERMAIN FITTINGS	132.00	POUND	8.00		1,056.00	1,208.00	151.00	1,208.00		1,208.00	114%	-		
44	CASTING ASSEMBLY (STORM)	13.00	EACH	800.00		10,400.00	-	-	-		-	-	10,400.00		
45	CASTING ASSEMBLY (SANITARY)	9.00	EACH	1,000.00		9,000.00	-	-	-		-	-	9,000.00		
46	CONSTRUCT DRAINAGE STRUCTURE DESIGN SPEC 2	1.00	EACH	20,000.00		20,000.00	-	-	-		-	-	20,000.00		
47	CONSTRUCT DRAINAGE STRUCTURE DESIGN 48-4020	18.00	LIN FT	407.00		7,326.00	3,671.14	9.02	3,671.14		3,671.14	50%	3,654.86		
48	CONSTRUCT DRAINAGE STRUCTURE DESIGN 60-4020	15.00	LIN FT	605.00		9,075.00	5,584.15	9.23	5,584.15		5,584.15	62%	3,490.85		
49	CONSTRUCT DRAINAGE STRUCTURE DESIGN SPEC 1	20.00	LIN FT	292.00		5,840.00	2,336.00	8.00	2,336.00		2,336.00	40%	3,504.00		
50	6" CONCRETE WALK	2,640.00	SQ FT	8.00		21,120.00	-	-	-		-	-	21,120.00		
51	CONCRETE CURB & GUTTER DES B618	6,360.00	LIN FT	14.00		89,040.00	-	-	-		-	-	89,040.00		
52	6" CONCRETE DRIVEWAY PAVEMENT	110.00	SQ YD	54.00		5,940.00	-	-	-		-	-	5,940.00		
53	7" CONCRETE VALLEY GUTTER	50.00	SQ YD	90.00		4,500.00	-	-	-		-	-	4,500.00		
54	TRUNCATED DOMES	210.00	SQ FT	50.00		10,500.00	-	-	-		-	-	10,500.00		
55	RELOCATE MAIL BOX	9.00	EACH	150.00		1,350.00	-	-	-		-	-	1,350.00		
56	INSTALL LANDSCAPE ROCK	10.00	SQ YD	20.00		200.00	-	-	-		-	-	200.00		
57	WIRE FENCE DESIGN 48V-9322	55.00	LIN FT	92.00		5,060.00	-	-	-		-	-	5,060.00		
58	TRAFFIC CONTROL	1.00	LUMP SUM	2,500.00		2,500.00	2,500.00	1.00	2,500.00		2,500.00	100%	-		
59	STABILIZED CONSTRUCTION EXIT	1.00	LUMP SUM	900.00		900.00	900.00	1.00	900.00		900.00	100%	-		
60	STORM DRAIN INLET PROTECTION	18.00	EACH	250.00		4,500.00	4,500.00	18.00	4,500.00		4,500.00	100%	-		
61	SILT FENCE, TYPE MS	960.00	LIN FT	2.60		2,496.00	-	-	-		-	-	2,496.00		
62	COMMON TOPSOIL BORROW	500.00	CU YD	23.00		11,500.00	-	-	-		-	-	11,500.00		
63	FERTILIZER TYPE 3	3,590.00	SQ YD	1.00		360.00	-	-	-		-	-	360.00		
64	SODDING TYPE LAWN	1.20	ACRE	6.80		24,412.00	-	-	-		-	-	24,412.00		
65	SEEDING	400.00	POUND	1,150.00		1,380.00	-	-	-		-	-	1,380.00		
66	SEEDING MIXTURE 25-131	4,200.00	POUND	3.00		1,200.00	-	-	-		-	-	1,200.00		
67	HYDRAULIC BONDED FIBER MATRIX	4,200.00	POUND	1.10		4,620.00	-	-	-		-	-	4,620.00		
68	4" SOLID LINE MULTI COMP	3,100.00	LIN FT	0.26		806.00	-	-	-		-	-	806.00		
69	4" DBLE SOLID LINE MULTI COMP	2,750.00	LIN FT	0.52		1,430.00	-	-	-		-	-	1,430.00		
70	CROSSWALK MULTI COMP	258.00	SQ FT	8.46		2,182.68	-	-	-		-	-	2,182.68		
<b>Original Contract Totals \$</b>							<b>771,913.13</b>	<b>\$</b>	<b>286,919.64</b>	<b>\$</b>	<b>286,919.64</b>	<b>\$</b>	<b>37%</b>	<b>\$</b>	<b>484,993.49</b>

**Progress Estimate - Unit Price Work**

**Contractor's Application for Payment**

Owner: City of Ramsey  
 Engineer: Bolton & Menk, Inc.  
 Contractor: Kuechle Underground, Inc.  
 Project: Riverdale Drive Improvements  
 Contract:

Owner's Project No.: CP# 21-00; 21-07  
 Engineer's Project No.: OR1.124017  
 Contractor's Project No.:  
 Agency's Project No.: SAP 199-108-004; 199-010-013

Application No.:		2		Application Period:		From 05/01/21 to 05/28/21		Application Date:		06/14/21			
A Bid Item No.	B Description	C Item Quantity	D Units	E Contract Information		F Value of Bid Item (C X E) (\$)	G Work Completed Estimated Quantity Incorporated in the Work	H Value of Work Completed to Date (EX G) (\$)	I Materials Currently Stored (not in G) (\$)	J Work Completed and Materials Stored to Date (H + I) (\$)	K % of Value of Item (J / F) (%)	L Balance to Finish (F - J) (\$)	
				Unit Price (\$)	Value of Bid Item (C X E) (\$)								
Change Orders													
SA1	MOBILIZATION	1.00	LUMP SUM			12,000.00						12,000.00	
SA2	REMOVE PIPE CULVERTS	95.00	LIN FT			11.00						1,045.00	
SA3	SAWING BITUMINOUS PAVEMENT (FULL DEPTH)	145.00	LIN FT			3.50						507.50	
SA4	COMMON EXCAVATION (EV) (P)	160.00	CU YD			20.00						3,200.00	
SA5	HAUL & STOCKPILE RECLAIM MATERIAL	235.00	CU YD			9.20						2,162.00	
SA6	AGGREGATE SURFACING (CV) CLASS 5	16.00	CU YD			52.00						832.00	
SA7	STREET SWEEPER (WITH PICKUP BROOM)	4.00	HOUR			175.00						700.00	
SA8	FULL DEPTH RECLAMATION (6") (P)	1,740.00	SQ YD			3.50						6,090.00	
SA9	PORTABLE PRECAST CONCRETE BARRIER DES 8337	120.00	LIN FT			21.00						2,520.00	
SA10	TRAFFIC CONTROL	1.00	LUMP SUM			2,900.00						2,900.00	
SA11	TEMPORARY IMPACT ATTENUATOR	1.00	AMBY			3,500.00						3,500.00	
SA12	STABILIZED CONSTRUCTION EXIT	1.00	LUMP SUM			2,100.00						2,100.00	
SA13	SEDIMENT CONTROL LOG TYPE COMPOST	600.00	LIN FT			3.75						2,250.00	
SA14	SEDIMENT REMOVAL VAC TRUCK	4.00	HOUR			355.62						1,422.48	
SA15	COMMON TOPSOIL BORROW	325.00	CU YD			26.00						8,450.00	
SA16	FERTILIZER TYPE 3	155.00	POUND			0.85						131.75	
SA17	EROSION CONTROL BLANKETS CATEGORY 3N	550.00	SQ YD			2.30						1,265.00	
SA18	SEEDING	0.50	ACRE			1,325.00						662.50	
SA19	SEEDING MIXTURE 25-121	55.00	POUND			5.35						294.25	
SA20	HYDRAULIC BONDED FIBER MATRIX	1,470.00	POUND			1.30						1,911.00	
SA21	4" SOLID LINE MULTI COMP	180.00	LIN FT			8.70						1,566.00	
SA22	REMOVE VALVE BOX	19.00	EACH			430.00						8,170.00	
SA23	VALVE BOX	19.00	EACH			970.00						18,430.00	
						<b>Change Order Totals</b>	<b>\$ 82,109.48</b>	<b>\$</b>	<b>\$</b>	<b>\$</b>	<b>\$</b>	<b>\$ 82,109.48</b>	
						<b>Original Contract and Change Orders</b>	<b>\$ 854,022.61</b>	<b>\$</b>	<b>\$ 286,919.64</b>	<b>\$</b>	<b>\$ 286,919.64</b>	<b>34%</b>	<b>\$ 567,102.97</b>