

<b>CONTRACTOR'S PAY REQUEST</b>		<b>DISTRIBUTION:</b>
2020 PUMA STREET IMPROVEMENTS		CONTRACTOR (1)
SAP 199-109-007		OWNER (1)
CITY OF RAMSEY		ENGINEER (1)
CITY PROJECT NO. 20-04		BONDING CO. (1)
BMI PROJECT NO. R12.121681		
TOTAL AMOUNT BID PLUS APPROVED CHANGE ORDERS		\$622,062.11
TOTAL, COMPLETED WORK TO DATE		\$602,480.74
TOTAL, STORED MATERIALS TO DATE		\$0.00
DEDUCTION FOR STORED MATERIALS USED IN WORK COMPLETED		\$0.00
TOTAL, COMPLETED WORK & STORED MATERIALS		\$602,480.74
RETAINED PERCENTAGE ( 0% )		\$0.00
TOTAL AMOUNT OF OTHER PAYMENTS OR (DEDUCTIONS)		\$0.00
NET AMOUNT DUE TO CONTRACTOR TO DATE		\$602,480.74
TOTAL AMOUNT PAID ON PREVIOUS ESTIMATES		\$570,526.91
PAY CONTRACTOR AS ESTIMATE NO. FINAL		\$31,953.83

**Certificate for Final Payment**

I hereby certify that, to the best of my knowledge and belief, all items quantities and prices of work and material shown on this Estimate are correct and that all work has been performed in full accordance with the terms and conditions of the Contract for this project between the Owner and the undersigned Contractor, and as amended by any authorized changes, and that the foregoing is a true and correct statement of the amount for the Final Estimate, that the provisions of M. S. 290.92 have been complied with and that all claims against me by reason of the Contract have been paid or satisfactorily secured.

Contractor: Douglas-Kerr Underground, L.L.C.  
P O Box 85  
Mora, MN 55051

By *John D. J. J.* Manager  
Name Title

Date 8-6-21

**CHECKED AND APPROVED AS TO QUANTITIES AND AMOUNT:**

ENGINEER: BOLTON & MENK, INC., 7533 Sunwood Drive NW, Suite 206, Ramsey, MN 55303

By *Kevin P. Kell*, PROJECT ENGINEER

Date 7/30/2021

**APPROVED FOR PAYMENT:**

OWNER: CITY OF RAMSEY

By *Ann Madsen* Ann MADSEN ENG TECH IV 8/9/21  
Name Title Date

And *Bruce Westby* Bruce Westby City Engineer 8/11/21  
Name Title Date

# FINAL Pay Estimate

2020 PUJMA STREET IMPROVEMENTS

SAP 199-109-007

CITY OF RAMSEY

CITY PROJECT NO. 20-04

BMI PROJECT NO. R12.121681

WORK COMPLETED THROUGH JULY 30, 2021

ITEM NO.	ITEM	UNIT PRICE	AS BID		PREVIOUS ESTIMATE		COMPLETED TO DATE	
			ESTIMATED QUANTITY	ESTIMATED AMOUNT	ESTIMATED QUANTITY	ESTIMATED AMOUNT	ESTIMATED QUANTITY	ESTIMATED AMOUNT
1	2021.501 MOBILIZATION	\$24,333.10	1 LUMP SUM	\$24,333.10	1 LUMP SUM	\$24,333.10	1.00 LUMP SUM	\$24,333.10
2	2102.503 PAVEMENT MARKING REMOVAL	\$0.80	1050 LIN FT	\$840.00	1630 LIN FT	\$1,304.00	1,630.00 LIN FT	\$1,304.00
3	2104.503 REMOVE CURB AND GUTTER	\$2.90	240 LIN FT	\$696.00	240 LIN FT	\$696.00	240.00 LIN FT	\$696.00
4	2104.504 REMOVE BITUMINOUS PAVEMENT	\$2.25	4380 SQ YD	\$9,855.00	4380 SQ YD	\$9,855.00	4,380.00 SQ YD	\$9,855.00
5	2104.504 REMOVE CONCRETE WALK	\$4.50	16 SQ YD	\$72.00	16 SQ YD	\$72.00	16.00 SQ YD	\$72.00
6	2105.507 COMMON EXCAVATION (P) (EV)	\$10.45	3700 CU YD	\$38,665.00	3700 CU YD	\$38,665.00	3,700.00 CU YD	\$38,665.00
7	2105.507 SUBGRADE EXCAVATION (EV)	\$6.35	125 CU YD	\$793.75	0 CU YD	\$0.00	0.00 CU YD	\$0.00
8	2105.609 GRANULAR BORROW	\$9.70	190 TON	\$1,843.00	0 TON	\$0.00	0.00 TON	\$0.00
9	2105.601 DEWATERING	\$52,305.65	1 LUMP SUM	\$52,305.65	1 LUMP SUM	\$52,305.65	1.00 LUMP SUM	\$52,305.65
10	2211.509 AGGREGATE BASE CLASS 5 MODIFIED	\$12.70	2980 TON	\$37,846.00	2574.03 TON	\$32,690.18	2,574.03 TON	\$32,690.18
11	2360.509 TYPE 9.5 WEARING COURSE MIX (3.C) (TRAIL)	\$96.85	190 TON	\$18,401.50	146.61 TON	\$14,199.18	146.61 TON	\$14,199.18
12	2360.509 TYPE 9.5 WEARING COURSE MIX (3.C) (ROADWAY)	\$73.00	605 TON	\$44,165.00	544.77 TON	\$39,768.21	544.77 TON	\$39,768.21
13	2360.509 TYPE 12.5 NON WEARING COURSE MIX (3.C) (ROADWAY)	\$63.35	755 TON	\$47,829.25	671.71 TON	\$42,552.83	671.71 TON	\$42,552.83
14	2501.502 24" RC PIPE APRON	\$1,265.15	1 EACH	\$1,265.15	1 EACH	\$1,265.15	1.00 EACH	\$1,265.15
15	2501.602 TRASH GUARD FOR 24" PIPE APRON	\$975.05	1 EACH	\$975.05	1 EACH	\$975.05	1.00 EACH	\$975.05
16	2503.503 8" PVC PIPE SEWER SDR 26	\$62.95	650 LIN FT	\$40,917.50	650 LIN FT	\$40,917.50	650.00 LIN FT	\$40,917.50
17	2503.503 15" RC PIPE SEWER DESIGN 3006 CLASS III	\$40.30	540 LIN FT	\$21,762.00	536 LIN FT	\$21,600.80	536.00 LIN FT	\$21,600.80
18	2503.503 18" RC PIPE SEWER DESIGN 3006 CLASS III	\$41.05	235 LIN FT	\$9,646.75	233 LIN FT	\$9,564.65	233.00 LIN FT	\$9,564.65
19	2503.503 24" RC PIPE SEWER DESIGN 3006 CLASS III	\$50.55	100 LIN FT	\$5,055.00	100 LIN FT	\$5,055.00	100.00 LIN FT	\$5,055.00
20	2503.602 8" PIPE PLUG	\$77.45	2 EACH	\$154.90	1 EACH	\$77.45	1.00 EACH	\$77.45
21	2503.602 CONSTRUCT BULKHEAD	\$339.40	1 EACH	\$339.40	1 EACH	\$339.40	1.00 EACH	\$339.40
22	2503.602 CONNECT TO EXISTING SANITARY MANHOLE (CORE & BOOT)	\$6,258.90	1 EACH	\$6,258.90	2 EACH	\$12,517.80	2.00 EACH	\$12,517.80
23	2504.602 CONNECT TO EXISTING WATER MAIN	\$4,544.75	1 EACH	\$4,544.75	2 EACH	\$9,089.50	2.00 EACH	\$9,089.50
24	2504.602 ADJUST GATE VALVE & BOX	\$972.35	2 EACH	\$1,944.70	2 EACH	\$1,944.70	2.00 EACH	\$1,944.70
25	2504.602 6" GATE VALVE & BOX	\$1,335.40	2 EACH	\$2,670.80	2 EACH	\$2,670.80	2.00 EACH	\$2,670.80
26	2504.602 8" GATE VALVE & BOX	\$2,508.95	2 EACH	\$5,017.90	1 EACH	\$2,508.95	1.00 EACH	\$2,508.95
27	2504.602 12" GATE VALVE & BOX	\$4,184.40	1 EACH	\$4,184.40	1 EACH	\$4,184.40	1.00 EACH	\$4,184.40
28	2504.602 16" GATE VALVE & BOX	\$10,015.95	1 EACH	\$10,015.95	1 EACH	\$10,015.95	1.00 EACH	\$10,015.95
29	2504.602 HYDRANT (8.5' BURY)	\$4,985.95	1 EACH	\$4,985.95	1 EACH	\$4,985.95	1.00 EACH	\$4,985.95
30	2504.602 HYDRANT (9.0' BURY)	\$4,985.95	1 EACH	\$4,985.95	1 EACH	\$4,985.95	1.00 EACH	\$4,985.95
31	2504.603 6" WATERMAIN DUCTILE IRON CL 53	\$32.35	60 LIN FT	\$1,941.00	55 LIN FT	\$1,779.25	55.00 LIN FT	\$1,779.25
32	2504.603 8" WATERMAIN DUCTILE IRON CL 52	\$47.70	90 LIN FT	\$4,293.00	113 LIN FT	\$5,390.10	113.00 LIN FT	\$5,390.10
33	2504.603 12" WATERMAIN DUCTILE IRON CL 52	\$58.50	25 LIN FT	\$1,462.50	20 LIN FT	\$1,170.00	20.00 LIN FT	\$1,170.00
34	2504.603 16" WATERMAIN DUCTILE IRON CL 52	\$76.95	1050 LIN FT	\$80,797.50	1057 LIN FT	\$81,336.15	1,057.00 LIN FT	\$81,336.15
35	2504.608 WATERMAIN FITTINGS	\$5.80	1770 POUND	\$10,266.00	1587 POUND	\$9,204.60	1,753.00 POUND	\$10,167.40
36	2506.502 CASTING ASSEMBLY (SANITARY)	\$1,804.60	2 EACH	\$3,609.20	2 EACH	\$3,609.20	2.00 EACH	\$3,609.20
37	2506.502 CASTING ASSEMBLY (STORM)	\$708.30	8 EACH	\$5,666.40	8 EACH	\$5,666.40	8.00 EACH	\$5,666.40
38	2506.502 ADJUST FRAME AND RING CASTING	\$1,547.05	2 EACH	\$3,094.10	2 EACH	\$3,094.10	2.00 EACH	\$3,094.10
39	2506.503 CONSTRUCT SANITARY SEWER MANHOLE	\$236.50	39 LIN FT	\$9,223.50	38.65 LIN FT	\$9,140.73	38.65 LIN FT	\$9,140.73
40	2506.503 CONSTRUCT DRAINAGE STRUCTURE DESIGN 48-4020	\$426.80	22 LIN FT	\$9,389.60	20.95 LIN FT	\$8,941.46	20.95 LIN FT	\$8,941.46
41	2506.503 CONSTRUCT DRAINAGE STRUCTURE DESIGN SPEC 1	\$420.40	17 LIN FT	\$7,146.80	16.15 LIN FT	\$6,789.46	16.15 LIN FT	\$6,789.46
42	2506.503 CONSTRUCT 8" INSIDE DROP	\$279.00	8.2 LIN FT	\$2,287.80	12 LIN FT	\$3,348.00	12.00 LIN FT	\$3,348.00
43	2511.507 RANDOM RIPRAP CL III	\$126.95	10 CU YD	\$1,269.50	10 CU YD	\$1,269.50	10.00 CU YD	\$1,269.50
44	2521.518 6" CONCRETE WALK	\$9.85	800 SQ FT	\$7,880.00	780 SQ FT	\$7,683.00	780.00 SQ FT	\$7,683.00
45	2531.503 CONCRETE CURB & GUTTER DES B618	\$15.65	2410 LIN FT	\$37,716.50	2435 LIN FT	\$38,107.75	2,435.00 LIN FT	\$38,107.75
46	2531.604 7" CONCRETE VALLEY GUTTER	\$95.00	48 SQ YD	\$4,560.00	50 SQ YD	\$4,750.00	50.00 SQ YD	\$4,750.00
47	2531.618 TRUNCATED DOMES	\$40.00	118 SQ FT	\$4,720.00	113 SQ FT	\$4,520.00	113.00 SQ FT	\$4,520.00
48	2563.601 TRAFFIC CONTROL	\$2,600.00	1 LUMP SUM	\$2,600.00	1 LUMP SUM	\$2,600.00	1.00 LUMP SUM	\$2,600.00
49	2573.501 STABILIZED CONSTRUCTION EXIT	\$0.01	1 LUMP SUM	\$0.01	0 LUMP SUM	\$0.00	0.00 LUMP SUM	\$0.00
50	2573.502 STORM DRAIN INLET PROTECTION	\$94.05	8 EACH	\$752.40	8 EACH	\$752.40	8.00 EACH	\$752.40

# FINAL Pay Estimate

2020 PUNJA STREET IMPROVEMENTS

SAP 199-109-007

CITY OF RAMSEY

CITY PROJECT NO. 20-04

BMI PROJECT NO. R12.121681

WORK COMPLETED THROUGH JULY 30, 2021

ITEM NO.	ITEM	UNIT PRICE	AS BID		PREVIOUS ESTIMATE		COMPLETED TO DATE	
			ESTIMATED QUANTITY	ESTIMATED AMOUNT	ESTIMATED QUANTITY	ESTIMATED AMOUNT	ESTIMATED QUANTITY	ESTIMATED AMOUNT
51	2573.503 SILT FENCE, TYPE MS	\$2.10	1600	\$3,360.00	1367	\$2,870.70	1,367.00	\$2,870.70
52	2573.503 SEDIMENT CONTROL LOG TYPE WOOD FIBER	\$2.55	550	\$1,402.50	180	\$459.00	180.00	\$459.00
53	2574.508 FERTILIZER TYPE 3	\$0.60	750	\$450.00	350	\$210.00	350.00	\$210.00
54	2575.505 SEEDING	\$650.00	2.5	\$1,625.00	1.14	\$741.00	1.14	\$741.00
55	2575.505 RAPID STABILIZATION METHOD 2	\$2,250.00	0.5	\$1,125.00	0	\$0.00	0.00	\$0.00
56	2575.508 SEEDING MIXTURE 25-121	\$3.50	230	\$805.00	105	\$367.50	105.00	\$367.50
57	2575.508 HYDRAULIC BONDED FIBER MATRIX	\$0.95	8750	\$8,312.50	4000	\$3,800.00	5,014.00	\$4,763.30
58	2582.503 4" SOLID LINE MULTI COMP	\$0.20	4760	\$952.00	5986	\$1,197.20	5,986.00	\$1,197.20
59	2582.503 4" BROKEN LINE MULTI COMP	\$0.20	410	\$82.00	480	\$96.00	480.00	\$96.00
60	2582.503 4" DBLE SOLID LINE MULTI COMP	\$0.45	360	\$162.00	0	\$0.00	0.00	\$0.00
61	2582.503 24" SOLID LINE MULTI COMP	\$8.00	35	\$280.00	47	\$376.00	47.00	\$376.00
62	2582.518 PAVT MESSG MULTI COMP	\$8.00	150	\$1,200.00	150	\$1,200.00	150.00	\$1,200.00
63	2582.518 CROSSWALK MULTI COMP	\$4.20	300	\$1,260.00	225	\$945.00	225.00	\$945.00
<b>TOTAL AMOUNT:</b>				<b>\$622,062.11</b>		<b>\$600,554.64</b>		<b>\$602,480.74</b>