

**Contractor's Application for Payment**

<b>Owner:</b> <u>City of Ramsey</u>	<b>Owner's Project No.:</b> <u>20-05</u>
<b>Engineer:</b> <u>Bolton &amp; Menk, Inc.</u>	<b>Engineer's Project No.:</b> <u>OR1.125908, OR1.128236</u>
<b>Contractor:</b> <u>Douglas-Kerr Underground, LLC</u>	<b>Agency's Project No.:</b> <u>SP 020-121, SAP 119-115-005</u>
<b>Project:</b> <u>2022 Riverdale Drive Extension</u>	
<b>Contract:</b> _____	
<b>Application No.:</b> <u>6</u>	<b>Application Date:</b> <u>9/26/2023</u>
<b>Application Period:</b> From <u>6/6/2023</u> to <u>9/26/2023</u>	


1. Original Contract Price	\$	2,342,102.66
2. Net change by Change Orders	\$	-
3. Current Contract Price (Line 1 + Line 2)	\$	2,342,102.66
4. Total Work completed and materials stored to date (Sum of Column H Unit Price Total and Column M Stored Materials)	\$	2,255,068.29
5. Retainage		
a. _____ X \$ 2,255,068.29 Work Completed	\$	-
b. _____ X \$ - Stored Materials	\$	-
c. Total Retainage (Line 5.a + Line 5.b)	\$	-
6. Amount eligible to date (Line 4 - Line 5.c)	\$	2,255,068.29
7. Less previous payments	\$	2,126,032.64
<b>8. Amount due this application</b>	<b>\$</b>	<b>129,035.65</b>
9. Balance to finish, including retainage (Line 3 - Line 4)		NA

**Contractor's FINAL PAYMENT Certification**



The undersigned Contractor certifies, to the best of its knowledge, the following:

- (1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment;
- (2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such liens, security interest, or encumbrances); and
- (3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective; and
- (4) The provisions of M. S. 290.92 have been complied with and that all claims against me by reason of the Contract have been paid or satisfactorily secured.

**Contractor:** Douglas-Kerr Underground, LLC

**Signature:**  **Date:** 9-27-23

**Name:** Dennis D. Douglas **Title:** Manager

<p><b>Recommended by Engineer</b></p> <p><b>By:</b> <u></u></p> <p><b>Name:</b> <u>Kevin P. Kielb</u></p> <p><b>Title:</b> <u>Project Engineer</u></p> <p><b>Date:</b> <u>9/26/2023</u></p>	<p><b>Approved by Owner</b></p> <p><b>By:</b> <u></u></p> <p><b>Name:</b> <u>Bruce Westby</u></p> <p><b>Title:</b> <u>City Engineer / Public Works Dir.</u></p> <p><b>Date:</b> <u>10/5/2023</u></p>
--	--

Progress Estimate - Unit Price Work

Owner: City of Ramsey  
 Engineer: Bolton & Menk, Inc.  
 Contractor: Douglas-Kerr Underground, LLC  
 Project: 2022 Riverdale Drive Extension  
 Contract: \_\_\_\_\_

Contractor's Application for Payment

Owner's Project No.: 20-05  
 Engineer's Project No.: OR1.125908, OR1.128236  
 Contractor's Project No.: \_\_\_\_\_  
 Agency's Project No.: SP 020-121, SAP 119-115-005

Application No.:		6		Application Period: From 06/06/23 to 09/26/23		Application Date: 09/26/23				
Bid Item No.	Description	Contract Information		F Value of Bid Item (C X E) (\$)	E1 Quantity Previous Estimate	F2 Value Previous Estimate	G Estimated Quantity Incorporated in the Work	H Value of Work Completed to Date (E X G) (\$)	I % of Value of Item (H / F) (%)	J Balance to Finish (F - H) (\$)
		C Item Quantity	D Units							
1	AS BUILT	1.00	LUMP SUM	3,800.00	1.00	3,800.00	1.00	3,800.00	100%	
2	MOBILIZATION	1.00	LUMP SUM	101,000.00	1.00	101,000.00	1.00	101,000.00		
3	PAVEMENT MARKING REMOVAL	1,550.00	LIN FT	1.50	713.00	1,069.50	713.00	1,069.50		
4	REMOVE ANCHORAGE ASSEMBLY - TENSION CABLE	3.00	EACH	4,500.00	3.00	13,500.00	3.00	13,500.00		
5	REMOVE MAIL BOX & SUPPORT	1.00	EACH	250.00	-	-	-	-		
6	SALVAGE SIGN	8.00	EACH	45.00	2.00	90.00	2.00	90.00		
7	REMOVE SIGN	15.00	EACH	45.00	2.00	90.00	2.00	90.00		
8	REMOVE PIPE APRON	8.00	EACH	151.55	8.00	1,212.40	8.00	1,212.40		
9	REMOVE TENSION CABLE GUARDRAIL	547.00	LIN FT	8.50	547.00	4,649.50	547.00	4,649.50		
10	REMOVE PIPE CURB	206.00	LIN FT	15.50	206.00	3,193.00	206.00	3,193.00		
11	SAWING BIT PAVEMENT (FULL DEPTH)	3,165.00	LIN FT	3.15	1,000.00	3,150.00	1,000.00	3,150.00		
12	SAWING CONCRETE PAVEMENT (FULL DEPTH)	40.00	LIN FT	3.70	40.00	148.00	40.00	148.00		
13	REMOVE CURB AND GUTTER	350.00	LIN FT	3.85	350.00	1,347.50	350.00	1,347.50		
14	REMOVE BITUMINOUS PAVEMENT	9,110.00	SQ YD	3.90	9,110.00	35,529.00	9,110.00	35,529.00		
15	REMOVE CONCRETE PAVEMENT	2,335.00	SQ YD	7.80	490.00	3,822.00	490.00	3,822.00		
16	EXCAVATION - COMMON (EV)	50.00	CU YD	30.45	2,080.00	63,336.00	2,080.00	63,336.00		
17	EXCAVATION - SUBGRADE (EV)	100.00	CU YD	11.55	577.50	6,668.25	577.50	6,668.25		
18	COMMON EMBANKMENT (CV)	14.00	CU YD	1.40	100.00	1,400.00	100.00	1,400.00		
19	SUBGRADE PREPARATION	61.00	ROAD ST	251.90	61.00	15,365.90	61.00	15,365.90		
20	AGGREGATE SURFACING (CV) CLASS 2	105.00	CU YD	132.25	71.39	9,441.33	71.39	9,441.33		
21	STREET SWEEPER (WITH PICKUP BROOM)	16.00	HOOR	150.00	66.62	9,993.00	66.62	9,993.00		
22	AGGREGATE BASE (CV) CLASS 5 MODIFIED	4,170.00	CU YD	36.20	2,705.10	97,824.62	2,705.10	97,824.62		
23	AGGREGATE BASE (CV) CLASS 6	50.00	CU YD	62.40	50.00	3,120.00	50.00	3,120.00		
24	AGGREGATE BASE (CV) FROM STOCKPILE	2,800.00	CU YD	14.70	4,931.70	72,495.99	4,931.70	72,495.99		
25	TYPE SP 9.5 WEARING COURSE MIX (3,C)	3,120.00	TON	96.45	2,445.28	235,847.26	2,622.98	252,986.46		
26	TYPE SP 9.5 WEARING COURSE MIX (3,C)	840.00	TON	105.60	1,072.18	113,222.21	1,072.18	113,222.21		
27	TYPE SP 12.5 NON WEARING COURSE MIX (3,C)	3,750.00	TON	88.15	3,196.29	281,752.96	3,196.29	281,752.96		
28	TYPE SP 12.5 WEARING COURSE MIX (4,F)	140.00	TON	125.35	124.93	15,659.98	124.93	15,659.98		
29	TYPE SP 12.5 NON WEAR COURSE MIX (4,B)	56.00	CU YD	106.55	124.93	13,311.29	124.93	13,311.29		
30	FINE AGGREGATE BEDDING (CV)	2.00	EACH	21.15	-	-	-	-		
31	22" SPAN RC PIPE-ARCH APRON	3,095.00	6.186.00	2.00	2.00	6,186.00	2.00	6,186.00		
32	22" SPAN RC PIPE-ARCH CURB LT IVA	154.50	84.00	154.50	88.00	13,596.00	88.00	13,596.00		
33	15" RC PIPE SEWER DESIGN 3006 CLASS V	8.00	LIN FT	88.35	7.00	625.45	7.00	625.45		
34	24" RC PIPE SEWER DESIGN 3006 CLASS III	16.00	LIN FT	119.95	-	-	-	-		
35	4" PVC PIPE SEWER	130.00	LIN FT	26.70	225.00	6,007.50	225.00	6,007.50		
36	6" PVC PIPE SEWER	185.00	LIN FT	55.40	83.00	4,598.20	83.00	4,598.20		
37	8" PVC PIPE SEWER	2.00	EACH	94.90	186.00	17,651.40	186.00	17,651.40		
38	8" X4" PVC WYE	3,303.00	3.00	1,007.00	4.00	4,028.00	4.00	4,028.00		
39	CONNECT TO EXISTING SANITARY SEWER	2.00	EACH	3,521.00	3.00	9,509.00	3.00	9,509.00		
40	CONNECT TO EXISTING STORM SEWER	21.00	EACH	835.95	25.00	20,898.75	25.00	20,898.75		
41	ADJUST GATE VALVE BOX	5.00	EACH	2,498.00	5.00	12,490.00	5.00	12,490.00		
42	CONNECT TO EXISTING WATER MAIN	4.00	EACH	3,164.00	2.00	6,328.00	2.00	6,328.00		
43	6" GATE VALVE & BOX	2.00	EACH	4,395.00	2.00	8,790.00	2.00	8,790.00		
44	8" GATE VALVE & BOX	2.00	EACH	4,395.00	2.00	8,790.00	2.00	8,790.00		

**Progress Estimate - Unit Price Work**

Owner: City of Ramsey  
 Engineer: Bolton & Meak, Inc.  
 Contractor: Douglas-Kerr Underground, LLC  
 Project: 2022 Riverdale Drive Extension  
 Contract:

**Contractor's Application for Payment**

Owner's Project No.: 20-05  
 Engineer's Project No.: 061.125908, 0R1.128236  
 Contractor's Project No.:  
 Agency's Project No.: SP 020-121, SAP 119-1115-005

Application No.:		6		Application Period:		06/06/23		to		09/26/23		Application Date:		09/26/23	
Bid Item No.	Description	Contract Information		Unit Price (\$)	Value of Bid Item (C X E) (\$)	Quantity Previous Estimate	F2 Value Previous Estimate	Work Completed		% of Value of Item (H / F) (%)	Balance to Finish (F - H) (\$)				
		Item Quantity	Units					Estimated Quantity Incorporated in the Work	Value of Work Completed to Date (E X G) (\$)						
45	12" GATE VALVE & BOX	3.00	EACH	6,888.00	20,664.00	3.00	20,664.00	3.00	20,664.00						
46	HYDRANT	3.00	EACH	6,233.00	18,699.00	4.00	24,932.00	4.00	24,932.00						
47	1" CURB STOP & BOX	2.00	EACH	1,166.00	2,332.00	4.00	4,664.00	4.00	4,664.00						
48	1" SADDLE	2.00	EACH	945.85	1,891.70	4.00	3,783.40	4.00	3,783.40						
49	1" TYPE K COPPER PIPE	115.00	LIN FT	21.95	2,524.25	229.00	5,026.55	229.00	5,026.55						
50	6" WATERMAIN DUCTILE IRON CL 53	65.00	LIN FT	80.35	5,222.75	55.00	4,419.25	55.00	4,419.25						
51	8" WATERMAIN	280.00	LIN FT	83.50	23,380.00	279.50	23,338.25	279.50	23,338.25						
52	12" WATERMAIN	880.00	LIN FT	86.50	76,120.00	870.00	75,255.00	870.00	75,255.00						
53	STEEL CASING (TRENCHLESS)	395.00	LIN FT	502.00	198,290.00	395.00	198,290.00	395.00	198,290.00						
54	12" WATERMAIN (IN CASING)	760.00	LIN FT	146.20	110,351.20	760.00	110,351.20	760.00	110,351.20						
55	WATERMAIN FITTINGS	760.00	POUND	11.80	8,968.00	1,153.00	13,605.40	1,153.00	13,605.40						
56	CASTING ASSEMBLY	60.00	EACH	1,200.00	72,000.00	60.00	72,000.00	60.00	72,000.00						
57	CONSTRUCT SANITARY SEWER MANHOLE	26.00	LIN FT	538.95	14,012.70	25.10	13,527.65	25.10	13,527.65						
58	CONSTRUCT DRAINAGE STRUCTURE DES 48-4020	4.00	LIN FT	1,356.00	5,424.00	4.00	5,424.00	4.00	5,424.00						
59	CONSTRUCT DRAINAGE STRUCTURE DES 60-4020	4.00	LIN FT	1,622.00	6,488.00	4.00	6,488.00	4.00	6,488.00						
60	SEAL MANHOLE	20.00	EACH	181.50	3,630.00	20.00	3,630.00	20.00	3,630.00						
61	6" CONCRETE WALK	3,140.00	SQ FT	9.90	31,086.00	3,593.00	34,976.70	3,593.00	34,976.70						
62	CONCRETE CURB AND GUTTER DESIGN 8618	10,525.00	LIN FT	13.60	143,140.00	9,951.00	135,333.60	9,951.00	135,333.60						
63	CONCRETE CURB AND GUTTER DESIGN D418	30.00	SQ YD	65.00	1,950.00	224.00	5,734.40	224.00	5,734.40						
64	6" CONCRETE DRIVEWAY PAVEMENT	540.00	SQ YD	65.60	35,424.00	548.25	35,965.20	548.25	35,965.20						
65	8" CONCRETE DRIVEWAY PAVEMENT	380.00	SQ FT	50.00	19,000.00	408.00	20,400.00	408.00	20,400.00						
66	TRUNCATED DOMES	1.00	EACH	16,000.00	16,000.00	1.00	16,000.00	1.00	16,000.00						
67	ANCHORAGE ASSEMBLY - TENSION CABLE	982.00	LIN FT	95.00	93,290.00	982.00	93,290.00	982.00	93,290.00						
68	TENSION CABLE GUARDRAIL	1.00	LUMP SUM	19,950.00	19,950.00	1.00	19,950.00	1.00	19,950.00						
69	TRAFFIC CONTROL 1	1.00	LUMP SUM	19,950.00	19,950.00	1.00	19,950.00	1.00	19,950.00						
70	TRAFFIC CONTROL 2	1.00	LUMP SUM	19,950.00	19,950.00	1.00	19,950.00	1.00	19,950.00						
71	ALTERNATE PEDESTRIAN ROUTE	1.00	LUMP SUM	1,000.00	1,000.00	1.00	1,000.00	1.00	1,000.00						
72	INSTALL SIGN TYPE C	8.00	EACH	250.00	2,000.00	4.00	1,000.00	4.00	1,000.00						
73	SIGN PANELS TYPE D	56.25	SQ FT	78.00	4,387.50	56.25	4,387.50	56.25	4,387.50						
74	STABILIZED CONSTRUCTION EXIT	41.00	EACH	208.75	8,558.75	41.00	8,558.75	41.00	8,558.75						
75	STORM DRAIN INLET PROTECTION	2.00	EACH	278.80	557.60										
76	CULVERT END CONTROLS	5,040.00	LIN FT	1.50	7,560.00	4,351.00	6,526.50	4,351.00	6,526.50						
77	SILT FENCE, TYPE MS	3,100.00	LIN FT	2.20	6,820.00	2,471.00	5,436.20	2,471.00	5,436.20						
78	SEDIMENT CONTROL LOG TYPE WOOD FIBER	3.80	ACRE	400.00	1,520.00	3.80	1,520.00	3.80	1,520.00						
79	SOIL BED PREPARATION	3.80	ACRE	325.00	1,235.00	3.80	1,235.00	3.80	1,235.00						
80	SUBSOILING	1,140.00	POUND	0.65	741.00	950.00	617.50	950.00	617.50						
81	FERTILIZER TYPE 3	1,100.00	SQ YD	1.40	1,540.00	800.00	1,120.00	800.00	1,120.00						
82	ROLLED EROSION PREVENTION CATEGORY 20	3.80	ACRE	185.00	703.00	3.80	703.00	3.80	703.00						
83	SEEDING	1.00	ACRE	1,500.00	1,500.00										
84	RAPID STABILIZATION METHOD 2	370.00	POUND	5.25	1,942.50	456.00	2,394.00	456.00	2,394.00						
85	SEEDING MIXTURE 25-121	12,510.00	POUND	1.50	18,765.00	17,550.00	26,325.00	17,550.00	26,325.00						
86	HYDRAULIC BONDED FIBER MATRIX	10,950.00	LIN FT	0.80	8,760.00	10,949.00	8,759.20	10,949.00	8,759.20						
87	4" SOLID LINE MULTI COMP	3,100.00	LIN FT	1.90	5,890.00	3,089.00	5,869.10	3,089.00	5,869.10						
88	4" SOLID LINE MULTI COMP GROUND IN (WR)	20.00	LIN FT	13.50	270.00	22.00	297.00	22.00	297.00						
89	24" SOLID LINE MULTI COMP														

**Progress Estimate - Unit Price Work**

Owner: City of Ramsey  
 Engineer: Bolton & Menk, Inc.  
 Contractor: Douglas-Kerr Underground, LLC  
 Project: 2022 Riverdale Drive Extension  
 Contract:

**Contractor's Application for Payment**

Owner's Project No.: 20-05  
 Engineer's Project No.: OR1.125908, OR1.128236  
 Contractor's Project No.:  
 Agency's Project No.: SP 020-121, SAP 119-115-005

Application No.:		6		Application Period:		From 05/06/23 to 09/26/23		Application Date:		09/26/23														
A	Bid Item No.	Description	C			D			E			Contract Information		F		G		H		I		J		
			Item Quantity	Units	Unit Price (\$)	Value of Bid Item (C X E) (\$)	Quantity Previous Estimate	Value Previous Estimate	Estimated Quantity Incorporated in the Work	Value Completed (E X G) (\$)	% of Value of Item (H / F) (%)	Balance to Finish (F - H) (\$)												
90	4"	DOUBLE SOLID LINE MULTI COMP	4,920.00	LIN FT	1.60	7,872.00	4,987.00	4,987.00	7,979.20	7,979.20	150.00	150.00	2,100.00	2,100.00	4,500.00	4,500.00	15.00	15.00	420.00	420.00				
91		CROSSWALK PREFORM THERMO GROUND IN ESR	180.00	SQ FT	14.00	2,520.00	150.00	150.00	2,100.00	2,100.00	750.00	750.00	4,500.00	4,500.00	420.00	420.00								
92		CROSSWALK MULTI COMP	780.00	SQ FT	6.00	4,680.00	15.00	15.00	420.00	420.00														
93		PAVEMENT MESSAGE THERMO GROUND IN ESR	15.00	SQ FT	28.00	420.00																		
										Original Contract Totals		\$ 2,343,102.66		\$ 2,257,929.09		\$ 2,255,088.29						NA		