



Application for Payment
(Unit Price Contract)
No. 1

Eng. Project No.: RAMSY 174498

Location: City of Ramsey, Minnesota

Contractor Northdale Construction Co. Inc.
9760 71st Street NE
Albertville, MN 55301

Contract Date November 28, 2023

Contract Amount \$ 6,671,414.00

Contract for Water Treatment Plant Trunk Water Main Improvement

Application Date 5/17/24

For Period Ending 4/26/24

Item No.	Item	Unit	Est. Quantity	Quantity to Date	Unit Price	Total Price
SECTION A: STREET						
1	MOBILIZATION	LS	1	0.5	\$98,375.00	\$49,187.50
2	CLEARING	ACRE	0.5	0.64	9,975.00	\$6,384.00
3	GRUBBING	ACRE	0.5	0.64	7,350.00	\$4,704.00
4	CLEARING	EA	12	35	446.25	\$15,618.75
5	GRUBBING	EA	12	35	157.50	\$5,512.50
6	SALVAGE SIGN TYPE C	EA	13		52.50	
7	REMOVE CURB AND GUTTER	LF	915		10.40	
8	SAWING BITUMINOUS PAVEMENT (FULL DEPTH)	LF	2325		2.10	
9	SAWING CONCRETE PAVEMENT (FULL DEPTH)	LF	47		5.78	
10	REMOVE BITUMINOUS PAVEMENT	SY	1185		5.20	
11	REMOVE BITUMINOUS PAVEMENT (DRIVEWAY AND TRAIL)	SY	1662		8.37	
12	REMOVE CONCRETE WALK	SF	825		2.08	
* 13	EXPLORATORY EXCAVATION	HR	31	14	1,625.00	\$22,679.91
14	STREET SWEEPER (WITH PICKUP BROOM)	HR	34		315.00	
15	AGGREGATE BASE CLASS 5 (MODIFIED)	TON	6330		24.01	
16	FULL DEPTH RECLAMATION	SY	15667		4.02	
17	TYPE SP 12.5 WEARING COURSE MIXTURE (3,B) - TRAIL	TON	329		129.68	
18	TYPE SP 9.5 WEARING COURSE MIXTURE (3,C) - FULL WIDTH	TON	1366		111.89	
19	TYPE SP 12.5 NON-WEARING COURSE MIXTURE (3,C) - FULL WIDTH	TON	1821		100.97	
20	TYPE SP 9.5 WEARING COURSE MIXTURE (3,C) - PATCH	TON	134		204.81	
21	TYPE SP 12.5 NON-WEARING COURSE MIXTURE (3,C) - PATCH	TON	176		163.53	
22	ADJUST VALVE BOX	EA	14		260.00	
23	ADJUST FRAME AND RING	EA	2		866.67	

Item No.	Item	Unit	Est. Quantity	Quantity to Date	Unit Price	Total Price
24	CONCRETE CURB AND GUTTER DESIGN B612	LF	100		47.25	
25	CONCRETE CURB AND GUTTER DESIGN B618	LF	815		47.25	
26	TRAFFIC CONTROL	LS	1	0.5	66,150.00	\$33,075.00
27	INSTALL SIGN TYPE C	EA	11		315.00	
28	STORM DRAIN INLET PROECTION	EA	49	7	250.00	\$1,750.00
29	SILT FENCE, TYPE MS	LF	8500	5344	3.14	\$16,780.16
30	SODDING TYPE MINERAL	SY	1950		22.58	
31	TURF RESTORATION (SEEDING)	ACRE	4		7,455.00	
32	TEMP SEEDING	ACRE	4		850.50	
SECTION B: STORM SEWER						
33	SALVAGE STORM PIPE APRON	EACH	1		520.00	
34	REMOVE PIPE CULVERTS	LF	52		15.60	
35	SALVAGE STORM SEWER PIPE	LF	65		26.00	
* 36	PROTECT AND SUPPORT 73-INCH SPAN RC PIPE-ARCH	EACH	1	1	20,000.00	\$20,000.00
37	INSTALL SALVAGED STORM PIPE APRON	EACH	1		520.00	
38	15-INCH CS PIPE APRON	EACH	2		677.66	
39	INSTALL SALVAGED STORM PIPE	LF	65		86.67	
40	15-INCH CS PIPE	LF	52		74.58	
SECTION C: WATER MAIN						
41	REMOVE/SALVAGE HYDRANT AND VALVE	EACH	2	3	1,625.00	\$4,875.00
42	REMOVE WATER MAIN	LF	320	189	20.80	\$3,931.20
43	DEWATERING	LS	1		388,500.00	
44	CRUSHED ROCK	TON	2000		48.03	
45	4-INCH INSULATION	SY	8		56.70	
46	CONNECT TO EXISTING WATER MAIN (RAW WATER)	EACH	6	4	4,862.50	\$19,450.00
47	CONNECT TO EXISTING WATER MAIN TAPPING SLEEVE AND 8-INCH VALVE (FINISHED WATER)	EACH	3		10,202.53	
48	CONNECT TO EXISTING WATER MAIN TAPPING SLEEVE AND 12-INCH VALVE (FINISHED WATER)	EACH	1		13,636.70	
49	CONNECT TO EXISTING WATER MAIN TAPPING SLEEVE AND 16-INCH VALVE (FINISHED WATER)	EACH	1		30,422.35	
50	CONNECT TO EXISTING WATER MAIN (HYDRANT LEAD)	EACH	2		3,612.28	
51	HYDRANT	EACH	12	2	7,000.00	\$14,000.00
52	INSTALL SALVAGED HYDRANT	EACH	1		1,893.75	
53	6-INCH GATE VALVE AND BOX	EACH	13	2	2,420.60	\$4,841.20
54	16-INCH GATE VALVE AND BOX	EACH	8	1	12,757.50	\$12,757.50
55	20-INCH GATE VALVE AND BOX	EACH	3		28,500.00	
56	24-INCH GATE VALVE AND BOX	EACH	5	4	37,100.00	\$148,400.00
57	1-INCH COPPER SERVICE	LF	85		111.24	
58	6-INCH DIP WATER MAIN CL 53	LF	225	56	96.78	\$5,419.68
59	8-INCH DIP WATER MAIN	LF	288		102.15	

Item No.	Item	Unit	Est. Quantity	Quantity to Date	Unit Price	Total Price
60	10-INCH DIP WATER MAIN	LF	20	3	116.13	\$348.39
61	12-INCH DIP WATER MAIN	LF	25	3	136.18	\$408.54
62	16-INCH DIP WATER MAIN	LF	355	214	175.28	\$37,509.92
63	20-INCH PVC WATER MAIN STAB JOINT TRENCHED (FINISHED)	LF	3035		160.91	
64	20-INCH PVC WATER MAIN RJ TRENCHED (FINISHED WATER)	LF	330		252.28	
65	20-INCH DR 18 FUSIBLE PVC WATER MAIN (HDD) (FINISHED)	LF	360		498.82	
66	24-INCH DR 18 FUSIBLE PVC WATER MAIN (HDD) (RAW WATER)	LF	2635		631.62	
67	24-INCH PVC WATER MAIN RJ TRENCHED (FINISHED WATER)	LF	45		251.20	
68	24-INCH PVC WATER MAIN RJ TRENCHED (RAW WATER)	LF	1320	427	276.96	\$118,261.92
69	24-INCH PVC WATER MAIN STAB JOINT TRENCHED (RAW WATER)	LF	4310	840	204.45	\$171,738.00
70	WATER METER VAULT	LS	1		321,865.00	
71	DUCTILE IRON FITTINGS	LB	24966	4431	12.78	\$56,628.18
ADDITIONAL BID COST						
72	ADDITIONAL BID COST IF PREVAILING WAGES ARE ADDED	LS	1		0.01	
73	ANOKA COUNTY ROW PERMIT	EACH	1	1	150.00	\$150.00
Total Contract Amount						\$774,411.35

* ITEM INCLUDES EXTRA WORK THAT WAS COMPLETED AT STA 14+11, ZEOLITE/BUNKER, CENTER/BUNKER AND RHINESTONE/BUNKER.

Application for Payment (continued)


Total Contract Amount	\$ <u>6,671,414.00</u>	Total Amount Earned	\$ <u>774,411.35</u>
		Material Suitably Stored on Site, Not Incorporated into Work	_____
Contract Change Order No. _____		Percent Complete _____	_____
Contract Change Order No. _____		Percent Complete _____	_____
Contract Change Order No. _____		Percent Complete _____	_____
Less Previous Applications:		GROSS AMOUNT DUE	\$ <u>774,411.35</u>
AFP No. 1: _____ AFP No. 6: _____		LESS <u>5</u> % RETAINAGE	\$ <u>38,720.57</u>
AFP No. 2: _____ AFP No. 7: _____		AMOUNT DUE TO DATE	\$ <u>735,690.78</u>
AFP No. 3: _____ AFP No. 8: _____		LESS PREVIOUS APPLICATIONS	\$ _____
AFP No. 4: _____ AFP No. 9: _____		AMOUNT DUE THIS APPLICATION	\$ <u>735,690.78</u>
AFP No. 5: _____			

CONTRACTOR'S AFFIDAVIT

The undersigned Contractor hereby swears under penalty of perjury that (1) all previous progress payments received from the Owner on account of work performed under the Contract referred to above have been applied by the undersigned to discharge in full all obligations of the undersigned incurred in connection with work covered by prior Applications for Payment under said contract, Water Treatment Plant Trunk Water Main Improvements, City of Ramsey, MN and (2) all material and equipment incorporated in said Project or otherwise listed in or covered by this Application for Payment and free and clear of all liens, claims, security interests and encumbrances.

Date May 20, 2024, Northdale Construction Co., Inc.
 (Contractor)
 COUNTY OF Wright)
 STATE OF Minnesota) SS By Troy Hueschle Superintendent
 (Name and Title)

Before me on this 20th day of May, 2024, personally appeared Troy Hueschle known to be, who being duly sworn did depose and say that he is the Superintendent (office) of the Contractor above mentioned that he executed the above Application for Payment and Affidavit on behalf of said Contractor; and that all of the statements contained therein are true, correct and complete.

My Commission expires _____

Kristine R Christenson
 (Notary Public)

The undersigned has checked the Contractor's Application for Payment shown above. A part of this Application is the Contractor's Affidavit stating that all previous payments to him under this contract have been applied by him to discharge in full all of his obligations in connecting with the work by all prior Applications for Payment.

In accordance with the Contract, the undersigned recommends approval of payment to the Contractor for the Amount due.

City of Ramsey, MN Short Elliott Hendrickson Inc.
 By Bruce [Signature] By Dave Hutton
 Date 5/20/2024 Date May 20, 2024
Dave Hutton, PE (Lic. MN, ND, WI)