

Contractor's Application for Payment

Owner: <u>City of Ramsey</u>	Owner's Project No.: <u>9002899</u>
Engineer: <u>Bolton & Menk, Inc.</u>	Engineer's Project No.: <u>24X.135093</u>
Contractor: <u>Kurilla Contracting</u>	Agency's Project No.: _____
Project: <u>The Waterfront Trail Improvements</u>	
Contract: _____	
Application No.: <u>1</u>	Application Date: <u>9/16/2024</u>
Application Period: From <u>7/22/2024</u> to <u>8/31/2024</u>	

1. Original Contract Price	\$	191,415.00
2. Net change by Change Orders	\$	1,750.00
3. Current Contract Price (Line 1 + Line 2)	\$	193,165.00
4. Total Work completed and materials stored to date (Sum of Column G Lump Sum Total and Column J Unit Price Total)	\$	153,370.40
5. Retainage		
a. <u>5%</u> X \$ <u>153,370.40</u> Work Completed	\$	7,668.52
b. _____ X \$ <u>-</u> Stored Materials	\$	-
c. Total Retainage (Line 5.a + Line 5.b)	\$	7,668.52
6. Amount eligible to date (Line 4 - Line 5.c)	\$	145,701.88
7. Less previous payments		
8. Amount due this application	\$	145,701.88
9. Balance to finish, including retainage (Line 3 - Line 4)	\$	39,794.60

Contractor's Certification


The undersigned Contractor certifies, to the best of its knowledge, the following:

(1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment;

(2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such liens, security interest, or encumbrances); and



(3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

Contractor: Kurilla Contracting Co.

DocuSigned by: 

Signature: _____ **Date:** 9/16/2024

Name: Austin Reid Kurilla **Title:** Owner

<p>Recommended by Engineer</p> <p>By: </p> <p>Name: <u>Zach Lingl, PE</u></p> <p>Title: <u>Project Manager</u></p> <p>Date: <u>9/16/2024</u></p>	<p>Approved by Owner</p> <p>By: </p> <p>Name: <u>Mark Riverblood</u></p> <p>Title: <u>Parks & Asst PW Dir.</u></p> <p>Date: <u>9 18 2024</u></p>
--	---

Progress Estimate - Unit Price Work

Contractor's Application for Payment

Owner: City of Ramsey
 Engineer: Bolton & Menk, Inc.
 Contractor: Kurilla Contracting
 Project: The Waterfront Trail Improvements
 Contract: _____

Owner's Project No.: 9002899
 Engineer's Project No.: 24X.135093
 Agency's Project No.: _____

A Bid Item No.	B Description	C Contract Information			D Contract Information			E Contract Information			F Contract Information			G Contract Information			H Contract Information			I Contract Information			J Contract Information			K Contract Information			L Contract Information		
		Item Quantity	Units	Unit Price (\$)	Value of Bid Item (C X E)	Quantity Previous Estimate	Value Previous Estimate	Estimated Quantity Incorporated in the Work	Work Completed	Value of Work Completed to Date (E X G)	Materials Currently Stored (not in G)	Work Completed and Materials Stored to Date (H + I)	% of Value of Item (J / F)	Balance to Finish (F - J) (\$)																	
1	Mobilization	1.00	LS	10,000.00	10,000.00	-	1.00	10,000.00			10,000.00	100%	-																		
2	Rock Construction Entrance	1.00	EA	2,000.00	2,000.00	-	1.00	2,000.00			2,000.00	100%	-																		
3	Common Excavation, Grading & Berm	1.00	LS	15,000.00	15,000.00	-	1.21	18,150.00			18,150.00	121%	(3,150.00)																		
4	Boulder Retaining Wall	475.00	SF	48.00	22,800.00	-	475.00	22,800.00			22,800.00	100%	-																		
5	Class 3 Surfacing (Crushed Granite)	40.00	CY	40.00	1,600.00	-	40.00	1,600.00			1,600.00	100%	-																		
6	Class 5 (100% Crushed Rock)	890.00	TON	15.00	13,350.00	-	930.00	13,950.00			13,950.00	104%	(600.00)																		
7	SPWEA20B Bituminous Wear Course	500.00	TON	140.00	70,000.00	-	515.86	72,220.40			72,220.40	103%	(2,220.40)																		
8	Storm Sewer (Culvert and Adjust Casting)	1.00	LS	9,400.00	9,400.00	-	1.00	9,400.00			9,400.00	100%	-																		
9	Traffic Control	1.00	LS	1,500.00	1,500.00	-	1.00	1,500.00			1,500.00	100%	-																		
10	Erosion Control (Silt Fence)	4,840.00	LF	2.00	9,680.00	-	-	-			-	-	9,680.00																		
11	Site Seeding	1.95	AC	4,500.00	8,775.00	-	-	-			-	-	8,775.00																		
12	EC Blanket Category 20	2,530.00	SY	2.00	5,060.00	-	-	-			-	-	5,060.00																		
13	Alternate Bid - Class 5	890.00	TON	25.00	22,250.00	-	-	-			-	-	22,250.00																		
				Original Contract Totals	\$	191,415.00		\$	151,620.40	\$	151,620.40	79%	\$	39,794.60																	

Change Orders				Original Contract and Change Orders			
Item	Description	Quantity	Unit Price	Value	Quantity	Value	% Complete
1	Purchase of 10 ton of boulders	10.00	70.00	700.00	10.00	700.00	100%
2	Granite Chips	1.00	1,050.00	1,050.00	1.00	1,050.00	100%
Change Order Totals				\$	1,750.00	\$	1,750.00
Original Contract and Change Orders				\$	153,370.40	\$	153,370.40
Project Totals				\$	153,370.40	\$	153,370.40
							79%
							\$
							\$
							\$
							\$