

## **WATER AND WASTEWATER CAPITAL RECOVERY PROJECT UPDATES**

### **October 1, 2020**

#### **Corbett Elevated Water Storage Tank:**

- Project Status: Under Construction
- Construction Start: March 2019
- Construction Completion: Summer 2020
- Cost of Construction: \$4,682,000.00
- Project Update: The electrical and SCADA work continued throughout August. Delays in the electrical and final pump station work delayed the initial start up to late August. The tank is expected to be filled for the first time in early September. The onsite paving was completed in August and the work on the site fence continued throughout August.



#### **Woman Hollering Creek Wastewater Interceptor Main and Lift Station:**

- Project Status: Design
- Consultant: Cobb, Fendley & Associates, Inc.
- Estimated Construction Start: Fall 2020
- Estimated Cost of Construction: \$12 million
- Project Update: City Staff is reviewing final construction plans and specifications submitted by CobbFendley. Staff also continues to work on the Final Plat and Site Plan processes. The total number of easements acquired is 20 out of a total of 21. Negotiation of the final needed easement is in process. The project is expected to be advertised for bid this Fall.

## **Water and Wastewater Master Plan Update and Impact Fee Study:**

- Project Status: Study
- Consultant: Lockwood, Andrews, and Newnam, Inc.
- Project Start Date: December 2019
- Project Completion Date: Spring 2021
- Total Project Cost: \$467,280 (NTE \$500,000)
- Project Update: Meeting scheduled for September for Consultant to review water and wastewater models with City Staff.