

QUANTCORP CONSTRUCTION LLC

6548 Springfield Ave. #101

Laredo, TX-78041 P. 956-568-2846



REQUEST FOR EXTENSION LETTER

February 3, 2025.

Cavazos and Associates, Architects
Guillermo J. Cavazos, Jr., Architect
Sergio Vela, Architect

Webb County, Texas
Engineering Department

RE: CSP 2021-003 ARPA PROJECT NO. 2 – WEBB COUNTY SOUTHERN FIRE STATION

Please find below the items that have impacted the progress of the above-mentioned project:

- A. Rain days on the month of **June 2024**; Rain & Dry off - 12, 13, 14, 15, 16, 17 (6 days)
Total Weather Delayed days of June: **6 Days.**
- B. Rain days on the month of **July 2024**; Rain & Dry off - 10, 11, 12, 13, 24, 25 (6 days)
Total Weather Delayed days of July: **6 Days.**
- C. Rain days on the month of **August 2024**; **No rain days this month.**
- D. Rain days on the month of **September 2024**; Rain & Dry off - 2, 3, 4, 14, 15, 16, 17 (7 days)
Total Weather Delayed days of September: **7 Days.**
- E. Rain days on the month of **October 2024**; **No rain days this month.**
- F. Rain days on the month of **November 2024**; **No rain days this month.**
- G. Rain days on the month of **December 2024**; Rain & Dry off - 6, 7, 8, 9 (4 days)
- H. Total Weather Delayed days of December: **4 Days.**
- I. Rain days on the month of **January 2025**; Rain & Dry off - 19, 20, 21, 22, 27, 29
Total Weather Delayed days of January: **6 Days.**

Total Weather Delayed days requested: 29 Days.

As per items listed above, we are requesting current substantial completion date to be amended from (as per contract and previous request for extension) April 6, 2025 to May 5, 2025.

Sincerely,

A handwritten signature in blue ink, appearing to read 'Christian A. Fragoso', with the date '2/4/2025' written below it.

Christian A. Fragoso - Project Manager

CC: Abraham R. Gonzalez – President