

QUANTCORP CONSTRUCTION LLC

6548 Springfield Ave. #101

Laredo, TX-78041 P. 956-568-2846



REQUEST FOR EXTENSION LETTER

April 02, 2025.

Cavazos and Associates, Architects
Guillermo J. Cavazos, Jr., Architect
Sergio Vela, Architect

Webb County, Texas
J. Carlos Flores, MBA, Director –
Engineering Department

RE: CSP 2021-003 ARPA PROJECT NO. 2 – WEBB COUNTY SOUTHERN FIRE STATION

Please find below the items that have impacted the progress of the above-mentioned project:

- A. Easement Paperwork to be reviewed on Commissioner's Court Meeting April 14, 2025; 5 Business days (7 Calendar days) – April 21, 2025.
- B. After receipt of approved and signed easement paperwork and to be sent to AEP to schedule for Electrical transformer delivery: 45 calendar days – June 2, 2025.
- C. Transformer installation and primary line wiring and connection (By AEP): 5 Business days (7 Calendar days) – June 9, 2025.

Current Substantial Completion: May 5, 2025.

Total Delayed days: 35 Calendar Days.

As per items listed above, we are requesting current substantial completion date to be amended from **May 5, 2025** to **June 9, 2025**.

Sincerely,

Christian A. Fragoso - Project Manager

CC: Abraham R. Gonzalez – President