

Williamson County Facilities - Job Cost Tracking Log

Project: Jail Kitchen Remodel P411

Change Order #: 3

Change Order No.	Court Agenda Date	Party of Initiation	Time Ext. (Days)	Cost of Work	Owner Contingency	Total Updated Contract Amount
Contract			180	\$ 1,781,645.00	\$ 250,000.00	\$ 2,031,645.00
1	12/12/2017	Architect	10	\$ 118,633.53	\$ (118,633.53)	\$ 2,031,645.00
2	2/20/2018		8	\$ 42,482.97	\$ (42,482.97)	\$ 2,031,645.00
3			2	\$ 49,389.05	\$ (49,389.05)	\$ 2,031,645.00
4			0	\$ 37,632.70	\$ (37,632.70)	\$ 2,031,645.00
Total			200	\$ 2,029,783.25	\$ 1,861.75	