

Williamson County Facilities - Job Cost Tracking Log

Project: North Campus Project # P324

Change Order #: 33

Change Order No.	Court Agenda Date	Party of Initiation	Time Ext. (Days)	GMP Breakdown						GMP Total	Total Updated Contract Amount
				Cost of Work	CM Contingency	Owner Contingency	Buyout Savings (Current)	General Conditions	Construction Phase Fee		
Contract				\$ 18,027,145.00	\$ 406,771.00	\$ 406,772.00	\$ -	\$ 1,896,522.00	\$ 625,467.00	\$ 21,362,677.00	\$ 21,362,677.00
1	03/28/17		0	\$ 3,659.00	\$ -	\$ (3,659.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
2	03/28/17		10	\$ 114,186.00	\$ -	\$ (114,186.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
3	05/02/17		0	\$ 1,727.00	\$ -	\$ (1,727.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
4	05/02/17		0	\$ 19,494.00	\$ -	\$ (19,494.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
5	05/30/17		0	\$ 19,676.00	\$ (19,676.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
6	05/30/17		0	\$ 14,465.00	\$ (14,465.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
7	05/30/17		0	\$ 2,237.00	\$ -	\$ (2,237.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
8	05/30/17		0	\$ 3,450.00	\$ -	\$ (3,450.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
9	06/27/17		0	\$ 832.00	\$ -	\$ (832.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
10	06/27/17		0	\$ 285.00	\$ -	\$ (285.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
11	06/27/17		0	\$ 22,415.00	\$ -	\$ (22,415.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
12	06/27/17		0	\$ 11,221.00	\$ -	\$ (11,221.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
13	06/27/17		0	\$ (5,000.00)	\$ -	\$ 5,000.00	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
14	06/27/17		0	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
15	06/27/17		0	\$ 79,584.00	\$ -	\$ (79,584.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
16	06/27/17		0	\$ 9,930.00	\$ -	\$ (9,930.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
17	09/12/17	A&E	0	\$ 2,450.00	\$ -	\$ -	\$ (2,450.00)	\$ -	\$ -	\$ -	\$ 21,362,677.00
18	09/12/17	A&E	0	\$ 1,747.00	\$ (1,747.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
19	09/12/17	Owner	0	\$ 577,128.00	\$ -	\$ -	\$ (577,128.00)	\$ -	\$ -	\$ -	\$ 21,362,677.00
20	12/05/17	A&E	0	\$ 5,784.00	\$ -	\$ (5,856.00)	\$ -	\$ 72.00	\$ -	\$ -	\$ 21,362,677.00
21	10/03/17	A&E	0	\$ 10,364.00	\$ (10,364.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
22	10/03/17	A&E	0	\$ 6,461.00	\$ (6,461.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
23	12/05/17	A&E	0	\$ 15,825.00	\$ (15,825.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
24	10/03/17	A&E	0	\$ 33,906.00	\$ (33,906.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
25	10/03/17	A&E	0	\$ 8,854.00	\$ (8,854.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
26	02/06/18	A&E	0	\$ (106.00)	\$ -	\$ 106.00	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
27	02/27/18	A&E	0	\$ 2,687.00	\$ -	\$ (2,687.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
28	PENDING REVIEW										\$ 21,362,677.00
29	02/06/18	A&E	0	\$ 3,647.00	\$ (3,647.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
30	10/24/17	Contractor		\$ (30,000.00)	\$ -	\$ 30,000.00	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
31	10/24/17	A&E		\$ 4,434.00	\$ -	\$ (4,434.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
32	11/14/17	A&E		\$ 6,816.00	\$ -	\$ (6,816.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
33		Owner	0	\$ (28,265.00)	\$ -	\$ 28,265.00	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
34	11/14/17	Contractor		\$ 5,273.00	\$ (5,273.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
35	PENDING REVIEW										\$ 21,362,677.00
36	12/05/17	A&E	0	\$ 1,280.00	\$ (1,280.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
37	12/05/17	A&E	0	\$ 1,601.00	\$ (1,601.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
38	03/27/18	A&E	0	\$ 4,646.00	\$ -	\$ (4,646.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
39	02/27/18	Contractor	15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
40	02/27/18	Contractor	0	\$ (6,292.00)	\$ -	\$ 6,292.00	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
41	02/06/18	Owner	0	\$ (50,311.00)	\$ -	\$ 50,311.00	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
42	02/27/18	Contractor	0	\$ (44,494.00)	\$ -	\$ 44,494.00	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
43	02/27/18	Owner	0	\$ 24,129.00	\$ -	\$ (24,129.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
44	02/27/18	Owner	0	\$ 4,882.00	\$ -	\$ (4,882.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
45	03/20/18	Contractor	0	\$ 25,500.00	\$ (25,500.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
46	03/27/18	Owner	163	\$ 1,485,504.00	\$ -	\$ -	\$ (135,504.00)	\$ 132,086.00	\$ 49,367.00	\$ 1,350,000.00	\$ 22,712,677.00
47	03/20/18	Owner	0	\$ 1,126.00	\$ -	\$ (1,126.00)	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
48	03/20/18	Contractor	0	\$ 36,181.00	\$ -	\$ (36,181.00)	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
49	PENDING REVIEW										\$ 22,712,677.00
50		A&E	4	\$ 4,392.00	\$ (4,392.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
51	03/20/18	Owner	4	\$ 5,759.00	\$ -	\$ (5,759.00)	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
52		Owner	0	\$ (2,064.00)	\$ -	\$ 2,064.00	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
53	04/10/18	Owner	0	\$ 377,829.00	\$ -	\$ -	\$ (425,216.00)	\$ 47,387.00	\$ -	\$ -	\$ 22,712,677.00
			196	\$ 20,821,979.00	\$ 253,780.00	\$ 207,768.00	\$ (1,140,298.00)	\$ 2,076,067.00	\$ 674,834.00	\$ 22,712,677.00	\$ 22,712,677.00

\$ 1,677,412.00