

Williamson County Facilities - Job Cost Tracking Log

Project: North Campus Project # P324

Change Order #: 62

Change Order No.	Court Agenda Date	Party of Initiation	Time Ext. (Days)	GMP Breakdown						GMP Total	Total Updated Contract Amount
				Cost of Work	CM Contingency	Owner Contingency	Buyout Savings (Current)	General Conditions	Construction Phase Fee		
Contract				\$ 18,027,145.00	\$ 406,771.00	\$ 406,772.00	\$ -	\$ 1,896,522.00	\$ 625,467.00	\$ 21,362,677.00	\$ 21,362,677.00
1	03/28/17		0	\$ 3,659.00	\$ -	\$ (3,659.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
2	03/28/17		10	\$ 114,186.00	\$ -	\$ (114,186.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
3	05/02/17		0	\$ 1,727.00	\$ -	\$ (1,727.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
4	05/02/17		0	\$ 19,494.00	\$ -	\$ (19,494.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
5	05/30/17		0	\$ 19,676.00	\$ (19,676.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
6	05/30/17		0	\$ 14,465.00	\$ (14,465.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
7	05/30/17		0	\$ 2,237.00	\$ -	\$ (2,237.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
8	05/30/17		0	\$ 3,450.00	\$ -	\$ (3,450.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
9	06/27/17		0	\$ 832.00	\$ -	\$ (832.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
10	06/27/17		0	\$ 285.00	\$ -	\$ (285.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
11	06/27/17		0	\$ 22,415.00	\$ -	\$ (22,415.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
12	06/27/17		0	\$ 11,221.00	\$ -	\$ (11,221.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
13	06/27/17		0	\$ (5,000.00)	\$ -	\$ 5,000.00	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
14	06/27/17		0	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
15	06/27/17		0	\$ 79,584.00	\$ -	\$ (79,584.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
16	06/27/17		0	\$ 9,930.00	\$ -	\$ (9,930.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
17	09/12/17	A&E	0	\$ 2,450.00	\$ -	\$ -	\$ (2,450.00)	\$ -	\$ -	\$ -	\$ 21,362,677.00
18	09/12/17	A&E	0	\$ 1,747.00	\$ (1,747.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
19	09/12/17	Owner	0	\$ 577,128.00	\$ -	\$ -	\$ (577,128.00)	\$ -	\$ -	\$ -	\$ 21,362,677.00
20	12/05/17	A&E	0	\$ 5,784.00	\$ -	\$ (5,856.00)	\$ -	\$ 72.00	\$ -	\$ -	\$ 21,362,677.00
21	10/03/17	A&E	0	\$ 10,364.00	\$ (10,364.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
22	10/03/17	A&E	0	\$ 6,461.00	\$ (6,461.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
23	12/05/17	A&E	0	\$ 15,825.00	\$ (15,825.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
24	10/03/17	A&E	0	\$ 33,906.00	\$ (33,906.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
25	10/03/17	A&E	0	\$ 8,854.00	\$ (8,854.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
26	02/06/18	A&E	0	\$ (106.00)	\$ -	\$ 106.00	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
27	02/27/18	A&E	0	\$ 2,687.00	\$ -	\$ (2,687.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
28	PENDING REVIEW										\$ 21,362,677.00
29	02/06/18	A&E	0	\$ 3,647.00	\$ (3,647.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
30	10/24/17	Contractor		\$ (30,000.00)	\$ -	\$ 30,000.00	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
31	10/24/17	A&E		\$ 4,434.00	\$ -	\$ (4,434.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
32	11/14/17	A&E		\$ 6,816.00	\$ -	\$ (6,816.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
33	04/17/18	Owner	0	\$ (28,265.00)	\$ -	\$ 28,265.00	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
34	11/14/17	Contractor		\$ 5,273.00	\$ (5,273.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
35	PENDING REVIEW										\$ 21,362,677.00
36	12/05/17	A&E	0	\$ 1,280.00	\$ (1,280.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
37	12/05/17	A&E	0	\$ 1,601.00	\$ (1,601.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
38	03/27/18	A&E	0	\$ 4,646.00	\$ -	\$ (4,646.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
39	02/27/18	Contractor	15	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
40	02/27/18	Contractor	0	\$ (6,292.00)	\$ -	\$ 6,292.00	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
41	02/06/18	Owner	0	\$ (50,311.00)	\$ -	\$ 50,311.00	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
42	02/27/18	Contractor	0	\$ (44,494.00)	\$ -	\$ 44,494.00	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
43	02/27/18	Owner	0	\$ 24,129.00	\$ -	\$ (24,129.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
44	02/27/18	Owner	0	\$ 4,882.00	\$ -	\$ (4,882.00)	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00

Williamson County Facilities - Job Cost Tracking Log

Project: North Campus Project # P324

Change Order #: 62

Change Order No.	Court Agenda Date	Party of Initiation	Time Ext. (Days)	GMP Breakdown						GMP Total	Total Updated Contract Amount
				Cost of Work	CM Contingency	Owner Contingency	Buyout Savings (Current)	General Conditions	Construction Phase Fee		
45	03/20/18	Contractor	0	\$ 25,500.00	\$ (25,500.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,362,677.00
46	03/27/18	Owner	163	\$ 1,485,504.00	\$ -	\$ -	\$ (135,504.00)	\$ 132,086.00	\$ 49,367.00	\$ 1,350,000.00	\$ 22,712,677.00
47	03/20/18	Owner	0	\$ 1,126.00	\$ -	\$ (1,126.00)	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
48	03/20/18	Contractor	0	\$ 36,181.00	\$ -	\$ (36,181.00)	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
49		A&E	0	\$ 2,573.00	\$ -	\$ (2,573.00)	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
50	04/17/18	A&E	4	\$ 4,392.00	\$ (4,392.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
51	03/20/18	Owner	4	\$ 5,759.00	\$ -	\$ (5,759.00)	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
52	04/17/18	Owner	0	\$ (2,064.00)	\$ -	\$ 2,064.00	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
53	04/10/18	Owner	0	\$ 377,829.00	\$ -	\$ -	\$ (425,216.00)	\$ 47,387.00	\$ -	\$ -	\$ 22,712,677.00
54	06/05/18	A&E	0	\$ 20,376.00	\$ -	\$ (20,376.00)	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
55	06/05/18	A&E	0	\$ (390.00)	\$ -	\$ 390.00	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
56	07/10/18	Owner	0	\$ 5,676.00	\$ -	\$ (5,676.00)	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
57	07/10/18	Contractor	0	\$ 63,922.00	\$ (9,317.00)	\$ (54,605.00)	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
58	07/10/18	Contractor	0	\$ 24,379.00	\$ -	\$ (24,379.00)	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
59	07/10/18	Owner	0	\$ 2,107.00	\$ -	\$ (2,128.00)	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
60	07/10/18	Owner	0	\$ 1,631.00	\$ -	\$ (1,631.00)	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
61	07/10/18	Owner	0	\$ 49,269.00	\$ -	\$ (49,269.00)	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
62	08/14/18	Contractor	0	\$ 19,344.00	\$ (19,344.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
63	09/04/18	Owner	0	\$ 6,533.00	\$ -	\$ (6,533.00)	\$ -	\$ -	\$ -	\$ -	\$ 22,712,677.00
64	11/06/19	Owner	181	\$ 2,181,975.00	\$ (170,864.00)	\$ (37,964.00)	\$ (955,147.00)	\$ -	\$ -	\$ -	\$ 22,712,677.00
65	10/23/18	Owner	45	\$ 38,004.00	\$ -	\$ -	\$ (80,526.00)	\$ 41,216.00	\$ 1,306.00	\$ -	\$ 22,712,677.00
66			0	\$ 108,340.00	\$ -	\$ 4,383.00	\$ (112,723.00)	\$ -	\$ -	\$ -	\$ 22,712,677.00
			422	\$ 23,345,718.00	\$ 54,255.00	\$ 7,407.00	\$ (1,140,298.00)	\$ 2,076,067.00	\$ 674,834.00	\$ 22,712,677.00	\$ 22,712,677.00

\$ (1,246,213.00)