

LYONS ROAD PEDESTRIAN SAFETY PROJECT (B23-CP-FL0383), City of Coconut Creek

- **Project Summary:** Pedestrian Lighting along west side of Lyons Road, Atlantic Blvd. to Sawgrass Expressway
- **Design Schedule:** Final sealed plans received November 2025
- **Key Activities since March 2026:**
 - Luminaires delivered to City on 3/24/26
 - Light Poles expected delivery week of April 13, 2026
 - CEI contracted executed 3/24/26
 - Construction Bids (3) received 3/24/2026 at 4:00pm. Lowest bidder 3% under final engineering estimate.
- **Upcoming Major Milestone:** Contractor NTP in mid-April.
- **Project Critical Path:** Construction NTP in April 2026.
- **Anticipated Construction Start:** April 2026
- **Anticipated Project Completion:** Twelve months after Construction Contract or approximately March 2027.
- **Project HUD Grant Budget:** \$3,510,000 – propose adding City advance of \$349,312 to ensure completion of the Project.



PEMBROKE MOBILITY HUB (#4334293), City of Pembroke Pines

- **Project Summary:** Mobility Hub improvements within Pembroke Pines City Center to include transit bus stops, new shared use path, new bike lanes, path lighting, crosswalks, and pedestrian signal.
- **Design Schedule:** 60% plans submitted 1/30/2026, final plans expected in August 2026 due to addition of pedestrian signalization plans for FDOT ROW.
- **Key Activities since March 2026:**
 - FDOT approved Pedestrian Signal at Pines Blvd/SW 106th Avenue.
 - 4 Permits submitted- SFWMD clear, FDOT, awaiting BCDD & BCTED comments.
 - MTECC reviewed grant funding with estimated construction estimate.
- **Upcoming Major Milestone:** Submit Ped. Signal Plans and revised FDOT permit- June 2026
- **Project Critical Path:** Permitting approvals from 3 agencies.
- **Anticipated Construction Start:** September 2026
- **Anticipated Project Completion:** December 2027
- **Project FTA Grant Budget:** \$2,609,352



