

**LYONS ROAD PEDESTRIAN SAFETY PROJECT (B23-CP-FL0383), City of Coconut Creek**

- **Project Summary:** Pedestrian Lighting along west side of Lyons Road, Atlantic Blvd. to Sawgrass Expressway
- **Design Schedule:** Final sealed plans received November 2025
- **Key Activities April 2026:**
  - Luminaires delivered to City in March 2026 and Light poles delivered in April 2026.
  - CEI inspected poles and luminaires and vendor paid.
  - Construction Notice to Proceed and Kickoff/Pre-Construction Meeting in April 2026.
- **Upcoming Major Milestone:** Construction begins in June 2026.
- **Project Critical Path:** Contractor proposing alternative on pole foundations – MTECC designer and program manager review and approval or denial.
- **Anticipated Construction Start:** June 2026
- **Anticipated Project Completion:** Discussed with Contractor earlier completion than 12 months, pending presentation of proposed schedule by mid-May 2026.
- **Project HUD Grant Budget:** \$3,510,000 – Added City funding of \$349,312 to ensure completion of the Project.



**PEMBROKE MOBILITY HUB (#4334293), City of Pembroke Pines**

- **Project Summary:** Mobility Hub improvements within Pembroke Pines City Center to include transit bus stops, new shared use path, new bike lanes, path lighting, crosswalks, and pedestrian signal.
- **Design Schedule:** 60% plans submitted 1/30/2026, final plans expected in August 2026 due to addition of pedestrian signalization plans for FDOT ROW.
- **Key Activities April 2026:**
  - Discussion with CTS Engineering on adding the pedestrian signal to the design fee and items needed to complete the design.
  - Discussion with City team about project budget (cost estimate for scope elements are in excess of the available grant funds and City amount for pedestrian signal).
  - City set priority for project including: pedestrian signal at Pines Blvd., transit connections (may move from bus shelters to bus stop/pad/bench along Washington), pedestrian/bike safety, and connectivity.
- **Upcoming Major Milestone:** Finalize options for scope adjustments and follow up with the City in mid to late May 2026. Finalize scope adjustments and funding plan.
- **Project Critical Path:** Scope adjustments and funding plan.
- **Anticipated Construction Start:** October 2026
- **Anticipated Project Completion:** December 2027
- **Project FTA Grant Budget:** \$2,609,352, plus \$450,000 in City funds for the pedestrian signal.



## **SE 17<sup>th</sup> STREET MOBILITY HUB, City of Fort Lauderdale**



- **Project Summary:** 1-mile of complete streets improvements on SE 17<sup>th</sup> Street, from SE 9<sup>th</sup> Avenue to US1/Federal Highway to support pedestrian and bike connectivity with existing transit services.
- **Design Schedule:** Began 9/2025, 30% Plans 3/31/2026, 60% Plans 6/15/2026, and final plans 10/30/2026
- **Key Activities April 2026:**
  - Public Meeting #1 (of 2) held April 27, 2026 at Croissant Park Community Center. Commissioner briefing held 4/13/26. Excellent public participation and input being integrated into the design phase.
  - County indicated they would include the construction cost of two signal upgrades along the corridor in the proposed Fiscal Year 2026-27 County Budget. This would match the grant funding of the design and CEI for three signal upgrades and construction of one signal upgrade to cover all three signal upgrades in the corridor.
- **Upcoming Major Milestone:** 60% submittal, 6/15/2026
- **Project Critical Path:** Scheduling Public Meeting #2 to stay on schedule
- **Anticipated Construction Start:** Spring 2027
- **Anticipated Project Completion:** Spring 2029
- **Project Grant Budget:** \$6,804,000

## **Pending City Format Request of MTECC Support**

## **PEMBROKE ROAD, DOUGLAS ROAD to SR-817/UNIVERSITY DRIVE, City of Pembroke Pines & City of Miramar (FM#4369801)**

- **Project Summary:** 1-mile of widening (4 to 6 lanes) and reconstruction
- **Upcoming Major Milestone:** Design completed. ROW Acquisition on-going by FDOT.
- **Project Critical Path:** ROW acquisition
- **Anticipated Construction Start:** Summer 2027
- **Anticipated Project Completion:** Summer 2029
- **Project Funding:** \$18.0 million FY28