



Chandler Municipal Airport Construction Report

Meeting Date:
January 11, 2023

Capital Projects – Design Phase:

- **Wildlife Hazard Perimeter Fence:** ADOT environmental clearance received 8/1. 100% ADOT funding at \$1,107,500. 100% plans expected to go out for bid in February.
- **Arizona Pavement Management System:** Grant approved by City Council on 4/28. 90% ADOT funding at \$617,574 with City match of \$61,758. ADOT handling contractor scheduling with work tentatively scheduled for late February/early March.
- **Airport Operations Garage:** City funded at \$1 million. Design contract approved.
- **Airport Fuel Tank Relocation:** City funded at \$610,000. Design proposal under contract development.
- **Automated Weather Observation System (AWOS) Replacement:** FAA funding for equipment replacement for \$200,000. Pre-scoping meeting 9/16. Contract routing. FAA environmental clearance received.
- **Runway End Identifier Light (REIL) Installation Runway 4L-22R– (North Runway)-** FAA funding for equipment replacement for \$110,000. Contract routing.
- **Runway 4R-22L Rehabilitation (South Runway)**— Awaiting FAA grant for \$350,000 for design. Project scoping initiated.

Capital Projects - Construction Phase:

- **Heliport Lighting Replacement:** Underway. City funding at \$277,771 for construction. Substantial completion projected for last week of January.

Maintenance Projects:

- **Fence Repair:** Selective tensioning ongoing.

- **Ramp/Apron Painting:** Transient parking repainting with new, dedicated lead-in lines. Tentatively January/early February.
- **Flight Planning Room/Pilot Lounge Repairs:** Awaiting updated wall planning maps/charts.
- **Terminal:** Touch-up painting ongoing.