



Chandler Municipal Airport Construction Report

Meeting Date:
June 12, 2024

Capital Projects – Design Phase:

- **Airport Operations Garage:** City funded at \$1 million. Programming and conceptual layout completed. Scope includes parking lot and aircraft observation area. Design Kick-off meeting 5/28.
- **Airport Fuel Tank Relocation:** City funded at \$610,000. Design for new above ground tank at 100%. Evaluating project delivery options. Final edits to plans underway.
- **Runway End Identifier Light (REIL) Installation Runway 4L-22R- (North Runway):** FAA funding for \$110,000. Kick-off meeting 2/21. Plans at 100%. FAA environmental clearance received.
- **Runway 4R-22L Rehabilitation (South Runway):** FAA grant for \$350,000 for design approved. Kick-off meeting 4/6. 100% plans to be submitted in June.
- **Taxiway B Improvements- Phase 1:** ADOT grant for \$2,035,000 approved. FAA environmental clearance received. 30% design meeting with ADOT 5/24.
- **Old Heliport Redevelopment:** Proceeding with design contract for \$30,805 in local funds for new fencing and pavement maintenance/tie-down design. Kick-off meeting January 4th. Design underway with initial layout for internal comment.

Capital Projects - Construction Phase:

- **Taxiway C Electrical:** Local funding. Addresses immediate issues with electrical infrastructure. Cabling and lighting system are functional but needs replacement. 5/20 Council approval of \$495,479 contract with DNG. Approximately 7-week lead time for material. Construction start in late July/early August.
- **Automated Weather Observation System (AWOS) Replacement:** FAA funding for \$200,000. FAA environmental clearance received. 100% plans finalized. Bid closing April 9th. Targeting Council approval on June 24th.