

Cochise County
Board of Supervisors
Works Session
September 29, 2020

Engineering & Natural Resources
Project Status Update

Jackie Watkins, County Engineer

ENR HURF Design Projects

Projects Completed

Major Projects

- Robbs Road
- Fort Grant


Minor Projects

- Melody Lane Parking Lot
- Legacy Path

Active Projects

- Washington Ave
- Davis Road (ROW)
- Arzberger
- Cochise Stronghold
- Bridges

Robbs Road Construction



Chip Seal November 2019





Winter Rains Nov 2019 through March 2020 delayed completion

Robbs Road



May 2019 Before Construction




Sept 2020 Construction Completed



Fort Grant

Major shrinkage cracks





Fort Grant

Phase 1, Fall 2019

Cold In-Place and
Cold Central Plant Recycling

Step 1:
Mill top layer of AC and stockpile



Step 2: One pass Cold In-Place
Mill and Fill



Step 3: Place the removed top layer as
Cold Central Plant Recycled



Step 4: Chip Seal



Fort Grant



Subgrade fix north end of project. Remove additional 12" subgrade and replace with millings.

Construction complete
County to stripe



ENR Updates

Citizenserve Online

- ROW Permit
- FPU Permit
- Citizen Issues
- Citizen Request

COVID

- HURF Funds
- No Inmate Crew
- Cross-training of Staff

Update Procedures