

### Highway Division Quarterly Work Plan January thru March 2022

ID	Task Name	Duration	Start	Finish	Predecessors	Jan 2, '22	Jan 9, '22	Jan 16, '22	Jan 23, '22	Jan 30, '22	Feb 6, '22	Feb 13, '22	Feb 20, '22	Feb 27, '22	Mar 6, '22	Mar 13, '22	Mar 20, '22	Mar 27, '22	Apr 3, '22	Apr 10, '22	Apr 17, '22	Apr 24, '22					
1	<b>Bisbee</b>	365 days?	Sat 1/1/22	Thu 5/25/23		[Gantt Bar]																					
2	Maintenance Grading	365 days	Mon 1/3/22	Mon 5/29/23		[Gantt Bar]																					
3	Patching (As Needed)	365 days	Mon 1/3/22	Mon 5/29/23		[Gantt Bar]																					
4	ROW Mowing	50 days	Mon 1/3/22	Mon 3/14/22		[Gantt Bar]																					
5	Maintenance Striping	150 days	Fri 4/1/22	Thu 10/27/22		[Gantt Bar]																					
6	Holiday Ranch, Tombstone - Repair Shoulders	16 days	Mon 1/3/22	Fri 1/21/22		[Gantt Bar]																					
7	Speed Tables - Cascable	6 days	Mon 1/24/22	Mon 1/31/22	6	[Gantt Bar]																					
8	Prep Moson Rd for chip seal - Hereford Rd to Ramsey	25 days	Mon 1/31/22	Mon 3/7/22	7	[Gantt Bar]																					
9	Prep Hereford Rd for chip seal (Bridge Sout to SR 90)	15 days	Wed 3/9/22	Tue 3/29/22	8	[Gantt Bar]																					
10	Chip Seal Moson & Hereford	6 days	Wed 3/30/22	Wed 4/6/22	9	[Gantt Bar]																					
11	Chip Seal SVRSC Parking Lot	6 days	Wed 3/30/22	Wed 4/6/22		[Gantt Bar]																					
12	Prep Wilson Rd for Chip Seal	8 days	Wed 4/6/22	Tue 4/19/22	10,11	[Gantt Bar]																					
13	Chip Seal Wilson Rd	3 days	Tue 4/19/22	Thu 4/21/22	12	[Gantt Bar]																					
14	<b>Douglas / Elfrida</b>	365 days	Mon 1/3/22	Mon 5/29/23		[Gantt Bar]																					
15	Maintenance Grading	365 days	Mon 1/3/22	Mon 5/29/23		[Gantt Bar]																					
16	Patching (As Needed)	262 days	Mon 1/3/22	Tue 1/3/23		[Gantt Bar]																					
17	ROW Mowing	60 days	Mon 1/3/22	Mon 3/28/22		[Gantt Bar]																					
18	Clean Cattle Guards	10 days	Mon 1/3/22	Mon 1/17/22		[Gantt Bar]																					
19	Clean Wildcat Dumping - Pertivill	10 days	Mon 1/17/22	Mon 1/31/22	18	[Gantt Bar]																					
20	Frontier Rd - Drainage Repair	30 days	Mon 1/31/22	Mon 3/14/22	19	[Gantt Bar]																					
21	Rucker Canyon Wooden Bridge Deck Replacement	20 days	Mon 3/28/22	Mon 4/25/22		[Gantt Bar]																					
22	Prep Brooks Rd for Chip Seal	10 days	Mon 3/28/22	Mon 4/11/22	17	[Gantt Bar]																					
23	Prep Mormon Rd for Chip Seal	10 days	Mon 4/11/22	Mon 4/25/22	22	[Gantt Bar]																					
24	Chip Seal Brooks Rd	5 days	Mon 4/25/22	Mon 5/2/22	23	[Gantt Bar]																					
25	Chip Seal Mormon Rd	5 days	Mon 5/2/22	Mon 5/9/22	24	[Gantt Bar]																					
26	<b>Wilcox</b>	365 days	Mon 1/3/22	Mon 5/29/23		[Gantt Bar]																					
27	Maintenance Grading	365 days	Mon 1/3/22	Mon 5/29/23		[Gantt Bar]																					
28	Patching (As Needed)	365 days	Mon 1/3/22	Mon 5/29/23		[Gantt Bar]																					
29	ROW Mowing	60 days	Mon 1/3/22	Mon 3/28/22		[Gantt Bar]																					
30	Airport Road (Monsoon Repair)	10 days	Mon 1/24/22	Mon 2/7/22		[Gantt Bar]																					
31	Prep Arzberger for Chip Seal	20 days	Mon 2/7/22	Mon 3/7/22	30	[Gantt Bar]																					
32	Chip Seal Arzberger	10 days	Mon 3/7/22	Mon 3/21/22	31	[Gantt Bar]																					
33	Marquette - Add AB	10 days	Mon 3/21/22	Mon 4/4/22	32	[Gantt Bar]																					
34	Cavit Wash Repairs (San Simon)	10 days	Mon 4/4/22	Mon 4/18/22	33	[Gantt Bar]																					
35	Barns Road - Add AB	10 days	Mon 4/18/22	Mon 5/2/22	34	[Gantt Bar]																					
36	Cavit Wash Repairs (San Simon)	10 days	Mon 5/2/22	Mon 5/16/22	35	[Gantt Bar]																					
37	Hardy Rd (Soil Stabilization)	10 days	Mon 5/16/22	Mon 5/30/22	36	[Gantt Bar]																					
38	<b>Benson</b>	365 days?	Mon 1/3/22	Mon 5/29/23		[Gantt Bar]																					
39	Maintenance Grading	365 days	Mon 1/3/22	Mon 5/29/23		[Gantt Bar]																					
40	Patching (As Needed)	365 days	Mon 1/3/22	Mon 5/29/23		[Gantt Bar]																					
41	Speed Tables - Cascabel	5 days	Mon 1/24/22	Mon 1/31/22		[Gantt Bar]																					
42	Cascabel - Storm Repairs	20 days	Mon 1/31/22	Mon 2/28/22	41	[Gantt Bar]																					
43	Support Wilcox on Arzberger Chip Seal	25 days	Mon 2/28/22	Mon 4/4/22	42	[Gantt Bar]																					
44	Prep Ocotillo for Chip Seal	25 days	Mon 4/4/22	Mon 5/9/22	43	[Gantt Bar]																					
45	Chip Seal Ocotillo	5 days	Mon 5/9/22	Mon 5/16/22	25,44	[Gantt Bar]																					

Project: Quarterly Work Plan 1.2  
Date: Tue 2/22/22

Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress	
Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline			
Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress			