

Highway Division Work Plan 3rd Quarter 2024

ID	Task Name	Duration	Start	Finish	Timeline																											
					January 2024					February 2024					March 2024					April 2024												
					27	1	6	11	16	21	26	31	5	10	15	20	25	1	6	11	16	21	26	31								
1	Bisbee	131.13 days?	Mon 1/1/24	Sun 6/30/24																												
2	Maintenance Grading	129.75 days	Mon 1/1/24	Sun 6/30/24																												
3	ROW Mowing	262.38 days	Mon 1/1/24	Tue 12/31/24																												
4	Melody Lane ADA Parking	9.75 days	Mon 1/15/24	Thu 1/25/24																												
5	Davis RD RPM'S	4.75 days	Mon 1/29/24	Sat 2/3/24																												
6	Hot mix Bisbee Transfer Station	9.75 days	Mon 2/5/24	Fri 2/16/24																												
7	Chip Seal Prep Mountain Ranch	9.75 days?	Mon 2/12/24	Sat 2/24/24																												
8	Benson	131.13 days	Mon 1/1/24	Sun 6/30/24																												
9	Maintenance Grading	131.13 days	Mon 1/1/24	Tue 7/2/24																												
10	ROW Mowing	129.75 days	Mon 1/1/24	Sun 6/30/24																												
11	Cascabel ChipSeal Prep	16 days	Mon 1/22/24	Mon 2/12/24																												
12	Airport rd/Dark Sky rd Chip Seal Prep	9.75 days	Mon 2/19/24	Thu 2/29/24																												
13	Douglas / Elfrida	131.13 days	Mon 1/1/24	Sun 6/30/24																												
14	Maintenance Grading	131.13 days	Mon 1/1/24	Tue 7/2/24																												
15	ROW Mowing	131.13 days	Mon 1/1/24	Tue 7/2/24																												
16	McNeil Townsite/Frontier/Prince rd Chip Seal Prep	34.75 days	Tue 1/23/24	Mon 3/11/24																												
17	Willcox	131.13 days	Mon 1/1/24	Sun 6/30/24																												
18	Maintenance Grading	131.13 days	Mon 1/1/24	Tue 7/2/24																												
19	ROW Mowing	131.13 days	Mon 1/1/24	Tue 7/2/24																												
20	Apache Pass Head Wall Repair/Hot Mix	14.75 days	Mon 1/22/24	Fri 2/9/24																												
21	Apache Pass Chip Seal Prep	11.13 days	Mon 2/12/24	Tue 2/27/24																												
22	Belle Ranch Chip Seal Prep	9.75 days	Mon 2/26/24	Fri 3/8/24																												

Highway Division Work Plan 3rd Quarter 2024

- 6 Hot mix Bisbee Transfer Station**
Hot Mix Bisbee TX
- 7 Chip Seal Prep Mountain Ranch**
potholes patched, need to pull shoulders.
- 11 Cascabel ChipSeal Prep**
potholes being repaired and shouldering in progress
- 12 Airport rd/Dark Sky rd Chip Seal Prep**
dark sky crackfill completed and ready to chip sealed.
airport needs shouldered and some photmix patch.
- 16 McNeil Townsite/Frontier/Prince rd Chip Seal Prep**
pothole repairs completes on frinteier and prince.
- 20 Apache Pass Head Wall Repair/Hot Mix**
rip rap moved and built back up, sand base down in first wash.
- 22 Belle Ranch Chip Seal Prep**
6 sections hotmix complete.