



CELEBRATION POINTE CONSTRUCTION AND CERTIFICATION SCHEDULE ST. LUCIE COUNTY, FL

6/27/2017

ID	Task Name	Duration	Predecessors	Start	Finish	Apr 23, '17	May 7, '17	May 21, '17	Jun 4, '17	Jun 18, '17	Jul 2, '17	Jul 16, '17	Jul 30, '17	Aug 13, '17	Aug 27, '17	Sep 10, '17	Sep 24, '17
						T S W	S T M F	T S W	S T M F	T S W	S T M F	T S W	S T M F	T S W	S T M F	T S W	S T M F
1	Construction Phase 1	0 days		Wed 6/28/17	Wed 6/28/17												
2	Bidding of Offsite Improvements	0 days		Fri 7/7/17	Fri 7/7/17						◆ 7/7						
3	Award of Contract and Notice to Proceed	1 day		Fri 7/14/17	Fri 7/14/17												
4	Substantial Completion of Repairs associated with County Approval	1 mon 3		Mon 7/17/17	Fri 8/11/17												
5	Lift station #3 Start-up	1 day 4		Mon 8/14/17	Mon 8/14/17												
6	Lift station #3 Dedication to FPUA	1 wk 5		Tue 8/15/17	Mon 8/21/17												
7	Bidding of Onsite Improvements	0 days		Mon 7/3/17	Mon 7/3/17						◆ 7/3						
8	Award of Contract and Notice to Proceed	1 day		Fri 7/14/17	Fri 7/14/17												
9	Substantial Completion of Onsite Improvements	1 mon 8		Mon 7/17/17	Fri 8/11/17												
10	As-built Survey	35 days		Fri 6/23/17	Thu 8/10/17												
11	Offsite as-built of Paving and Grading Improvements	2 wks		Fri 6/23/17	Thu 7/6/17												
12	Onsite As-built of Paving and Grading Improvements	2 wks 11		Mon 7/10/17	Fri 7/21/17												
13	As built of Utility Crossings for NSLWMD and recording of Easements	4 days 12		Mon 7/24/17	Thu 7/27/17												
14	Provide Sketch and legal for LS #3 Phase 1 Gravity Sewer and Potable water system.	2 wks 13		Fri 7/28/17	Thu 8/10/17												
15	Final Inspection And Certification	40 days		Mon 7/24/17	Fri 9/15/17												
16	Final Walk-thru and Inspection by Engineer of Record	2 days 9,11,12,4		Mon 8/14/17	Tue 8/15/17												
17	Submittal of Certification Package to St. Lucie County, FPUA, and NSLWMD	1 wk 16		Wed 8/16/17	Tue 8/22/17												
18	Review of Certification package and inspection by St Lucie County, FPUA and NSLWMD	1 mon 12,11		Mon 7/24/17	Fri 8/18/17												
19	Acceptance of Certification by St. Lucie County, FPUA, and NSLWMD	1 mon 18		Mon 8/21/17	Fri 9/15/17												

Project: TaskOrder#6Schedule2012_B Date: Thu 6/29/17	Task █ Critical Task █ Milestone ◆ Summary ▬ Rolled Up Task ▬	Rolled Up Critical Task █ Rolled Up Milestone ◆ Rolled Up Progress ▬ Split ▬ External Tasks ▬	Project Summary ▬ Group By Summary ▬ Inactive Milestone ▬ Inactive Summary ▬ Manual Task ▬	Duration-only ▬ Manual Summary Rollup ▬ Manual Summary ▬ Start-only ▬ Finish-only ▬	External Tasks ▬ External Milestone ◆ Progress ▬ Deadline ▬	◆ ▬ ▬ ▬ ▬
---	---	---	---	--	--	--