

## Island Water Reclamation Facility Relocation Phasing

- Phase 1 Funding & Engineering 1 Year**
- A. Identify Funding
  - B. Update MWRF Engineering & Cost
  - C. Conveyance Engineering & Cost
  - D. Major & Minor Lift Station Engineering & Cost
  - E. Investigate IWRF Site for Contamination
- Phase 2 Permitting .5 Year**
- A. Permitting
  - B. Property Acquisition (24" FM, S Jenkins)
- Phase 3 Conveyance Construction 1 Year (Concurrent)**
- A. Orange Ave. 16" FM\*
  - B. Downtown 16" FM
  - C. Jenkins Rd. 24" FM
- Phase 4 MWRF Construction 2 Years (Concurrent)**
- A. 10 MGD MWRF Construction
- Phase 5 Lift Station Reconfiguration 1 Year (Concurrent)**
- A. LS E
  - B. LS A
  - C. IWRF LS
- Phase 6 Both IWRF & MWRF 1 Year**
- A. Reverse Flow One Corridor at a Time
  - B. System Testing
  - C. Reconfigure Minor Lift Stations
  - D. Other System Improvements
- Phase 3 1 Year**
- A. Demolish IWRF
  - B. Site Remediation

\*Improvement needed for existing system, likely done in advance of MWRF