

Old St. Anastasia Exterior Restoration
 Fort Pierce, FL

C. Code	Activity Name	Duration (Days)	Start Date	% Complete	Finish Date	Predecessors	Successors	Oct 2023				Nov 2023				Dec 2023				Jan 2024			
								8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	
1																							
2	IMR Preliminary Schedule:																						
3																							
4	Assumed Fully executed agreement	0.00	10/16/23	0%	10/16/23		7SS																
5																							
6	Phase 1:																						
7	Develop work plan	5.00	10/17/23	0%	10/23/23	4SS	8																
8	Conduct documentary research	10.00	10/24/23	0%	11/6/23	7	9																
9	Site visit to document building and evaluate conditions	12.00	11/7/23	0%	11/22/23	8	10, 14																
10	Prepare preservation plan	25.00	11/23/23	0%	12/27/23	9	11																
11	Review of plan by City and SHPO	10.00	12/28/23	0%	1/10/24	10	15																
12																							
13	Phase 2:																						
14	Lead time for stone	60.00	12/20/23	0%	3/12/24	9	19FF																
15	Mobilization and job setup	5.00	1/11/24	0%	1/17/24	11	16																
16	Cleaning	5.00	1/18/24	0%	1/24/24	15	17																
17	Tuckpointing	30.00	1/25/24	0%	3/6/24	16	18																
18	Brick work	15.00	3/7/24	0%	3/27/24	17	19																
19	Stone work	35.00	3/28/24	0%	5/15/24	14FF, 18	20, 24																
20	Paint stripping	12.00	5/16/24	0%	5/31/24	19	22																
21	Apply water repellent	5.00	6/13/24	0%	6/19/24	22	23, 24																
22	Painting	8.00	6/3/24	0%	6/12/24	20	21																
23	Replace window panes	5.00	6/20/24	0%	6/26/24	21	24																
24	Substantial completion	0.00	6/26/24	0%	6/26/24	19, 21, 23	25SS																
25	Punchlist and demobilize	20.00	6/27/24	0%	7/24/24	24SS	26																
26	Final completion	0.00	7/24/24	0%	7/24/24	25																	
27																							
28	Exclusions: Non-working days or additional work. Provisions for cold weather working days.																						
29	Red lin indicates critical path.																						
								8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	

Old St. Anastasia Exterior Restoration
 Fort Pierce, FL

C. Code	Activity Name	Duration (Days)	Start Date	% Complete	Finish Date	Predecessors	Successors	May 2024				Jun 2024				Jul 2024				
								5	12	19	26	2	9	16	23	30	7	14	21	28
1																				
2	IMR Preliminary Schedule:																			
3																				
4	Assumed Fully executed agreement	0.00	10/16/23	0%	10/16/23		7SS													
5																				
6	Phase 1:																			
7	Develop work plan	5.00	10/17/23	0%	10/23/23	4SS	8													
8	Conduct documentary research	10.00	10/24/23	0%	11/6/23	7	9													
9	Site visit to document building and evaluate conditions	12.00	11/7/23	0%	11/22/23	8	10, 14													
10	Prepare preservation plan	25.00	11/23/23	0%	12/27/23	9	11													
11	Review of plan by City and SHPO	10.00	12/28/23	0%	1/10/24	10	15													
12																				
13	Phase 2:																			
14	Lead time for stone	60.00	12/20/23	0%	3/12/24	9	19FF													
15	Mobilization and job setup	5.00	1/11/24	0%	1/17/24	11	16													
16	Cleaning	5.00	1/18/24	0%	1/24/24	15	17													
17	Tuckpointing	30.00	1/25/24	0%	3/6/24	16	18													
18	Brick work	15.00	3/7/24	0%	3/27/24	17	19													
19	Stone work	35.00	3/28/24	0%	5/15/24	14FF, 18	20, 24													
20	Paint stripping	12.00	5/16/24	0%	5/31/24	19	22													
21	Apply water repellent	5.00	6/13/24	0%	6/19/24	22	23, 24													
22	Painting	8.00	6/3/24	0%	6/12/24	20	21													
23	Replace window panes	5.00	6/20/24	0%	6/26/24	21	24													
24	Substantial completion	0.00	6/26/24	0%	6/26/24	19, 21, 23	25SS													
25	Punchlist and demobilize	20.00	6/27/24	0%	7/24/24	24SS	26													
26	Final completion	0.00	7/24/24	0%	7/24/24	25														
27																				
28	Exclusions: Non-working days or additional work. Provisions for cold weather working days.																			
29	Red lin indicates critical path.																			
								5	12	19	26	2	9	16	23	30	7	14	21	28