

TEDSI INFRASTRUCTURE GROUP
Consulting Engineers

1201 East Expressway 83
 Mission, Texas 78572
 956-424-7898 (Phone)
 956-424-7022 (Fax)



INVOICE

Mr. Joseph Palacios
 Hidalgo County Precinct No. 1
 1902 Joe Stephens Ave.
 Weslaco, Texas 78596

Invoice Date: August 10, 2009
 TEDSI Invoice No.: 299407
 TEDSI Project No.: 2009-1032-01
 Invoice Period: July 1 thru July 31, 2009

Mile 6W

Contract No. C-08-227-02-09
 Work Authorization No. 1
 PO#: 617534

Original Contract Amount	Adjusted Contract Amount	Adjusted Contract Amount Remaining
\$1,906,248.18	\$1,817,940.03	\$1,368,371.62


Task	Fee	% Complete		Amount	
		This Period	To Date	This Period	To Date
Schematic Design (SD)	\$ 256,884.54	15.00%	75.00%	\$ 38,532.69	\$ 192,663.41
Right-of-Way (ROW)	\$ 302,500.00	0.00%	5.00%	\$ -	\$ 15,125.00
Design Field Survey (DFS)	\$ 278,200.00	60.00%	65.00%	\$166,920.00	\$ 180,830.00
Environmental (ENV)	\$ 115,000.00	23.00%	53.00%	\$ 26,450.00	\$ 60,950.00
Plans, Specs & Est. (PS&E)	\$ 865,355.49	0.00%	0.00%	\$ -	\$ -
Subtotal	\$1,817,940.03	12.76%	24.73%	\$231,902.69	\$ 449,568.41


TOTAL FEE EARNED:	\$	449,568.41
LESS PREVIOUSLY INVOICED:	\$	217,665.72
TOTAL AMOUNT DUE THIS INVOICE:	\$	231,902.69


 Airnee Schroller, P. E.
 Project Manager

INVOICE RECEIVED BY
 Noe Montero 8/26/09
 GOODS RECEIVED BY:
 Noe Montero 8/26/09

9-1315-431-00-121-039.0-731 NW

 TEDSI INFRASTRUCTURE GROUP Consulting Engineers 1201 East Expressway R3 • Mission, Texas 78572 Tel: (956) 424-7898 Fax: (956) 424-7022		<h1>Project Status Report</h1>	
PROJECT: Mile 6 West		TEDSI JOB NO.: 2009-1032-01	
CLIENT: Hidalgo County			
SUBJECT: Project Status Report			
FROM: Aimee R. Schroller, P.E.		DATE: 8-10-09	
DISTRIBUTION: Mile 6 West Road Mile 9 North to SH 107 Progress Report August 10, 2009			
<ol style="list-style-type: none"> 1) Schematic Development is ongoing. <ol style="list-style-type: none"> a) Parcels are identified that require ROW acquisition. <ol style="list-style-type: none"> i) Amounts to be acquired have been documented per parcel. b) Utility crossings are noted. c) Ditch profiles have been developed and are shown on schematic. 2) Hydrology & Hydraulics <ol style="list-style-type: none"> a) Preliminary small drainage areas have been determined for the road side ditches b) Completed hydrologic delineation and determined time of concentration and runoff for small drainage areas. c) Preliminary ditch profiles have been created and cross-sections developed. d) HEC-RAS model for each roadside ditch have been created and problem areas identified. e) Preliminary Hydrology and Hydraulic Report is being finalized. 3) Utility coordination is ongoing 4) Coordination with drainage/irrigation districts is ongoing <ol style="list-style-type: none"> a) Coordination with the Hidalgo and Cameron County Irrigation District #9 has included discussing conceptual plan for improvements to irrigation crossings as shown on schematic. 5) Environmental is ongoing. <ol style="list-style-type: none"> a) Environmental document nearing completion. 6) Design Field Survey – <ol style="list-style-type: none"> a) Topographic survey in progress b) Preliminary files provided to TEDSI for review. 7) ROW Survey – <ol style="list-style-type: none"> a) Incorporated new survey and reviewing impacts. 8) Coordination with TxDOT ongoing. 9) CD provided with project backup. 			



 Aimee R. Schroller, P.E.

**SYLVIA S. HANDY
COUNTY COMMISSIONER, PCT. 1**

(956) 968-8733 FAX(956) 973-7804
1902 JOE STEPHENS AVE.
Weslaco, Texas 78596

FAX COVERSHEET

To: Purchasing Dept **From:** Noe Montez 

Attn: Vangie

Fax: **Pages:** 3

Phone: **Date:** 8/26/09

Re: **CC:**

Urgent For Review Please Comment Please Reply Please Recycle

• Comments

Please place the following inv#299407 from Tedsi Infrastructure on the next CC for approval for payment.

Thanks

Noe Montez

NOTICE OF CONFIDENTIALITY

THE INFORMATION CONTAINED IN THIS FACSIMILE MESSAGE IS LEGALLY PRIVILEGED AND CONFIDENTIAL INFORMATION INTENDED ONLY FOR THE USE OF THE INDIVIDUAL OR ENTITY NAMED ABOVE. IF THE READER OF THIS MESSAGE IS NOT THE INTENDED RECIPIENT, YOU ARE HEREBY NOTIFIED THAT ANY DISSEMINATION, DISTRIBUTION OR COPY OF THIS TELECOPY IS STRICTLY PROHIBITED. IF YOU HAVE RECEIVED THIS TELECOPY IN ERROR, PLEASE IMMEDIATELY NOTIFY US BY TELEPHONE AND RETURN THIS MESSAGE TO US AT THE ABOVE ADDRESS VIA THE UNITED STATES POSTAL SERVICE. THANK YOU.