



Invoice

Date	Invoice #
2/14/2006	05M252-3

Millennium Engineers Group, Inc.
 PO Box 4569
 Edinburg, Texas 78540-4569

Bill To
Hidalgo County Precinct No. 2-BCAP Commissioner Hector Palacios 301 E. State St. Pharr, Texas 78577

C-CAP-05-013-06-01

6/05-12/06

DIRECT PAYMENT REF. P.O.# 563981
CLAIMS AI-23393 10/19/10
0-1200-431-00-122-006-0-339 → \$160.84
 SOUTH TOWER ESTATES SANTA CLARA

Terms	Due Date	MEG Project
	3/16/2006	05M252-TowerSantClaraCSJ502053521PO563981

Description	Qty	Rate	Amount
Field Density Test (Nuclear)	3	18.00	54.00
Vehicle Trip Charge	25	0.38	9.50
Administrative/ Clerical	0.5	40.00	20.00
Technician Soils	2	38.67	77.34

We thank you for your prompt payment. Please remit to the above address.	Total \$160.84
--	-----------------------

Phone #	Fax #
(956) 383-8522	(956) 383-0295

Payments/Credits	\$0.00
Balance Due	\$160.84

Make all checks payable to Millennium Engineers Group, Inc.



Engineering, Geotechnical & Construction Materials Testing and Inspection: Pavement Engineering

Field Density Test Report

Project Description: South Tower Subdivision (Santa Clara) **Report Number:** 05M252-3-1
Client: Hidalgo County Pct. 2 **Date Tested:** 02-08-06
Engineer: R. Gutierrez Engineering **Date Reported:** 02-09-06
Architect: N/A **Material Description:** Limed Caliche
Contractor: D.M. Roth Excavating **Area Tested:** Roadway Curb and Gutter

Mat'l No.	Material	Required %Proctor	Required Moisture Content Range	Optimum % Moist.	Optimum Density, Lb/Cf	Required Depth
1	Limed Caliche	95%	-2 + 3	13.1	118.7	4"

Test No.	Test Location	Moisture Content		Dry Density		Percent Compaction	Depth (Inch)
1	Santa Clara Station 23 + 00 South Bound Lane	12.4 %		114.5 pcf		98.6%	4"
2	Santa Clara Station 27 + 50 South Bound Lane	16.0 %		113.8 pcf		95.9%	4"
3	Santa Clara Station 32 + 00 South Bound Lane	14.7 %		113.5 pcf		95.6%	4"

Remarks: Test results are in general compliance with the project specifications except as noted.
Field testing done in general accordance with ASTM D 2922 and ASTM D 3017.

Personnel Notified: _____


 Raul Palma, Senior Materials Engineer