



IOC
Company L.L.C.

9312 E. Curve Road, Edinburg, Texas 78542
956.380.2897 Office / 956.380.4085 Fax

Date: July 6, 2016

Mr. Ricardo Gallaga, P.E.
Project Engineer/Manager
L & G Engineering

RE: Added Scope – Time Request
 Project Name: Hidalgo County, Mile 2 North Rd
 CSJ: 0921-02-323
 County: Hidalgo


Mr. Gallaga,

For the above referenced project, IOC Company, LLC would like to request additional time be added to the contract to complete the added scope of work. As you know there will be items added to the contract that will require additional planning and execution. IOC Company, LLC is requesting 37 days be added to complete these items. Once all items are agreed upon and approved IOC Company, LLC will revise current cpm schedule to include added scope. We have calculated day for each item as illustrated below.

1. Roadwork West of La Homa – 10 days
2. Striping West of La Homa – 1 day
3. Larger Radius NEC of La Homa & 2 Mile – 1 day
4. Driveway Gates on Mile 2 (2ea) – 5 days
5. Retaining Walls – 5 days
6. Revised Handicap Ramps and C&G – 4 days
7. Driveway Removals – 1 day
8. Mailboxes – 2 days
9. Con2-MH and roadwork – 8 days

Note this may change once item quantities and/or sequence of work plan is finalized. Should you have any questions or need any additional information, please contact our office at 956.380.2897. Thank you.

Respectfully,



Sky Cummings
Project Manager
IOC Company, LLC