

Contract Statement

Contractor	Bearkat Construction
Date	2/16/2017
Project Name	Hidalgo Cty. Pct 1 Mile 9 Project
Date Work Began	10/25/2016

MONTH	DATE OR DAYS	WORKING DAYS CHARGED	Days Credited and Reasons for
January	13	1	Flexbase, Geo Grid
January	14	1	No work
January	15	1	No work
January	16	1	Flexbase, Geo Grid
January	17	1	Flexbase, Geo Grid
January	18	0	Rain Day
January	19	0	Rain Day
January	20	0	Rain Day
January	21	0	No work
January	22	0	No work
January	23	1	Flexbase, Geo Grid
January	24	1	Flexbase, Geo Grid
January	25	1	Flexbase, Geo Grid
January	26	1	Flexbase, Geo Grid, Paving
January	27	0	Rain Day
January	28	0	No work
January	29	0	No work
January	30	1	Flexbase, Geo Grid, Paving
January	31	1	Flexbase, Geo Grid, Paving
Total Working Days		11	



Javier Hernandez

Contract Time Statement

Contractor	Bearkat Construction
Date	2/16/2017
Project Name	Hidalgo Cty. Pct 1 Mile 9 Project
Date Work Began	10/25/2016

MONTH	DATE OR DAYS	WORKING DAYS CHARGED	Days Credited and Reasons for
February	1	1	Flexbase
February	2	1	Flexbase
February	3	0	Rain Day
February	4	0	No work
February	5	0	No work
February	6	1	Flexbase
February	7	1	Flexbase
February	8	1	Flexbase
February	9	1	Flexbase
February	10	1	Asphalt, Paving
February	11	0	No work
February	12	0	No work
February	13	1	Asphalt, Paving
February	14	1	Asphalt, Paving
Total Working Days		9	



Javier Hernandez