

Zimbra

maria.mayorga@co.hidalgo.tx.us

Invoice R027613 for JR Milo Ponce Park Recreational Facility Improvements

From : Norma Salazar <NSALAZAR@rkci.com>
Subject : Invoice R027613 for JR Milo Ponce Park Recreational Facility Improvements
To : maria mayorga <maria.mayorga@co.hidalgo.tx.us>

Mon, Jan 08, 2018 09:39 AM

7 attachments



Good morning Lulu,

I hope this message finds you well.

Enclosed please find an electronic copy of Invoice R027613 for services performed for the Milo Ponce Park project. Let me know if you need the originals sent to you as well.

If for any reason you have comments or questions, feel free to contact me.

Have a wonderful day!

Regards,

NORMA E. SALAZAR
BUSINESS MANAGER



Raba Kistner Consultants, Inc. • 800 East Hackberry • McAllen, TX 78501
P 956.682.5332 • F 956.682.5487 • C 956.239.4577 • nsalazar@rkci.com



***Purpose:** To provide professional consulting services with passion and integrity, to help build a better world for our employees, their families, our clients, and the communities we serve.*

***Quality:** Raba Kistner, Inc. is committed to delivering our services right, the first time, on time, every time.*

TBPE Firm F-3257

This electronic communication and its attachments contain confidential information. They are forwarded to you without passing through our standard review process. Design data and recommendations included herein should not be used for final design. If you have received this information in error, please notify the sender immediately.




image003.jpg
810 B




image004.jpg
873 B



image005.jpg
1,005 B




image006.jpg
816 B



image007.jpg
861 B



image008.jpg
3 KB

 **AMD17-070-00 R027613 12-22-2017.pdf**
2 MB



INVOICE # :R027613 Revised

BILLING DATE :
12/22/2017

PROJECT :
AMD1707000 A11563
JR "Milo" Ponce Park - Recreational
Hidalgo County Precinct 4

RK PROJECT MANAGER: JORGE L PEREZ
CLIENT PHONE: 956-292-7000

PROJECT ACCOUNTS RECEIVABLE SUMMARY

Amount Due This Invoice	\$ 4,583.15
Total of Previous Invoices - Currently Unpaid	<u>463.10</u>
Total Due And Payable	\$ 5,046.25

* Invoices are submitted monthly and are due on receipt. * Carrying charges may be assessed on invoices unpaid beyond 30 days from billing date.

AP Dec-17

PLEASE PAY FROM THIS INVOICE.

VISIT OUR WEBSITE AT:
www.rkci.com

INVOICE

INVOICE # :R027613 Revised

CONSULTANTS * ENVIRONMENTAL * FACILITIES * INFRASTRUCTURE

BILLING DATE :
12/22/2017

PROJECT :
AMD1707000
JR "Milo" Ponce Park - Recreational

CLIENT :
A11563 Hidalgo County Precinct 4



ACH INSTRUCTIONS for RABA KISTNER, Inc.
Bank: JP Morgan Chase Bank, NA
ABA: 111000614 (domestic)
ACCOUNT: 1821317326
EMAIL: ar@rkci.com

Commissioner Joseph Palacios
Hidalgo County Precinct 4
1051 N. Doolittle Road
Edinburg, TX 78542

REMITTANCE ADDRESS:
RABA KISTNER, INC.
P.O. BOX 971037
DALLAS, TX 75397-1037

PHONE (210) 699-9090

CONSULTING SERVICES

INVOICE SUMMARY INFORMATION

Facility Improvements - Edinburg, Hidalgo County, Texas
Project Administration 10% - RKCI Proposal No. PMD17-098-00
RETMC - Purchase Order No. 770352 - Contract No. C-17-195-07-11

FOR PROFESSIONAL SERVICES RENDERED THROUGH: 12/11/2017

SERVICE DATE	11/03/2017	947.50
SERVICE DATE	11/06/2017	292.75
SERVICE DATE	11/07/2017	128.25
SERVICE DATE	11/10/2017	266.50
SERVICE DATE	11/13/2017	128.25
SERVICE DATE	11/16/2017	199.00
SERVICE DATE	11/17/2017	243.50
SERVICE DATE	11/20/2017	756.75
SERVICE DATE	11/21/2017	128.25
SERVICE DATE	11/24/2017	371.50
SERVICE DATE	11/27/2017	128.25
SERVICE DATE	11/28/2017	243.50
SERVICE DATE	12/01/2017	332.50
SERVICE DATE	12/11/2017	416.65

AMOUNT DUE THIS INVOICE ** 4,583.15

THIS IS AN INTERIM INVOICE UNLESS OTHERWISE NOTED

* Invoices are submitted monthly and are due on receipt. * Carrying charges may be assessed on invoices unpaid beyond 30 days from billing date.

AP Dec-17

PLEASE PAY FROM THIS INVOICE.



INVOICE # :R027613 Revised

BILLING DATE : 12/22/2017 PROJECT : AMD1707000 A11563 JR "Milo" Ponce Park - Recreational Hidalgo County Precinct 4

SALARY / EXPENSE DETAILED BACKUP

Table with 5 columns: DESCRIPTION, REMARKS, QUANTITY, RATE, AMOUNT. Rows include various testing and earthwork items with their respective quantities and rates, ending with subtotal rows for each date group.

* Invoices are submitted monthly and are due on receipt. * Carrying charges may be assessed on invoices unpaid beyond 30 days from billing date.



INVOICE # :R027613 Revised

BILLING DATE :
12/22/2017

PROJECT :
AMD1707000 A11563
JR "Milo" Ponce Park - Recreational
Hidalgo County Precinct 4

SALARY / EXPENSE DETAILED BACKUP

DESCRIPTION	REMARKS	QUANTITY	RATE	AMOUNT
VEHICLE TRAVEL CHARGE	M17-014679 5RT02	1.00	49.500	49.50
CMT FIELD & LABORATORY TESTING AIR CONTENT	M17-014679 5QBT0	1.00	30.750	30.75
CMT FIELD & LABORATORY TESTING SAMPLING TIME	M17-014679 5QT00	2.00	52.500	105.00
			SUBTOTAL	266.50
11/13/2017: EARTHWORK: BUILDING PAD AND UTILITY LINES ON BUILDING PAD				
CMT FIELD & LABORATORY TESTING VEHICLE TRAVEL CHARGE	M17-014679 5RT02	1.00	49.500	49.50
CMT FIELD & LABORATORY TESTING TECH TIME CASTING PICK UP SPEC	M17-014679 5Q055	1.50	52.500	78.75
			SUBTOTAL	128.25
11/16/2017: EARTHWORK: BUILDING PAD AND UTILITY LINES ON BUILDING PAD				
CMT FIELD & LABORATORY TESTING PROOF ROLLING OBSERVATION	M17-014739 5QT04	2.00	52.500	105.00
CMT FIELD & LABORATORY TESTING VEHICLE TRAVEL CHARGE	M17-014739 5RT02	1.00	49.500	49.50
CMT FIELD & LABORATORY TESTING FIELD NUCLEAR DENSITY TEST	M17-014738 5Q0M0	2.00	22.250	44.50
			SUBTOTAL	199.00
11/17/2017:EARTHWORK: BUILDING PAD AND UTILITY LINES ON BUILDING PAD				
CMT FIELD & LABORATORY TESTING VEHICLE TRAVEL CHARGE	M17-014777 5RT02	1.00	49.500	49.50
CMT FIELD & LABORATORY TESTING FIELD NUCLEAR DENSITY TEST	M17-014777 5Q0M0	4.00	22.250	89.00
CMT FIELD & LABORATORY TESTING SAMPLING TIME	M17-014777 5QT00	2.00	52.500	105.00
			SUBTOTAL	243.50
11/20/2017: CONCRETE: CIVIL (SIDEWALK AND PAVEMENT)				
CMT FIELD & LABORATORY TESTING ATTERBERG LIMIT	M17-014787 5VRBG	1.00	89.750	89.75
CMT FIELD & LABORATORY TESTING MOISTURE DENSITY RELATIONSHIP	M17-014787 5VRSF	1.00	246.000	246.00
CMT FIELD & LABORATORY TESTING VEHICLE TRAVEL CHARGE	M17-014787 5RT02	1.00	49.500	49.50

* Invoices are submitted monthly and are due on receipt. * Carrying charges may be assessed on invoices unpaid beyond 30 days from billing date.



INVOICE # :R027613 Revised

BILLING DATE :
12/22/2017

PROJECT :
AMD1707000 A11563
JR "Milo" Ponce Park - Recreational
Hidalgo County Precinct 4

SALARY / EXPENSE DETAILED BACKUP

DESCRIPTION	REMARKS	QUANTITY	RATE	AMOUNT
CMT FIELD & LABORATORY TESTING				
SAMPLING TIME	M17-014787 5QT00	2.00	52.500	105.00
CMT FIELD & LABORATORY TESTING				
CONCRETE CYLINDER	M17-014796 5QFXE	5.00	16.250	81.25
CMT FIELD & LABORATORY TESTING				
VEHICLE TRAVEL	M17-014796 5RT02	1.00	49.500	49.50
CHARGE				
CMT FIELD & LABORATORY TESTING				
AIR CONTENT	M17-014796 5QBT0	1.00	30.750	30.75
CMT FIELD & LABORATORY TESTING				
SAMPLING TIME	M17-014796 5QT00	2.00	52.500	105.00
			SUBTOTAL	756.75
11/21/2017: CONCRETE: CIVIL (SIDEWALK AND PAVEMENT)				
CMT FIELD & LABORATORY TESTING				
VEHICLE TRAVEL	M17-014796 5RT02	1.00	49.500	49.50
CHARGE				
CMT FIELD & LABORATORY TESTING				
TECH TIME CASTING PICK	M17-014796 5Q055	1.50	52.500	78.75
UP SPEC				
			SUBTOTAL	128.25
11/24/2017: CONCRETE: CIVIL (SIDEWALK AND PAVEMENT)				
CMT FIELD & LABORATORY TESTING				
CONCRETE CYLINDER	M17-014850 5QFXE	5.00	16.250	81.25
CMT FIELD & LABORATORY TESTING				
VEHICLE TRAVEL	M17-014850 5RT02	1.00	49.500	49.50
CHARGE				
CMT FIELD & LABORATORY TESTING				
AIR CONTENT	M17-014850 5QBT0	1.00	30.750	30.75
CMT FIELD & LABORATORY TESTING				
SAMPLING TIME	M17-014850 5QT00	4.00	52.500	210.00
			SUBTOTAL	371.50
11/27/2017: CONCRETE: CIVIL (SIDEWALK AND PAVEMENT)				
CMT FIELD & LABORATORY TESTING				
VEHICLE TRAVEL	M17-014850 5RT02	1.00	49.500	49.50
CHARGE				
CMT FIELD & LABORATORY TESTING				
TECH TIME CASTING PICK	M17-014850 5Q055	1.50	52.500	78.75
UP SPEC				
			SUBTOTAL	128.25
11/28/2017: EARTHWORK: BUILDING PAD AND UTILITY LINES ON BUILDING PAD				
CMT FIELD & LABORATORY TESTING				
VEHICLE TRAVEL	M17-014893 5RT02	1.00	49.500	49.50
CHARGE				
CMT FIELD & LABORATORY TESTING				
FIELD NUCLEAR DENSITY	M17-014893 5Q0M0	4.00	22.250	89.00
TEST				

* Invoices are submitted monthly and are due on receipt. * Carrying charges may be assessed on invoices unpaid beyond 30 days from billing date.



INVOICE # :R027613 Revised

BILLING DATE :
12/22/2017

PROJECT :
AMD1707000 A11563
JR "Milo" Ponce Park - Recreational
Hidalgo County Precinct 4

SALARY / EXPENSE DETAILED BACKUP

DESCRIPTION	REMARKS	QUANTITY	RATE	AMOUNT
CMT FIELD & LABORATORY TESTING SAMPLING TIME	M17-014893 5QT00	2.00	52.500	105.00
			SUBTOTAL	243.50
12/01/2017: EARTHWORK: CIVIL (PARKING LOT AND UTILITY LINES)				
CMT FIELD & LABORATORY TESTING VEHICLE TRAVEL CHARGE	M17-014956 5RT02	1.00	49.500	49.50
CMT FIELD & LABORATORY TESTING FIELD NUCLEAR DENSITY TEST	M17-014956 5Q0M0	4.00	22.250	89.00
CMT FIELD & LABORATORY TESTING SAMPLING TIME	M17-014956 5QT00	2.00	52.500	105.00
CMT FIELD & LABORATORY TESTING FIELD NUCLEAR DENSITY TEST	M17-014957 5Q0M0	4.00	22.250	89.00
			SUBTOTAL	332.50
12/11/2017				
CMT FIELD & LABORATORY TESTING TECHNICAL REVIEW & ADMIN	10%	416.65	1.000	416.65
			SUBTOTAL	416.65
			** TOTAL PROJECT AMD1707000	4,583.15

* Invoices are submitted monthly and are due on receipt. * Carrying charges may be assessed on invoices unpaid beyond 30 days from billing date.

LABORATORY TESTING REPORT

Moisture-Density Relationship, Atterberg Limits, and Sieve Analysis



Raba Kistner Consultants Inc.
800 East Hackberry
McAllen, Texas 78501
(956) 682-5332 • FAX(956) 682-5487
www.rkci.com
TBPE Firm F-3257

ATTN.: COMMISSIONER JOSEPH PALACIOS
TO: HIDALGO COUNTY PRECINCT 4
1051 N DOOLITTLE ROAD
EDINBURG, TX 78542

PROJECT NO.: AMD17-070-00
SAMPLE DATE: 11/03/2017
ASSIGNMENT NO.: M17-014580
REPORT VERSION: A
TECHNICIAN: VICTOR SALINAS

PROJECT:JR "Milo" Ponce Park - Recreational Facility Improvements - Edinburg, Hidalgo County, Texas

A sample of the following material was obtained by RKCI for laboratory testing : Light Brown Caliche w/Gravel. This material was obtained from the following location : Stockpiled Material Along the East Side of New Restroom Building Pad. The Source of This Material is The Terra Firma Materials Pit.
This material was obtained from The Project site and is intended for use as Fill Material.

Moisture-Density Relationship Test, ASTM D 698 Method C <i>(The Proctor curve is available upon request.)</i>		
Maximum Dry Density, (pcf):	124.0	
Optimum Moisture Content, (%):	10.2	Tested By: OSCAR CRUZ
Atterberg Limits, TEX-104-E, TEX-105-E, TEX-106-E		Specification Limits
Liquid Limit (LL):	33	
Plastic Limit (PL):	21	
Plasticity Index (PI):	12	Max.: 15
Tested By: ROMMEL PINERA JR		
Sieve Analysis, TEX-110-E		TxDOT Grade 4
Sieve No.	Cumulative % Retained	Specification Limits
2"	0	0 - 0
1/2"	30	20 - 60
No. 4	48	40 - 75
No. 40	73	70 - 90
Tested By: JUAN P FERNANDEZ		

The maximum dry density and optimum moisture content have been corrected using the procedure outlined in ASTM D 4718, "Correction of Unit Weight and Water Content for Soils Containing Oversize Particles".

NOTICE: Raba Kistner Consultants, Inc. considers the data and information contained in this report to be proprietary. This information is intended only for the use of the recipient(s) named herein. Test results presented herein relate only to those items tested. This document and any information contained herein shall not be disclosed and shall not be duplicated or used in whole or in part for any purpose other than to validate test results without written approval from Raba Kistner Consultants, Inc.

COPIES TO: Above (1)

RABA KISTNER CONSULTANTS, INC.

Katrin M. Leonard

BY: _____
11/16/2017



LABORATORY TESTING REPORT

Moisture-Density Relationship, Atterberg Limits, and Minus No. 200 Determination

ATTN.: COMMISSIONER JOSEPH PALACIOS
 TO: HIDALGO COUNTY PRECINCT 4
 1051 N DOOLITTLE ROAD
 EDINBURG, TX 78542



Raba Kistner Consultants Inc.
 800 East Hackberry
 McAllen, Texas 78501
 (956) 682-5332 • FAX(956) 682-5487
 www.rkci.com
 TBPE Firm F-3257

PROJECT NO.: AMD17-070-00
 SAMPLE DATE: 11/03/2017
 ASSIGNMENT NO.: M17-014581
 REPORT VERSION: A
 TECHNICIAN: VICTOR SALINAS

PROJECT: JR "Milo" Ponce Park - Recreational Facility Improvements - Edinburg, Hidalgo County, Texas

A sample of the following material was obtained by RKCI for laboratory testing : Brown Clayey Sand (Prepared Subgrade Material). This material was obtained from the following location: Approximate Center of Restroom Pad.

This material was obtained from The Project Site and is intended for use as Prepared Subgrade Material.

On the basis of the testing conducted and in general accordance with ASTM D 2487: Unified Soil Classification System, the material is classified as SC

Moisture-Density Relationship Test, ASTM D 698 Method A	
Maximum Dry Density, (pcf)	115.1
Optimum Moisture Content, (%)	13.0

The Proctor curve is available upon request. Tested By: OSCAR CRUZ

Finer Than No. 200 Sieve Determination, ASTM D 1140	
Finer Than No. 200 Sieve, (%)	34.3

Tested By: JUAN P FERNANDEZ

Atterberg Limits, ASTM D 4318 Method B	
Average Liquid Limit	32
Average Plastic Limit	16
Average Plasticity Index	16

NOTICE: Raba Kistner Consultants, Inc. considers the data and information contained in this report to be proprietary. This information is intended only for the use of the recipient(s) named herein. Test results presented herein relate only to those items tested. This document and any information contained herein shall not be disclosed and shall not be duplicated or used in whole or in part for any purpose other than to validate test results without written approval from Raba Kistner Consultants, Inc.

COPIES TO: Above (1)

RABA KISTNER CONSULTANTS, INC.

Katrin M. Leonard



BY: _____
 11/14/2017



Updated By: EO 11/14/2017 8:38:14AM

Austin • Brownsville • Dallas • Houston • McAllen • Mexico • New Braunfels • Salt Lake City • San Antonio



Norma Salazar

From: Maria Mayorga <maria.mayorga@co.hidalgo.tx.us>
Sent: Wednesday, November 01, 2017 4:24 PM
To: Jorge Perez
Cc: Roxxie Mann; Miles Bullion; jvrvento@aol.com; Steven Cruz
Subject: Fwd: Milo PONCE

Importance: High

Good Afternoon,

The contractor has requested for a proctor to be picked up at the site for the restroom subgrade material for Friday morning at 9:00 am.
Should you have any questions, please let me know, thank you.

Respectfully,

Lulu Mayorga, CPM
Executive Assistant
Hidalgo County Precinct #4
Ph: 956- 292-7000 Ext. 4026
Fax:956-381-5905
maria.mayorga@co.hidalgo.tx.us

From: "Roxxie Mann" <rMann@Halff.com>
To: "Maria Mayorga" <maria.mayorga@co.hidalgo.tx.us>
Cc: "Miles Bullion" <mBullion@Halff.com>, "Trey Murray" <TMurray@Halff.com>
Sent: Wednesday, November 1, 2017 1:37:15 PM
Subject: RE: Milo PONCE

Verified with the contractor and he requested Friday morning at 9:00 am.

Roxxie Mann, EIT
Graduate Civil Engineer

O: (956) 445-5227

HALFF ASSOCIATES, INC.
5000 West Military, Suite 100
McAllen, TX 78503-7446



Halff.com | [Facebook](#) | [Twitter](#) | [LinkedIn](#) | [YouTube](#)

From: Maria Mayorga [mailto:maria.mayorga@co.hidalgo.tx.us]
Sent: Wednesday, November 01, 2017 1:29 PM
To: Mann, Roxxie <rMann@Halff.com>
Cc: Bullion, Miles <mBullion@Halff.com>; Murray, Trey <TMurray@Halff.com>
Subject: Re: Milo PONCE

Do you know what day and time this is for?

Request should be 24 hours before as per the CMT Engineer's contract and I just want to make sure we don't encounter issues.

Respectfully,

Lulu Mayorga, CPM

Executive Assistant
Hidalgo County Precinct #4
Ph: 956- 292-7000 Ext. 4026
Fax:956-381-5905
maria.mayorga@co.hidalgo.tx.us

From: "Roxxie Mann" <rMann@Halff.com>
To: "CPM Lulu Mayorga (maria.mayorga@co.hidalgo.tx.us)" <maria.mayorga@co.hidalgo.tx.us>
Cc: "Miles Bullion" <mBullion@Halff.com>, "Trey Murray" <TMurray@Halff.com>
Sent: Wednesday, November 1, 2017 1:00:30 PM
Subject: FW: Milo PONCE

Good afternoon Lulu,

The contractor has requested for a proctor to be picked up at the site for the restroom subgrade material. Please let me know once this request have been accepted so I can inform the contractor.

Thank you,

Roxie

Roxie Mann, EIT
Graduate Civil Engineer

O: (956) 445-5227

HALFF ASSOCIATES, INC.
5000 West Military, Suite 100
McAllen, TX 78503-7446



[Halff.com](#) | [Facebook](#) | [Twitter](#) | [LinkedIn](#) | [YouTube](#)

From: Javier Vento [<mailto:jvrvento@aol.com>]
Sent: Wednesday, November 01, 2017 12:45 PM
To: Mann, Roxie <rMann@Halff.com>
Subject: RE: Milo PONCE

We just need proctor for subgrade for restroom

Sent from AOL Mobile Mail

From: Mann, Roxie
Sent: Wednesday, November 01, 2017 12:43 PM
To: 'Javier Vento' <jvrvento@aol.com>
Subject: RE: Milo PONCE

Good afternoon Javier

I need to submit request to the client but I need clarification in the below email

From: Mann, Roxxie
Sent: Tuesday, October 31, 2017 11:58 AM
To: 'Javier Vento' <jvrvento@aol.com>
Subject: RE: Milo PONCE

Just to verify on our phone conversation. The request is only for the proctor for the restroom's subgrade material and we're holding on the proctor for the parking lot, correct?

From: Javier Vento [<mailto:jvrvento@aol.com>]
Sent: Tuesday, October 31, 2017 9:31 AM
To: Mann, Roxxie <rMann@Half.com>
Subject: Milo PONCE

Roxy, can Raba pick up a proctor for subgrade on restroom and parking lot

Sent from AOL Mobile Mail

Norma Salazar

From: Maria Mayorga <maria.mayorga@co.hidalgo.tx.us>
Sent: Friday, November 03, 2017 9:32 AM
To: Jorge Perez; Osvaldo Ochoa; Eloy Arredondo
Cc: Roxxie Mann; Trey Murray; Miles Bullion; Nick Perez; Javier Vento
Subject: Fwd: Milo PONCE PARKS

Good Morning,
Please see the following request and if it is possible can these samples be picked up as well, thank you.

Respectfully,

Lulu Mayorga, CPM
Executive Assistant
Hidalgo County Precinct #4
Ph: 956- 292-7000 Ext. 4026
Fax:956-381-5905
maria.mayorga@co.hidalgo.tx.us

From: "Roxxie Mann" <rMann@Halff.com>
To: "CPM Lulu Mayorga (maria.mayorga@co.hidalgo.tx.us)" <maria.mayorga@co.hidalgo.tx.us>
Cc: "Miles Bullion" <mBullion@Halff.com>, "Trey Murray" <TMurray@Halff.com>
Sent: Friday, November 3, 2017 8:57:57 AM
Subject: FW: Milo PONCE PARKS

Good morning Lulu,

Venser just requested that if Raba can also pick up a sample of the caliche that will be used for both restroom and parking lot. Raba is scheduled to do a pick up for a proctor for the subgrade material this morning. The caliche will be on site and it's my understanding that Raba's technician has not routed to the site yet so we were hoping to obtain both samples in one trip.

Thank you,

Roxxie

Roxxie Mann, EIT
Graduate Civil Engineer

O: (956) 445-5227

HALFF ASSOCIATES, INC.
5000 West Military, Suite 100
McAllen, TX 78503-7446



[Halff.com](#) | [Facebook](#) | [Twitter](#) | [LinkedIn](#) | [YouTube](#)

From: Javier Vento [mailto:jvrvento@aol.com]

Sent: Friday, November 03, 2017 8:48 AM

To: Mann, Roxxie <rMann@Halff.com>

Subject: Milo PONCE PARKS

Roxy can Raba also pick up a sample of caliche that's going to be used for restroom and parking lot please

Sent from AOL Mobile Mail

LABORATORY TEST REPORT

Compressive Strength Test



Raba Kistner Consultants Inc.
800 East Hackberry
McAllen, Texas 78501
(956) 682-5332 • FAX(956) 682-5487
www.rkci.com
TBPE Firm F-3257

ATTN.: COMMISSIONER JOSEPH PALACIOS
TO: HIDALGO COUNTY PRECINCT 4
1051 N DOOLITTLE ROAD
EDINBURG, TX 78542


PROJECT NO.: AMD17-070-00
CAST DATE: 11/06/2017
ASSIGNMENT NO.: M17-014608
REPORT VERSION: A
TECHNICIAN: MARCO A RODRIGUEZ

PROJECT: JR "Milo" Ponce Park - Recreational Facility Improvements - Edinburg, Hidalgo County, Texas
PLACEMENT LOCATION: Footing for Bench Located on Pavillion (South Half)

SET INDEX: Set 1 of 1
SUPPLIER: Royal Ready Mix BATCH TIME: 1:35 p.m. AIR CONTENT (%): 1.2
TRUCK NO: 77 SAMPLE TIME: 2:30 p.m. UNIT WEIGHT (pcf): ND
TICKET NO: 030012 SAMPLE TEMP. (°F): 70 FIELD CURED (day): 1
SAMPLED AT (cu yds): 10 AMBIENT TEMP. (°F): 77 SAMPLE TYPE: Concrete Cylinder
DESIGN STR.(psi): 3,000 SLUMP (in.): 6.00 SAMPLE SIZE(in.): 4 x 8
PRODUCT NO.: 3092 WATER ADDED: 0
PLANT NUMBER: Mission

SPECIMEN NUMBER	DATE OF TEST	AGE (days)	LOAD (lbs)	DIAMETER (in)	AREA (in. ²)	STRENGTH (psi)	PERCENT OF DESIGN	FRACTURE TYPE	TESTED BY
6	11/13/2017	7	35,575	4.00	12.57	2,830	94	Type 3	A. Hernandez
7	11/13/2017	7	34,345	4.00	12.57	2,730	91	Type 3	A. Hernandez
8	12/04/2017	28	51,050	4.00	12.57	4,060	135	Type 3	R. Piñera
9	12/04/2017	28	49,845	4.00	12.57	3,970	132	Type 3	R. Piñera
10	12/04/2017	28	49,790	4.00	12.57	3,960	132	Type 3	R. Piñera

NOTE: Some information on this test report provided by others. Testing and reporting was conducted in general accordance with the following applicable A.S.T.M. references: C31, C39, C109, C138, C143, C172, C231, C495, C1019, C1064, and C1231, unless otherwise noted.



REMARKS: Mr. Javier Vento w/ Venser Contractors was notified of field test results. ND-Not Determined; NP-Not Provided; NA-Not Applicable.

NOTICE: Raba Kistner Consultants, Inc. considers the data and information contained in this report to be proprietary. This information is intended only for the use of the recipient(s) named herein. Test results presented herein relate only to those items tested. This document and any information contained herein shall not be disclosed and shall not be duplicated or used in whole or in part for any purpose other than to validate test results without written approval from Raba Kistner Consultants, Inc.

COPIES TO: Above (1)

RABA KISTNER CONSULTANTS, INC.



Updated By: IG 12/4/2017 9:59:48AM

Austin • Brownsville • Dallas • Houston • McAllen • Mexico • New Braunfels • Salt Lake City • San Antonio



Norma Salazar

From: Maria Mayorga <maria.mayorga@co.hidalgo.tx.us>
Sent: Monday, November 06, 2017 1:54 PM
To: Jorge Perez
Cc: Roxxie Mann; Trey Murray; Miles Bullion; Javier Vento; Nick Perez
Subject: Fwd: Milo PONCE PARKS

I apologize I did not see the following request, please schedule as requested.
Thank you!

Respectfully,

Lulu Mayorga, CPM
Executive Assistant
Hidalgo County Precinct #4
Ph: 956- 292-7000 Ext. 4026
Fax:956-381-5905
maria.mayorga@co.hidalgo.tx.us

From: "Roxxie Mann" <rMann@Halff.com>
To: "CPM Lulu Mayorga (maria.mayorga@co.hidalgo.tx.us)" <maria.mayorga@co.hidalgo.tx.us>
Cc: "Trey Murray" <TMurray@Halff.com>, "Miles Bullion" <mBullion@Halff.com>
Sent: Thursday, November 2, 2017 2:27:56 PM
Subject: FW: Milo PONCE PARKS

Good afternoon Lulu,

The contractor has requested Raba for a concrete pour for the proposed bench wall footing for Monday, November 6, 2017 at 1:30 PM. Please let me know once this request have been accepted so I can inform the contractor.

Thank you,

Roxxie

Roxxie Mann, EIT
Graduate Civil Engineer

O: (956) 445-5227

HALFF ASSOCIATES, INC.
5000 West Military, Suite 100
McAllen, TX 78503-7446



[Halff.com](#) | [Facebook](#) | [Twitter](#) | [LinkedIn](#) | [YouTube](#)

From: Javier Vento [mailto:jvrvento@aol.com]
Sent: Thursday, November 02, 2017 2:09 PM
To: Mann, Roxxie <rMann@Halff.com>
Subject: Milo PONCE PARKS

Roxy we would like to request Raba for concrete pour on benchwall footing for monday 11/6/17 at 1:30pm

Sent from AOL Mobile Mail

LABORATORY TEST REPORT

Compressive Strength Test



Raba Kistner Consultants Inc.
800 East Hackberry
McAllen, Texas 78501
(956) 682-5332 • FAX(956) 682-5487
www.rkci.com
TBPE Firm F-3257

ATTN.: COMMISSIONER JOSEPH PALACIOS
TO: HIDALGO COUNTY PRECINCT 4
1051 N DOOLITTLE ROAD
EDINBURG, TX 78542

PROJECT NO.: AMD17-070-00
CAST DATE: 11/10/2017
ASSIGNMENT NO.: M17-014679
REPORT VERSION: A
TECHNICIAN: JOSHUA R HERNANDEZ

PROJECT: JR "Milo" Ponce Park - Recreational Facility Improvements - Edinburg, Hidalgo County, Texas


PLACEMENT LOCATION: Beams

SAMPLE LOCATION: Footing for Bench Located About 35'N & 18'W of SW Corner of Gymnasium Pad

SET INDEX:	Set 1 of 1	ARRIVE SITE:	10:30	DEPART SITE:	11:30
SUPPLIER:	Royal Ready Mix	BATCH TIME:	9:39	AIR CONTENT (%):	1.3
TRUCK NO:	60	SAMPLE TIME:	11:02	UNIT WEIGHT (pcf):	NA
TICKET NO:	030141	SAMPLE TEMP. (°F):	71	FIELD CURED (day):	1
SAMPLED AT (cu yds):	10	AMBIENT TEMP. (°F):	59	SAMPLE TYPE:	Concrete Cylinder
DESIGN STR.(psi):	3,000	SLUMP (in.):	5.00	SAMPLE SIZE(in.):	4 x 8
PRODUCT NO.:	3097			WATER ADDED:	0
PLANT NUMBER:	Mission				

SPECIMEN NUMBER	DATE OF TEST	AGE (days)	LOAD (lbs)	DIAMETER (in)	AREA (in. ²)	STRENGTH (psi)	PERCENT OF DESIGN	FRACTURE TYPE	TESTED BY
1	11/17/2017	7	51,290	4.00	12.57	4,080	136	Type 3	R. Piñera
2	11/17/2017	7	50,080	4.00	12.57	3,980	133	Type 3	R. Piñera
3	12/08/2017	28	61,830	4.00	12.57	4,920	164	Type 5	R. Piñera
4	12/08/2017	28	62,520	4.00	12.57	4,970	166	Type 2	R. Piñera
5	12/08/2017	28	63,130	4.00	12.57	5,020	167	Type 4	R. Piñera

NOTE: Some information on this test report provided by others. Testing and reporting was conducted in general accordance with the following applicable A.S.T.M. references: C31, C39, C109, C138, C143, C172, C231, C495, C1019, C1064, and C1231, unless otherwise noted.



REMARKS: Mr. Javier Vento with Venser Contractors was notified of field test results. ND-Not Determined; NP-Not Provided; NA-Not Applicable.

NOTICE: Raba Kistner Consultants, Inc. considers the data and information contained in this report to be proprietary. This information is intended only for the use of the recipient(s) named herein. Test results presented herein relate only to those items tested. This document and any information contained herein shall not be disclosed and shall not be duplicated or used in whole or in part for any purpose other than to validate test results without written approval from Raba Kistner Consultants, Inc.

COPIES TO: Above (1)

RABA KISTNER CONSULTANTS, INC.



Updated By: IG 12/8/2017 1:44:48PM

Austin • Brownsville • Dallas • Houston • McAllen • Mexico • New Braunfels • Salt Lake City • San Antonio



Norma Salazar

From: Maria Mayorga <maria.mayorga@co.hidalgo.tx.us>
Sent: Thursday, November 09, 2017 10:43 AM
To: Jorge Perez; Osvaldo Ochoa; Eloy Arredondo
Cc: Roxxie Mann; Bullion, Miles; Nick Perez; bengarza40
Subject: Fwd: Milo ponce

Good Morning,
Please schedule the following testing as requested for tomorrow at 1:30 PM, thank you!

Respectfully,

Lulu Mayorga, CPM
Executive Assistant
Hidalgo County Precinct #4
Ph: 956- 292-7000 Ext. 4026
Fax:956-381-5905
maria.mayorga@co.hidalgo.tx.us

From: "Roxxie Mann" <rMann@Halff.com>
To: "CPM Lulu Mayorga (maria.mayorga@co.hidalgo.tx.us)" <maria.mayorga@co.hidalgo.tx.us>
Cc: "Miles Bullion" <mBullion@Halff.com>, "Tim May" <tMay@Halff.com>
Sent: Thursday, November 9, 2017 9:47:03 AM
Subject: FW: Milo ponce

Good morning Lulu,

The contractor has requested to have a Raba Technician present for tomorrow's concrete pour for the bench wall footing at 1:30 pm.

Please let me know once this request has been processed so I can inform the contractor.

Thank you,

Roxxie

Roxxie Mann, EIT
Graduate Civil Engineer

O: (956) 445-5227

HALFF ASSOCIATES, INC.
5000 West Military, Suite 100
McAllen, TX 78503-7446



[Halff.com](#) | [Facebook](#) | [Twitter](#) | [LinkedIn](#) | [YouTube](#)

From: Javier Vento [mailto:jvrvento@aol.com]
Sent: Thursday, November 09, 2017 9:43 AM
To: Mann, Roxxie <rMann@Halff.com>
Subject: Milo ponce

Roxy can I set up Raba for concrete pour tomorrow at 1:30pm for bench wall footing please

Sent from AOL Mobile Mail

FIELD TEST REPORT

Soil/Base Material Nuclear Density Test

ATTN.: COMMISSIONER JOSEPH PALACIOS
 TO: HIDALGO COUNTY PRECINCT 4
 1051 N DOOLITTLE ROAD
 EDINBURG, TX 78542



Raba Kistner Consultants Inc.
 800 East Hackberry
 McAllen, Texas 78501
 (956) 682-5332 • FAX(956) 682-5487
 www.rkci.com
 TBPE Firm F-3257

PROJECT NO.: AMD17-070-00
 DATE OF TEST: 11/16/2017
 ASSIGNMENT NO.: M17-014738
 REPORT VERSION: B
 SHEET NUMBER: 1 of 1
 TECHNICIAN: JOSHUA R HERNANDEZ

PROJECT: JR "Milo" Ponce Park - Recreational Facility Improvements -
 Edinburg, Hidalgo County, Texas

Arrive Site: 10:00 AM Depart Site 11:00 AM

TEST NO.	TEST LOCATION	SOIL TYPE	LIFT NO. /DEPTH	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PERCENT PROCTOR (%)	CONFORM
	<u>Restroom Building Pad</u>						
1	About 8'S & 8'E of NW Corner Pad	1	P/S	13.1	110.0	95.6	Yes
2	About 15'S & 12'E of NW Corner Pad	1	P/S	13.6	113.5	98.6	Yes

CURVE ID.	SOIL TYPE	OPTIMUM MOISTURE (%)	MAX. DRY DENSITY (PCF)	REQUIRED MOISTURE (%)	REQUIRED DENSITY (%)	LAB TEST PROCEDURE
1	Brown Clayey Sand (Prepared Subgrade Material) (Pl:16)	13.0	115.1	13-16	95	ASTM D 698 Method A

REFERENCE: P/S = Prepared Subgrade/ Foundation Pad

FIELD TEST PROCEDURE: ASTM D 6938

GAUGE NUMBER: M-1053 /38523

REMARKS: Lift information is provided by contractor.

PERSON NOTIFIED: Mr. Javier Vento W/ Venser Contractors, LLC

CONTRACTOR: Venser Contractors, LLC

* - Indicates noncompliance with specifications.

NOTICE: Raba Kistner Consultants, Inc. considers the data and information contained in this report to be proprietary. This information is intended only for the use of the recipient(s) named herein. Test results presented herein relate only to those items tested. This document and any information contained herein shall not be disclosed and shall not be duplicated or used in whole or in part for any purpose other than to validate test results without written approval from Raba Kistner Consultants, Inc.

COPIES TO: Above (1)

RABA KISTNER CONSULTANTS, INC.

BY: *Katrin M. Leonard*
 12/04/2017



Updated By: IG 11/30/2017 3:07:03PM

Austin • Brownsville • Dallas • Houston • McAllen • Mexico • New Braunfels • Salt Lake City • San Antonio



OBSERVATION REPORT

Proof Rolling



Raba Kistner Consultants Inc.
800 East Hackberry
McAllen, Texas 78501
(956) 682-5332 • FAX(956) 682-5487
www.rkci.com
TBPE Firm F-3257

ATTN.: COMMISSIONER JOSEPH PALACIOS
TO: HIDALGO COUNTY PRECINCT 4
1051 N DOOLITTLE ROAD
EDINBURG, TX 78542

PROJECT NO.: AMD17-070-00
DATE OF OBSERVATION: 11/16/2017
ASSIGNMENT NO.: M17-014739
REPORT VERSION: A
TECHNICIAN: JOSHUA R HERNANDEZ

PROJECT: JR "Milo" Ponce Park - Recreational Facility Improvements - Edinburg, Hidalgo County, Texas

10:00 am Arrived at Project Site

On this date, a member of our technical staff observed proof rolling operations at the following location: **Restroom Building Pad.**

Prior to proof rolling, the area was stripped of vegetation and moisture conditioned.
A Fully Loaded 2010 International Duramax Durastar was utilized for proof rolling operations. Visual signs of weakness, pumping, or heaving were not noted following 5 passes over the area that was observed.

The items observed on this date were in general accordance with the project documents.

11:00 am Departed Project Site

NOTICE: Raba Kistner Consultants, Inc. considers the data and information contained in this report to be proprietary. This information is intended only for the use of the recipient(s) named herein. Test results presented herein relate only to those items tested. This document and any information contained herein shall not be disclosed and shall not be duplicated or used in whole or in part for any purpose other than to validate test results without written approval from Raba Kistner Consultants, Inc.

COPIES TO: Above (1)

RABA KISTNER CONSULTANTS, INC.

Katrin M. Leonard
BY: _____
11/20/2017



Updated By: IG 11/20/2017 11:15:46AM

Austin • Brownsville • Dallas • Houston • McAllen • Mexico • New Braunfels • Salt Lake City • San Antonio



Norma Salazar

From: Maria Mayorga <maria.mayorga@co.hidalgo.tx.us>
Sent: Wednesday, November 15, 2017 11:28 AM
To: Jorge Perez; Osvaldo Ochoa
Cc: Roxxie Mann; Miles Bullion; Trey Murray; Javier Vento; Steven Cruz; Lupita V. Garcia (guadalupe.garcia@co.hidalgo.tx.us)
Subject: Fwd: Milo ponce park

Good Morning,
Please schedule the following testing for tomorrow at 10:00am (see email below), thank you.

Respectfully,

Lulu Mayorga, CPM
Executive Assistant
Hidalgo County Precinct #4
Ph: 956- 292-7000 Ext. 4026
Fax:956-381-5905
maria.mayorga@co.hidalgo.tx.us

From: "Roxxie Mann" <rMann@Halff.com>
To: "CPM Lulu Mayorga (maria.mayorga@co.hidalgo.tx.us)" <maria.mayorga@co.hidalgo.tx.us>
Cc: "Miles Bullion" <mBullion@Halff.com>, "Trey Murray" <TMurray@Halff.com>
Sent: Wednesday, November 15, 2017 9:35:22 AM
Subject: FW: Milo ponce park

Lulu,

The contractor has requested Raba for a density test on the subgrade for the restroom tomorrow (Thursday 11/16/2017) at 10:00 am. Please let me know once this request has been processed so I can notify the contractor.

Thank you,

Roxxie

Roxxie Mann, EIT
Graduate Civil Engineer

O: (956) 445-5227

HALFF ASSOCIATES, INC.
5000 West Military, Suite 100
McAllen, TX 78503-7446



[Halff.com](#) | [Facebook](#) | [Twitter](#) | [LinkedIn](#) | [YouTube](#)

From: Javier Vento [mailto:jvrvento@aol.com]
Sent: Wednesday, November 15, 2017 9:22 AM
To: Mann, Roxxie <rMann@Halff.com>
Subject: Milo ponce park

Roxy can I get raba tomorrow at 10 am for density test on subgrade for restrooms

Sent from AOL Mobile Mail

FIELD TEST REPORT

Soil/Base Material Nuclear Density Test



Raba Kistner Consultants Inc.
800 East Hackberry
McAllen, Texas 78501
(956) 682-5332 • FAX(956) 682-5487
www.rkci.com
TBPE Firm F-3257

ATTN.: COMMISSIONER JOSEPH PALACIOS
TO: HIDALGO COUNTY PRECINCT 4
1051 N DOOLITTLE ROAD
EDINBURG, TX 78542

PROJECT NO.: AMD17-070-00
DATE OF TEST: 11/17/2017
ASSIGNMENT NO.: M17-014777
REPORT VERSION: A
SHEET NUMBER: 1 of 1
TECHNICIAN: ALEJANDRO RAY
HERNANDEZ

PROJECT: JR "Milo" Ponce Park - Recreational Facility Improvements -
Edinburg, Hidalgo County, Texas

TEST NO.	TEST LOCATION	SOIL TYPE	LIFT NO. /DEPTH	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PERCENT PROCTOR (%)	CONFORM
	<u>Rest Room Building Pad</u>						
1	About 7'S and 10'W of NE Corner of Building Pad	2	1ST	8.8	122.6	98.9	Yes
2	About 7'N and 10'W of SE Corner of Building Pad	2	1ST	8.3	123.2	99.4	Yes
3	About 5'S and 10'E of NW Corner of Building Pad	2	1ST	8.6	123.0	99.2	Yes
4	About 5'N and 10'W of SE Corner of Building Pad	2	1ST	9.1	122.2	98.5	Yes

CURVE ID.	SOIL TYPE	OPTIMUM MOISTURE (%)	MAX. DRY DENSITY (PCF)	REQUIRED MOISTURE (%)	REQUIRED DENSITY (%)	LAB TEST PROCEDURE
2	Light Brown Caliche w/Gravel (PI:12)	10.2	124.0	8.2-12.2	98	ASTM D 698 Method C

REFERENCE: Fill/ Foundation Pad

FIELD TEST PROCEDURE: ASTM D 6938

GAUGE NUMBER: 11

REMARKS: Lift information is provided by contractor.

PERSON NOTIFIED: Mr. Javier Vento w/Venser Contractors

CONTRACTOR: Venser Contractors

* - Indicates noncompliance with specifications.

NOTICE: Raba Kistner Consultants, Inc. considers the data and information contained in this report to be proprietary. This information is intended only for the use of the recipient(s) named herein. Test results presented herein relate only to those items tested. This document and any information contained herein shall not be disclosed and shall not be duplicated or used in whole or in part for any purpose other than to validate test results without written approval from Raba Kistner Consultants, Inc.

COPIES TO: Above (1)

RABA KISTNER CONSULTANTS, INC.

BY: *Katrin M. Leonard*
11/27/2017



Updated By: JLP 11/27/2017 9:54:36AM

Austin • Brownsville • Dallas • Houston • McAllen • Mexico • New Braunfels • Salt Lake City • San Antonio



From:
Sent:
To:
Cc:
Subject:

Good Afternoon,
Please schedule the requested testing (see email below) for tomorrow at 2:00PM.

Respectfully,

Lulu Mayorga, CPM
Executive Assistant
Hidalgo County Precinct #4
Ph: 956- 292-7000 Ext. 4026
Fax:956-381-5905
maria.mayorga@co.hidalgo.tx.us

From: "Roxxie Mann" <rMann@Halff.com>
To: "CPM Lulu Mayorga (maria.mayorga@co.hidalgo.tx.us)" <maria.mayorga@co.hidalgo.tx.us>
Cc: "Miles Bullion" <mBullion@Halff.com>
Sent: Thursday, November 16, 2017 4:04:26 PM
Subject: Milo Ponce - Raba Request

Lulu,

The contractor has requested Raba for a density test on the caliche base for the restroom tomorrow at 2:00 pm. Please let me know once this request has been approved.

Thank you,

Roxxie

Roxxie Mann, EIT
Graduate Civil Engineer

O: (956) 445-5227

HALFF ASSOCIATES, INC.
5000 West Military, Suite 100
McAllen, TX 78503-7446



[Halff.com](#) | [Facebook](#) | [Twitter](#) | [LinkedIn](#) | [YouTube](#)

From: Javier Vento [mailto:jvrvento@aol.com]

Sent: Thursday, November 16, 2017 4:02 PM

To: Mann, Roxxie <rMann@Halff.com>

Subject: RE: FW: JR "Milo" Ponce Park - Recreational & AMD17-070-00 on 11/16/2017 at 2:30 PM - RKCI Report.

Roxy can I get Raba tomorrow at 2 for density on caliche base on restrooms please

Sent from AOL Mobile Mail

Norma Salazar

From: Maria Mayorga <maria.mayorga@co.hidalgo.tx.us>
Sent: Friday, November 17, 2017 11:41 AM
To: Jorge Perez; Osvaldo Ochoa
Cc: Roxxie Mann; Miles Bullion; Javier Vento; Nick Perez
Subject: Fwd: Milo ponce

Good Morning,

We would like to request a proctor to be picked up on Monday at 9:00 am for the lime treated subgrade of the parking lot.

The contractor will also be requesting a slump test for the concrete at the pavilion area for Monday we just don't have a time for this (see email below).

Should you have any questions please let me know, thank you.

Respectfully,

Lulu Mayorga, CPM
Executive Assistant
Hidalgo County Precinct #4
Ph: 956- 292-7000 Ext. 4026
Fax:956-381-5905
maria.mayorga@co.hidalgo.tx.us

From: "Roxxie Mann" <rMann@Halff.com>
To: "Maria Mayorga" <maria.mayorga@co.hidalgo.tx.us>
Cc: "Miles Bullion" <mBullion@Halff.com>
Sent: Friday, November 17, 2017 11:34:16 AM
Subject: RE: Milo ponce

On picking up the proctor anytime on Monday works.

The contractor just mentioned over the phone that he will also send an email out later today requesting a slump test for the concrete at the pavilion area for Monday as well. But he needs to verify time with subs first before sending request.

Once I have received that email I will forward your way; I just wanted to make you aware that we may have 2 visit requests for this coming Monday.

Thank you,

Roxxie

Roxxie Mann, EIT
Graduate Civil Engineer

O: (956) 445-5227

HALFF ASSOCIATES, INC.
5000 West Military, Suite 100
McAllen, TX 78503-7446



[Halff.com](#) | [Facebook](#) | [Twitter](#) | [LinkedIn](#) | [YouTube](#)

From: Maria Mayorga [mailto:maria.mayorga@co.hidalgo.tx.us]
Sent: Friday, November 17, 2017 11:24 AM
To: Mann, Roxxie <rMann@Halff.com>
Cc: Bullion, Miles <mBullion@Halff.com>
Subject: Re: Milo ponce

Do you know what time?

Respectfully,

Lulu Mayorga, CPM

Executive Assistant
Hidalgo County Precinct #4
Ph: 956- 292-7000 Ext. 4026
Fax:956-381-5905
maria.mayorga@co.hidalgo.tx.us

From: "Roxxie Mann" <rMann@Halff.com>
To: "CPM Lulu Mayorga (maria.mayorga@co.hidalgo.tx.us)"
<maria.mayorga@co.hidalgo.tx.us>
Cc: "Miles Bullion" <mBullion@Halff.com>
Sent: Friday, November 17, 2017 11:23:50 AM
Subject: FW: Milo ponce

Good morning Lulu,

The contractor has requested for a proctor to be picked up on Monday for the lime treated subgrade of the parking lot.

Thank you,

Roxxie

Roxxie Mann, EIT
Graduate Civil Engineer

O: (956) 445-5227

HALFF ASSOCIATES, INC.
5000 West Military, Suite 100
McAllen, TX 78503-7446



[Halff.com](#) | [Facebook](#) | [Twitter](#) | [LinkedIn](#) | [YouTube](#)

From: Javier Vento [<mailto:jvrvento@aol.com>]
Sent: Friday, November 17, 2017 11:20 AM
To: Mann, Roxxie <rMann@Halff.com>
Subject: Milo ponce

Roxy can we get raba to pickup proctor on lime subgrade for parking lot please on monday

Sent from AOL Mobile Mail

LABORATORY TESTING REPORT

Moisture-Density Relationship, and Atterberg Limits

ATTN.: COMMISSIONER JOSEPH PALACIOS
 TO: HIDALGO COUNTY PRECINCT 4
 1051 N DOOLITTLE ROAD
 EDINBURG, TX 78542



Raba Kistner Consultants Inc.
 800 East Hackberry
 McAllen, Texas 78501
 (956) 682-5332 • FAX(956) 682-5487
 www.rkci.com
 TBPE Firm F-3257

PROJECT NO.: AMD17-070-00
 SAMPLE DATE: 11/20/2017
 ASSIGNMENT NO.: M17-014787
 REPORT VERSION: A
 TECHNICIAN: JOSHUA R HERNANDEZ

PROJECT: JR "Milo" Ponce Park - Recreational Facility Improvements - Edinburg, Hidalgo County, Texas

A sample of the following material was obtained by RKCI for laboratory testing : Dark Brown Clay w/Lime (Lime Treated Subgrade Material). This material was obtained from the following location: within the Pavement Area.

This material was obtained from The Project Site and is intended for use as Lime Treated Subgrade Material.

Moisture-Density Relationship Test, ASTM D 698 Method A	
Maximum Dry Density, (pcf)	110.5
Optimum Moisture Content, (%)	13.9

The Proctor curve is available upon request. Tested By: OSCAR CRUZ

Atterberg Limits, ASTM D 4318 Method B	
Average Liquid Limit	19
Average Plastic Limit	17
Average Plasticity Index	2

Tested By: JUAN P FERNANDEZ

NOTICE: Raba Kistner Consultants, Inc. considers the data and information contained in this report to be proprietary. This information is intended only for the use of the recipient(s) named herein. Test results presented herein relate only to those items tested. This document and any information contained herein shall not be disclosed and shall not be duplicated or used in whole or in part for any purpose other than to validate test results without written approval from Raba Kistner Consultants, Inc.

COPIES TO: Above (1)

RABA KISTNER CONSULTANTS, INC.'S

Katrin M. Leonard



BY: _____
 11/29/2017

LABORATORY TEST REPORT

Compressive Strength Test



Raba Kistner Consultants Inc.
800 East Hackberry
McAllen, Texas 78501
(956) 682-5332 • FAX(956) 682-5487
www.rkci.com
TBPE Firm F-3257

ATTN.: COMMISSIONER JOSEPH PALACIOS
TO: HIDALGO COUNTY PRECINCT 4
1051 N DOOLITTLE ROAD
EDINBURG, TX 78542


PROJECT NO.: AMD17-070-00
CAST DATE: 11/20/2017
ASSIGNMENT NO.: M17-014796
REPORT VERSION: A
TECHNICIAN: JOSHUA R HERNANDEZ

PROJECT: JR "Milo" Ponce Park - Recreational Facility Improvements - Edinburg, Hidalgo County, Texas
PLACEMENT LOCATION: Walkway Slab Around Existing Pavilion, Section Located About 30'S and 15'W of SW corner of Pavilion Pad

SET INDEX: Set 1 of 1
SUPPLIER: Royal Ready Mix BATCH TIME: 12:16 p.m. AIR CONTENT (%): 1.3
TRUCK NO: 77 SAMPLE TIME: 1:30 p.m. UNIT WEIGHT (pcf): ND
TICKET NO: 030330 SAMPLE TEMP. (°F): 72 FIELD CURED (day): 1
SAMPLED AT (cu yds): 20 AMBIENT TEMP. (°F): 73 SAMPLE TYPE: Concrete Cylinder
DESIGN STR.(psi): 3,000 SLUMP (in.): 6.00 SAMPLE SIZE(in.): 4 x 8
PRODUCT NO.: 3097 WATER ADDED: 0
PLANT NUMBER: Mission

SPECIMEN NUMBER	DATE OF TEST	AGE (days)	LOAD (lbs)	DIAMETER (in)	AREA (in. ²)	STRENGTH (psi)	PERCENT OF DESIGN	FRACTURE TYPE	TESTED BY
1	11/27/2017	7	44,080	4.00	12.57	3,510	117	Type 3	R. Piñera
2	11/27/2017	7	43,260	4.00	12.57	3,440	115	Type 5	R. Piñera
3	12/18/2017	28	64,380	4.00	12.57	5,120	171	Type 5	R. Piñera
4	12/18/2017	28	63,860	4.00	12.57	5,080	169	Type 4	R. Piñera
5	12/18/2017	28	64,540	4.00	12.57	5,130	171	Type 5	R. Piñera

NOTE: Some information on this test report provided by others. Testing and reporting was conducted in general accordance with the following applicable A.S.T.M. references: C31, C39, C109, C138, C143, C172, C231, C495, C1019, C1064, and C1231, unless otherwise noted.



REMARKS: Mr. Ben Garza w/Venser Contractors, LLC was notified of field test results. ND-Not Determined; NP-Not Provided; NA-Not Applicable.

NOTICE: Raba Kistner Consultants, Inc. considers the data and information contained in this report to be proprietary. This information is intended only for the use of the recipient(s) named herein. Test results presented herein relate only to those items tested. This document and any information contained herein shall not be disclosed and shall not be duplicated or used in whole or in part for any purpose other than to validate test results without written approval from Raba Kistner Consultants, Inc.

COPIES TO: Above (1)

RABA KISTNER CONSULTANTS, INC.



Updated By: IG 12/18/2017 2:05:04PM



Norma Salazar

From: Maria Mayorga <maria.mayorga@co.hidalgo.tx.us>
Sent: Friday, November 17, 2017 4:39 PM
To: Jorge Perez; Osvaldo Ochoa
Cc: Roxxie Mann; Miles Bullion; Javier Vento; Nick Perez
Subject: Fwd: Milo ponce

Please schedule the following request for Monday at 1:00PM, thank you.
Respectfully,

Lulu Mayorga, CPM
Executive Assistant
Hidalgo County Precinct #4
Ph: 956- 292-7000 Ext. 4026
Fax:956-381-5905
maria.mayorga@co.hidalgo.tx.us

----- Forwarded Message -----

From: "Roxxie Mann" <rMann@Halff.com>
To: "maria mayorga" <maria.mayorga@co.hidalgo.tx.us>, "Miles Bullion" <mBullion@Halff.com>
Sent: Friday, November 17, 2017 4:34:16 PM
Subject: Re: Milo ponce

Lulu,

The contractor has submitted the below request for Monday at 1.

Thank You, Roxxie

Roxxie Mann, EIT
Graduate Civil Engineer

O: (956) 445-5227

HALFF ASSOCIATES, INC.
5000 West Military, Suite 100
McAllen, TX 78503-7446

[http://www.halff.com/halff_logo_ss.png]

Halff.com<<http://www.halff.com/>> | Facebook<<https://www.facebook.com/HalffAssociates>> |
Twitter<<https://twitter.com/halffassociates>> | LinkedIn<<https://www.linkedin.com/company/halff-associates>> |
YouTube<<https://www.youtube.com/user/HalffAssociates>>

On Nov 17, 2017 4:25 PM, Javier Vento <jvrvento@aol.com> wrote:

Roxy can we get raba Monday at 1 for cylinders on concrete for pavilion flat work

Sent from AOL Mobile Mail

Norma Salazar

From: Maria Mayorga <maria.mayorga@co.hidalgo.tx.us>
Sent: Friday, November 17, 2017 11:41 AM
To: Jorge Perez; Osvaldo Ochoa
Cc: Roxxie Mann; Miles Bullion; Javier Vento; Nick Perez
Subject: Fwd: Milo ponce

Good Morning,

We would like to request a proctor to be picked up on Monday at 9:00 am for the lime treated subgrade of the parking lot.

The contractor will also be requesting a slump test for the concrete at the pavilion area for Monday we just don't have a time for this (see email below).

Should you have any questions please let me know, thank you.

Respectfully,

Lulu Mayorga, CPM
Executive Assistant
Hidalgo County Precinct #4
Ph: 956- 292-7000 Ext. 4026
Fax:956-381-5905
maria.mayorga@co.hidalgo.tx.us

From: "Roxxie Mann" <rMann@Halff.com>
To: "Maria Mayorga" <maria.mayorga@co.hidalgo.tx.us>
Cc: "Miles Bullion" <mBullion@Halff.com>
Sent: Friday, November 17, 2017 11:34:16 AM
Subject: RE: Milo ponce

On picking up the proctor anytime on Monday works.

The contractor just mentioned over the phone that he will also send an email out later today requesting a slump test for the concrete at the pavilion area for Monday as well. But he needs to verify time with subs first before sending request.

Once I have received that email I will forward your way; I just wanted to make you aware that we may have 2 visit requests for this coming Monday.

Thank you,

Roxxie

Roxxie Mann, EIT
Graduate Civil Engineer

O: (956) 445-5227

HALFF ASSOCIATES, INC.
5000 West Military, Suite 100
McAllen, TX 78503-7446



[Halff.com](#) | [Facebook](#) | [Twitter](#) | [LinkedIn](#) | [YouTube](#)

From: Maria Mayorga [mailto:maria.mayorga@co.hidalgo.tx.us]
Sent: Friday, November 17, 2017 11:24 AM
To: Mann, Roxxie <rMann@Halff.com>
Cc: Bullion, Miles <mBullion@Halff.com>
Subject: Re: Milo ponce

Do you know what time?

Respectfully,

Lulu Mayorga, CPM

Executive Assistant
Hidalgo County Precinct #4
Ph: 956- 292-7000 Ext. 4026
Fax:956-381-5905
maria.mayorga@co.hidalgo.tx.us

From: "Roxxie Mann" <rMann@Halff.com>
To: "CPM Lulu Mayorga (maria.mayorga@co.hidalgo.tx.us)"
<maria.mayorga@co.hidalgo.tx.us>
Cc: "Miles Bullion" <mBullion@Halff.com>
Sent: Friday, November 17, 2017 11:23:50 AM
Subject: FW: Milo ponce

Good morning Lulu,

The contractor has requested for a proctor to be picked up on Monday for the lime treated subgrade of the parking lot.

Thank you,

Roxxie

Roxxie Mann, EIT
Graduate Civil Engineer

O: (956) 445-5227

HALFF ASSOCIATES, INC.
5000 West Military, Suite 100
McAllen, TX 78503-7446



[Halff.com](#) | [Facebook](#) | [Twitter](#) | [LinkedIn](#) | [YouTube](#)

From: Javier Vento [mailto:jvrvento@aol.com]
Sent: Friday, November 17, 2017 11:20 AM
To: Mann, Roxxie <rMann@Halff.com>
Subject: Milo ponce

Roxy can we get raba to pickup proctor on lime subgrade for parking lot please on monday

Sent from AOL Mobile Mail

LABORATORY TEST REPORT

Compressive Strength Test



Raba Kistner Consultants Inc.
800 East Hackberry
McAllen, Texas 78501
(956) 682-5332 • FAX(956) 682-5487
www.rkci.com
TBPE Firm F-3257

ATTN.: COMMISSIONER JOSEPH PALACIOS
TO: HIDALGO COUNTY PRECINCT 4
1051 N DOOLITTLE ROAD
EDINBURG, TX 78542

PROJECT NO.: AMD17-070-00
CAST DATE: 11/24/2017
ASSIGNMENT NO.: M17-014850
REPORT VERSION: A
TECHNICIAN: JOSHUA R HERNANDEZ

PROJECT: JR "Milo" Ponce Park - Recreational Facility Improvements - Edinburg, Hidalgo County, Texas

PLACEMENT LOCATION: Slab-On-Ground


SAMPLE LOCATION: Walkway Slab Around Existing Pavilion, Section Located About 60'N and 18'W of SW Corner of Pavillio

SET INDEX: Set 1 of 1

SUPPLIER:	Royal Ready Mix	BATCH TIME:	9:08 a.m.	AIR CONTENT (%):	1.3
TRUCK NO:	70	SAMPLE TIME:	10:00 a.m.	UNIT WEIGHT (pcf):	ND
TICKET NO:	030404	SAMPLE TEMP. (°F):	78	FIELD CURED (day):	1
SAMPLED AT (cu yds):	20	AMBIENT TEMP. (°F):	74	SAMPLE TYPE:	Concrete Cylinder
DESIGN STR.(psi):	3,000	SLUMP (in.):	8.00	SAMPLE SIZE(in.):	4 x 8
PRODUCT NO.:	3097			WATER ADDED:	0
PLANT NUMBER:	Mission	CLASS:	N/A		

SPECIMEN NUMBER	DATE OF TEST	AGE (days)	LOAD (lbs)	DIAMETER (in)	AREA (in. ²)	STRENGTH (psi)	PERCENT OF DESIGN	FRACTURE TYPE	TESTED BY
1	12/01/2017	7	37,675	4.00	12.57	3,000	100	Type 3	R. Piñera
2	12/01/2017	7	36,115	4.00	12.57	2,870	96	Type 3	R. Piñera
3	12/22/2017	28	56,555	4.00	12.57	4,500	150	Type 5	R. Piñera
4	12/22/2017	28	55,515	4.00	12.57	4,420	147	Type 3	R. Piñera
5	12/22/2017	28	55,825	4.00	12.57	4,440	148	Type 3	R. Piñera

NOTE: Some information on this test report provided by others. Testing and reporting was conducted in general accordance with the following applicable A.S.T.M. references: C31, C39, C109, C138, C143, C172, C231, C495, C1019, C1064, and C1231, unless otherwise noted.



REMARKS: Mr. Ben Garza w/Venser Contractors, LLC was notified of field test results. ND-Not Determined; NP-Not Provided; NA-Not Applicable.

NOTICE: Raba Kistner Consultants, Inc. considers the data and information contained in this report to be proprietary. This information is intended only for the use of the recipient(s) named herein. Test results presented herein relate only to those items tested. This document and any information contained herein shall not be disclosed and shall not be duplicated or used in whole or in part for any purpose other than to validate test results without written approval from Raba Kistner Consultants, Inc.

COPIES TO: Above (1)

RABA KISTNER CONSULTANTS, INC.



Updated By: IG 12/22/2017 9:06:48AM

Reviewed By: JLP 12/7/2017 2:18:25PM

Austin • Brownsville • Dallas • Houston • McAllen • Mexico • New Braunfels • Salt Lake City • San Antonio



Norma Salazar

From: Maria Mayorga <maria.mayorga@co.hidalgo.tx.us>
Sent: Wednesday, November 22, 2017 4:17 PM
To: Jorge Perez
Cc: rMann@Halff.com
Subject: Fwd: Milo ponce

FYI

Sent from my iPhone

Begin forwarded message:

From: Jorge Perez <jperez@rkci.com>
Date: November 22, 2017 at 3:22:09 PM CST
To: "Mann, Roxxie" <rMann@Halff.com>, CPM Lulu Mayorga <maria.mayorga@co.hidalgo.tx.us>, "Bullion, Miles" <mBullion@Halff.com>, Venser Contractors LLC Javier Vento <jvrvento@aol.com>
Subject: RE: RE: Fwd: RE: Milo ponce

Lulu,
If it is ok with you, we can have a technician on site to conduct the testing Friday at 9:00 am.

Regards,
Jorge

-----Original Message-----

From: Mann, Roxxie [<mailto:rMann@Halff.com>]
Sent: Wednesday, November 22, 2017 2:15 PM
To: CPM Lulu Mayorga; Jorge Perez; Bullion, Miles; Venser Contractors LLC Javier Vento
Subject: Fwd: RE: Fwd: RE: Milo ponce

Jorge/Lulu,

I'm sorry the contractor was mistaken and meant to schedule it for Friday at 9 am instead of Saturday.

Please verify if a technician will be available for this date and time instead?

Thank you

Roxxie Mann, EIT
Graduate Civil Engineer

O: (956) 445-5227

HALFF ASSOCIATES, INC.
5000 West Military, Suite 100
McAllen, TX 78503-7446

[http://www.halff.com/halff_logo_ss.png]

Halff.com<<http://www.halff.com/>> | Facebook<<https://www.facebook.com/HalffAssociates>> |
Twitter<<https://twitter.com/halffassociates>> |
LinkedIn<<https://www.linkedin.com/company/halff-associates>> |
YouTube<<https://www.youtube.com/user/HalffAssociates>>

----- Forwarded message -----

From: Javier Vento <jvrvento@aol.com>
Date: Nov 22, 2017 2:06 PM
Subject: RE: Fwd: RE: Milo ponce
To: "Mann, Roxxie" <rMann@Halff.com>
Cc:

Roxy I ment to say Friday at 9, sorry

Sent from AOL Mobile Mail

On Wednesday, November 22, 2017 Mann, Roxxie <rMann@Halff.com> wrote:

See below for confirmation on a technician being on site this Saturday. Thank you-Roxxie

Roxxie Mann, EIT
Graduate Civil Engineer

O: (956) 445-5227

HALFF ASSOCIATES, INC.
5000 West Military, Suite 100
McAllen, TX 78503-7446

[http://www.halff.com/halff_logo_ss.png<http://www.halff.com/halff_logo_ss.png>]

Halff.com<<http://www.halff.com/><<http://www.halff.com/>>> |
Facebook<<https://www.facebook.com/HalffAssociates><<https://www.facebook.com/HalffAssociates>>> |
Twitter<<https://twitter.com/halffassociates><<https://twitter.com/halffassociates>>> |
LinkedIn<<https://www.linkedin.com/company/halff-associates><<https://www.linkedin.com/company/halff-associates>>> |
YouTube<<https://www.youtube.com/user/HalffAssociates><<https://www.youtube.com/user/HalffAssociates>>>

----- Forwarded message -----

From: Jorge Perez <jperez@rkci.com<<mailto:jperez@rkci.com>>>

[halff.com/halff_logo_ss.png](http://www.halff.com/halff_logo_ss.png)<http://www.halff.com/halff_logo_ss.png>>]

Halff.com<<http://Halff.com>><<http://www.halff.com/><<http://www.halff.com/><[>>](http://Halff.com)>>|

[Facebook](https://www.facebook.com/HalffAssociates)<<https://www.facebook.com/HalffAssociates><<https://www.facebook.com/HalffAssociates>>>>

|
[Twitter](https://twitter.com/halffassociates)<<https://twitter.com/halffassociates><<https://twitter.com/halffassociates>>>> |

[LinkedIn](https://www.linkedin.com/company/halff-associates)<<https://www.linkedin.com/company/halff-associates><<https://www.linkedin.com/company/halff-associates>>>> |

[YouTube](https://www.youtube.com/user/HalffAssociates)<<https://www.youtube.com/user/HalffAssociates><<https://www.youtube.com/user/HalffAssociates>>>>

----- Forwarded message -----

From: Javier Vento

<jvrvento@aol.com<<mailto:jvrvento@aol.com>><<mailto:jvrvento@aol.com><<mailto:jvrvento@aol.com>?>>>

Date: Nov 22, 2017 1:12 PM

Subject: Milo ponce

To: "Mann, Roxxie"

<rMann@Halff.com<<mailto:rMann@Halff.com>><<mailto:rMann@Halff.com><<mailto:rMann@Halff.com>?>>>

Cc:

Roxy can we get raba for cylinders on Sat at 10 for pavilion flat work

Sent from AOL Mobile Mail

FIELD TEST REPORT

Soil/Base Material Nuclear Density Test

ATTN.: COMMISSIONER JOSEPH PALACIOS
 TO: HIDALGO COUNTY PRECINCT 4
 1051 N DOOLITTLE ROAD
 EDINBURG, TX 78542



Raba Kistner Consultants Inc.
 800 East Hackberry
 McAllen, Texas 78501
 (956) 682-5332 • FAX(956) 682-5487
 www.rkci.com
 TBPE Firm F-3257

PROJECT NO.: AMD17-070-00
 DATE OF TEST: 11/28/2017
 ASSIGNMENT NO.: M17-014893
 REPORT VERSION: A
 SHEET NUMBER: 1 of 1
 TECHNICIAN: RENE GONZALES

PROJECT: JR "Milo" Ponce Park - Recreational Facility Improvements -
 Edinburg, Hidalgo County, Texas

TEST NO.	TEST LOCATION	SOIL TYPE	LIFT NO. /DEPTH	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PERCENT PROCTOR (%)	CONFORM
	Restroom Building Pad						
1	About 20'N & 16'W of SE Building Pad Corner	2	FINAL	10.8	121.9	98.3	Yes
2	About 10'S & 12'E of NW Building Pad Corner	2	FINAL	10.3	122.6	98.9	Yes
3	Approximate Center of Building Pad	2	FINAL	11.0	123.0	99.2	Yes
4	About 8'S & 8'W of NE Building Pad Corner	2	FINAL	10.6	122.9	99.1	Yes

CURVE ID.	SOIL TYPE	OPTIMUM MOISTURE (%)	MAX. DRY DENSITY (PCF)	REQUIRED MOISTURE (%)	REQUIRED DENSITY (%)	LAB TEST PROCEDURE
2	Light Brown Caliche w/Gravel (PI:12)	10.2	124.0	8.2-12.2	98	ASTM D 698 Method C

REFERENCE: Fill/Foundation Pad

FIELD TEST PROCEDURE: ASTM D 6938

GAUGE NUMBER: 14

REMARKS: Lift information is provided by contractor.

PERSON NOTIFIED: Mr. Ben Garza w/ Venser Contractors, LLC

CONTRACTOR: Venser Contractors, LLC

* - Indicates noncompliance with specifications.

NOTICE: Raba Kistner Consultants, Inc. considers the data and information contained in this report to be proprietary. This information is intended only for the use of the recipient(s) named herein. Test results presented herein relate only to those items tested. This document and any information contained herein shall not be disclosed and shall not be duplicated or used in whole or in part for any purpose other than to validate test results without written approval from Raba Kistner Consultants, Inc.

COPIES TO: Above (1)

RABA KISTNER CONSULTANTS, INC.

BY: *Kaushal K. Jha*
 12/07/2017



Updated By: JLP 12/6/2017 2:12:53PM

Reviewed By: JLP 12/6/2017 2:13:06PM

Austin • Brownsville • Dallas • Houston • McAllen • Mexico • New Braunfels • Salt Lake City • San Antonio



Norma Salazar

From: Eloy Arredondo
Sent: Thursday, January 04, 2018 5:03 PM
To: Norma Salazar
Subject: FW: Milo ponce

Eloy Arredondo Jr
Sr. Construction Material Technician



Raba Kistner Consultants, Inc. • 800 East Hackberry • McAllen, TX 78501
P 956.682.5332 • F 956.682.5487 • C 956.873.6480 • earredondo@rkci.com



Purpose: To provide professional consulting services with passion and integrity, to help build a better world for our employees, their families, our clients, and the communities we serve.

Quality: Raba Kistner, Inc. is committed to delivering our services right, the first time, on time, every time.

TBPE Firm F-3257

This electronic communication and its attachments contain confidential information. They are forwarded to you without passing through our standard review process. Design data and recommendations included herein should not be used for final design. If you have received this information in error, please notify the sender immediately.

From: Jorge Perez
Sent: Monday, November 27, 2017 3:01 PM
To: Maria Mayorga
Cc: rMann@Halff.com; mBullion@Halff.com; nick.perez@co.hidalgo.tx.us; Eloy Arredondo; Osvaldo Ochoa
Subject: RE: Milo ponce

Lulu,
Thank you for the notice, we will have one of our field technician on-site to conduct the testing.

Regards,
Jorge

From: Maria Mayorga [<mailto:maria.mayorga@co.hidalgo.tx.us>]
Sent: Monday, November 27, 2017 2:58 PM
To: Jorge Perez
Cc: rMann@Halff.com; mBullion@Halff.com; nick.perez@co.hidalgo.tx.us
Subject: Fwd: Milo ponce

Good Afternoon,

Please schedule the testing requested below, thank you.

Sent from my iPhone

Begin forwarded message:

From: "Mann, Roxxie" <rMann@Halff.com>
Date: November 27, 2017 at 2:55:03 PM CST
To: "CPM Lulu Mayorga (maria.mayorga@co.hidalgo.tx.us)" <maria.mayorga@co.hidalgo.tx.us>
Cc: "Bullion, Miles" <mBullion@Halff.com>
Subject: FW: Milo ponce

Lulu,

Please see the below request for the contractor.
Thank you,
Roxxie

Roxxie Mann, EIT
Graduate Civil Engineer

O: (956) 445-5227

HALFF ASSOCIATES, INC.
5000 West Military, Suite 100
McAllen, TX 78503-7446



HALFF

SMARTER SOLUTIONS

Halff.com | [Facebook](https://www.facebook.com/halff) | [Twitter](https://twitter.com/halff) | [LinkedIn](https://www.linkedin.com/company/halff) | [YouTube](https://www.youtube.com/channel/UC...)

From: Javier Vento [<mailto:jvrvento@aol.com>]
Sent: Monday, November 27, 2017 2:54 PM
To: Mann, Roxxie <rMann@Halff.com>
Subject: Milo ponce

Roxy can I get Rabat tomorrow at 3 pm to test caliche base on restrooms please

Sent from AOL Mobile Mail

FIELD TEST REPORT

Soil/Base Material Nuclear Density Test

ATTN.: COMMISSIONER JOSEPH PALACIOS
 TO: HIDALGO COUNTY PRECINCT 4
 1051 N DOOLITTLE ROAD
 EDINBURG, TX 78542



Raba Kistner Consultants Inc.
 800 East Hackberry
 McAllen, Texas 78501
 (956) 682-5332 • FAX(956) 682-5487
 www.rkci.com
 TBPE Firm F-3257

PROJECT NO.: AMD17-070-00
 DATE OF TEST: 12/01/2017
 ASSIGNMENT NO.: M17-014956
 REPORT VERSION: A
 SHEET NUMBER: 1 of 1
 TECHNICIAN: VICTOR SALINAS

PROJECT: JR "Milo" Ponce Park - Recreational Facility Improvements -
 Edinburg, Hidalgo County, Texas

TEST NO.	TEST LOCATION	SOIL TYPE	LIFT NO. /DEPTH	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PERCENT PROCTOR (%)	CONFORM
	South Parking Lot						
1	About 20'N & 20'E of SW Corner of Parking Lot	3	P/S	14.0	110.4	99.9	Yes
2	About 30'S & 30'W of NE Corner of Parking Lot	3	P/S	15.2	110.1	99.6	Yes
3	About 40'S & 30'E of NW Corner of Parking Lot	3	P/S	14.8	109.6	99.2	Yes
4	About 40'N & 30'W of SE Corner of Parking Lot	3	P/S	14.5	110.5	100.0	Yes

CURVE ID.	SOIL TYPE	OPTIMUM MOISTURE (%)	MAX. DRY DENSITY (PCF)	REQUIRED MOISTURE (%)	REQUIRED DENSITY (%)	LAB TEST PROCEDURE
3	Dark Brown Clay w/Lime (Lime Treated Subgrade Material) (Pl:2)	13.9	110.5	13.9-16.9	95	ASTM D 698 Method A

REFERENCE: P/S=Prepared Subgrade/Pavement Section

FIELD TEST PROCEDURE: ASTM D 6938

GAUGE NUMBER: M-1013 /3769

REMARKS: Lift information is provided by contractor.

PERSON NOTIFIED: Mr. Ben Garza w/ Venser Contractors

CONTRACTOR: Venser Contractors

* - Indicates noncompliance with specifications.

NOTICE: Raba Kistner Consultants, Inc. considers the data and information contained in this report to be proprietary. This information is intended only for the use of the recipient(s) named herein. Test results presented herein relate only to those items tested. This document and any information contained herein shall not be disclosed and shall not be duplicated or used in whole or in part for any purpose other than to validate test results without written approval from Raba Kistner Consultants, Inc.

COPIES TO: Above (1)

RABA KISTNER CONSULTANTS, INC.

BY: *Katrin Leonard*
 12/12/2017



Updated By: JLP 12/8/2017 12:39:41PM

Reviewed By: JLP 12/8/2017 12:40:04PM

Austin • Brownsville • Dallas • Houston • McAllen • Mexico • New Braunfels • Salt Lake City • San Antonio



FIELD TEST REPORT

Soil/Base Material Nuclear Density Test

ATTN.: COMMISSIONER JOSEPH PALACIOS
 TO: HIDALGO COUNTY PRECINCT 4
 1051 N DOOLITTLE ROAD
 EDINBURG, TX 78542



Raba Kistner Consultants Inc.
 800 East Hackberry
 McAllen, Texas 78501
 (956) 682-5332 • FAX(956) 682-5487
 www.rkci.com
 TBPE Firm F-3257

PROJECT NO.: AMD17-070-00
 DATE OF TEST: 12/01/2017
 ASSIGNMENT NO.: M17-014957
 REPORT VERSION: A
 SHEET NUMBER: 1 of 1
 TECHNICIAN: VICTOR SALINAS

PROJECT: JR "Milo" Ponce Park - Recreational Facility Improvements -
 Edinburg, Hidalgo County, Texas

TEST NO.	TEST LOCATION	SOIL TYPE	LIFT NO. /DEPTH	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PERCENT PROCTOR (%)	CONFORM
	South Parking Lot						
1	About 20'N and 30'E of SW Corner of Parking Lot	3	P/S	14.5	110.4	99.9	Yes
2	About 30'N and 30'W of SE Corner of Parking Lot	3	P/S	15.0	109.9	99.5	Yes
3	About 35'S and 30'W of NE Corner of Parking Lot	3	P/S	14.8	110.0	99.5	Yes
4	About 30'S and 30'E of NW Corner of Parking Lot	3	P/S	15.3	110.6	100.1	Yes

CURVE ID.	SOIL TYPE	OPTIMUM MOISTURE (%)	MAX. DRY DENSITY (PCF)	REQUIRED MOISTURE (%)	REQUIRED DENSITY (%)	LAB TEST PROCEDURE
3	Dark Brown Clay w/Lime (Lime Treated Subgrade Material) (PI:2)	13.9	110.5	13.9-16.9	95	ASTM D 698 Method A

REFERENCE: P/S=Prepared Subgrade/Pavement Section

FIELD TEST PROCEDURE: ASTM D 6938

GAUGE NUMBER: M-1013 /3769

REMARKS: Lift information is provided by contractor,void report

PERSON NOTIFIED:Mr. Ben Garza w/Venser Contractors

CONTRACTOR:Venser Contractors

* - Indicates noncompliance with specifications.

NOTICE: Raba Kistner Consultants, Inc. considers the data and information contained in this report to be proprietary. This information is intended only for the use of the recipient(s) named herein. Test results presented herein relate only to those items tested. This document and any information contained herein shall not be disclosed and shall not be duplicated or used in whole or in part for any purpose other than to validate test results without written approval from Raba Kistner Consultants, Inc.

COPIES TO: Above (1)

RABA KISTNER CONSULTANTS, INC.

BY: *Katrin Leonard*
 12/12/2017



Updated By: JLP 12/12/2017 10:11:31AM

Reviewed By: JLP 12/12/2017 10:11:43AM

Austin • Brownsville • Dallas • Houston • McAllen • Mexico • New Braunfels • Salt Lake City • San Antonio



Norma Salazar

From: Maria Mayorga <maria.mayorga@co.hidalgo.tx.us>
Sent: Thursday, November 30, 2017 12:06 PM
To: Jorge Perez; Osvaldo Ochoa
Cc: Roxxie Mann; Miles Bullion; Javier Vento
Subject: Fwd: Milo ponce

Good Afternoon,
Please schedule the following testing as requested, thank you!

Respectfully,

Lulu Mayorga, CPM
Executive Assistant
Hidalgo County Precinct #4
Ph: 956- 292-7000 Ext. 4026
Fax:956-381-5905
maria.mayorga@co.hidalgo.tx.us

From: "Roxxie Mann" <rMann@Halff.com>
To: "CPM Lulu Mayorga (maria.mayorga@co.hidalgo.tx.us)" <maria.mayorga@co.hidalgo.tx.us>
Cc: "Miles Bullion" <mBullion@Halff.com>
Sent: Thursday, November 30, 2017 10:58:42 AM
Subject: FW: Milo ponce

Good morning Lulu,

The contractor has requested for Raba to be perform a compaction test on parking lot lime subgrade tomorrow at 3:00pm

Thank you,

Roxx

Roxxie Mann, EIT
Graduate Civil Engineer

O: (956) 445-5227

HALFF ASSOCIATES, INC.
5000 West Military, Suite 100
McAllen, TX 78503-7446



[Halff.com](#) | [Facebook](#) | [Twitter](#) | [LinkedIn](#) | [YouTube](#)

From: Javier Vento [mailto:jvrvento@aol.com]
Sent: Thursday, November 30, 2017 10:44 AM
To: Mann, Roxxie <rMann@Halff.com>
Subject: Milo ponce

Roxy can i get raba tomorrow at 3 pm for compaction test on lime subgrade parking lot please

Sent from AOL Mobile Mail