

Hidalgo County – New Courthouse Project

Monthly Update

May 15, 2018



JACOBS[®]

www.jacobs.com | worldwide

Progress to Date

- Design Development Phase is fully underway
 - Held multiple Key User Group Meetings to review furniture and built-ins
 - Steering Committee has reviewed proposed exterior and interior finishes
- Morganti SD estimate and constructability review was provided; The HCCH Project team is in the process of evaluating and making revisions to ensure project meets the County's goals and budget requirements
- Geotechnical and Topographical Surveys have been completed
- Held Joint meeting with HCCH Project Team and City of Edinburg staff to address design and construction questions on 4/26
- The Transportation Commission approved the Disposition Minute Order on 4/26 allowing for the eventual closure of the Closner Road segment.
- Parking supply and demand study is underway set for completion in early June

Looking Ahead

- Design Development Key User Group Meetings – May 2018
- Design Development Steering Committee Meetings ongoing
- HCCH Project Team continuing VE effort is ongoing with workshop scheduled for May 2018
- Court Mock Up Review – Mid June
- Design Development Phase Completion – July 2018
- Expected Ground Breaking in late 3rd Quarter 2018

Disclaimer

Important

The material in this presentation has been prepared by Jacobs®.

Copyright and other intellectual property rights in this presentation vest exclusively with Jacobs. Apart from any use permitted under applicable copyright legislation, no part of this work may in any form or by any means (electronic, graphic, mechanical, photocopying, recording or otherwise) be reproduced, copied, stored in a retrieval system or transmitted without prior written permission.

Jacobs is a trademark of Jacobs Engineering Group Inc.

© Copyright

May 15, 2018

Jacobs Engineering Group Inc. All rights reserved.