

Hidalgo County – New Courthouse Project

Monthly Update

July 17, 2018



JACOBS[®]

www.jacobs.com | worldwide

Progress to Date

- Design Development Phase is near completion
 - HDR Submitted DD Package on 6/27; Currently undergoing review by Jacobs
 - Morganti Submitted DD Estimate on 7/11; Currently undergoing review and revision by Jacobs
 - Project team currently working to get DD design and estimate within budget, to proceed into next phase of CDs
- Steering Committee will need to review proposed exterior and interior finishes
 - Held Joint Meeting with project team and City of Edinburg on 7/12 to discuss
 - Project Schedule: Design review and Permitting, as well as,
 - Mobilization: Closner Closure, Traffic Controls, On-site Utilities, Site Logistics Plan and Parking
- HDR Submitted Early Site Package to County on 7/13

Looking Ahead

- Design Development Steering Committee Meetings – ongoing
- Courtroom Mock-up Review Session will be held in first part of August
- HDR to seek NTP for 50% CDs – July 17th
- HDR delivers Early Site Package/Morganti begins working to establish early GMP – July 13th
- Morganti submits plans to COE for Permitting – July 23th
- Meet the Prime Event – July 18th
- Parking Plan presentation and distribution to public by end of July
- Morganti mobilization – September 4th

Disclaimer

Important

The material in this presentation has been prepared by Jacobs®.

Copyright and other intellectual property rights in this presentation vest exclusively with Jacobs. Apart from any use permitted under applicable copyright legislation, no part of this work may in any form or by any means (electronic, graphic, mechanical, photocopying, recording or otherwise) be reproduced, copied, stored in a retrieval system or transmitted without prior written permission.

Jacobs is a trademark of Jacobs Engineering Group Inc.

© Copyright

July 17, 2018

Jacobs Engineering Group Inc. All rights reserved.